



Pre-Permitting Environmental / Socio-Economic Data Report Series

Report Series D- Groundwater Hydrology Data

Report D-2A (Data) Monthly Groundwater Elevations - Well Data

October 16, 2004 - February 23, 2008

Submitted to the Pebble Limited Partnership June 2008

Preliminary data. Do not cite or quote.

The Pebble Partnership is providing environmental and socio-economic baseline data collected to inform the development of the Pebble Project to state and federal agencies, project stakeholders and the general public prior to project permitting as part of its commitment to full and open disclosure.

A comprehensive Environmental Baseline Document (EBD) will subsequently be prepared and appended to future project permit applications. The EBD will also be made publicly available when complete.

**PRE-PERMITTING
ENVIRONMENTAL SOCIOECONOMIC DATA
REPORT SERIES**

**REPORT SERIES D:
GROUNDWATER HYDROLOGY**

**SECTION 2 -
MONTHLY GROUNDWATER ELEVATIONS -
WELL DATA**

Section 2
Monthly Groundwater Elevations – Well Data

Table of Contents

Well Data:

GH04-01, GH04-02.....	1
GH04-05, GH04-06, GH04-08	2
GH04-12A.....	3
GH04-14, GH04-16.....	4
GH04-17	5
GH04-18	6
GH04-19, GH04-20.....	7
GH04-22	8
GH04-23	9
GH04-25, GH04-27	10
GH04-28	11
GH04-30, GH04-31	12
GH04-33	13
GH04-35	14
GH04-37	15
GH04-38, GH04-42.....	16
GH04-43	17
GH04-45A, GH04-46	18
GH04-47	19
GH04-48, GH05-52, GH05-53	20
GH05-54, GH05-55, GH05-56, GH05-57.....	21
GH05-58, GH05-59.....	22
GH05-61, GH05-63.....	23
GH05-64, GH06-65, GH06-66, GH06-67.....	24
GH06-68, GH06-69, GH06-70S, GH06-74, GH06-75, GH06-76, GH06-80, GH07-100, GH07-101, GH07-102D.....	25
GH07-102S, GH07-103D, GH07-103S, GH07-104, GH07-82D, GH07-82S, GH07-84, GH07-85, GH07-87D, GH07-87S, GH07-88, GH07-89D, GH07-89S, GH07-92D, GH07-93, GH07-94, GH07-95, GH07-96D, GH07-96S, GH07-97D, GH07-97S, GH07-98D, GH07-98S, GH07-99	26
I-125.....	27
I-172.....	28
I-201.....	29
KP-P1/SRK-2, KP-P3D/SRK-5D	30
KP-P3M/SRK-5M.....	31
KP-P3S/SRK-5S	32
KP-P4	33

Section 2
Monthly Groundwater Elevations – Well Data

Table of Contents Cont'd

Well Data:

M-110.....	34
M-12.....	35
M-21.....	36
M-62, MW-05-02M.....	37
MW-05-11SS, MW-05-12D.....	38
MW-05-12S.....	39
MW-05-13D.....	40
MW-05-13S.....	41
MW-05-14D.....	42
MW-05-14S, MW-05-02SR.....	43
MW-10.....	44
MW-11D.....	45
MW-11M.....	46
MW-11S.....	47
MW-1D.....	48
MW-1M.....	49
MW-1S.....	50
MW-2D.....	51
MW-2S.....	52
MW-3D, MW-4S.....	53
MW-5D.....	54
MW-5M.....	55
MW-5S.....	56
MW-6D.....	57
MW-7D.....	58
MW-7S.....	59
MW-8D.....	60
MW-8M.....	61
MW-8S, MW-9D.....	62
P-05-07D, P-05-07S.....	63
P-05-08.....	64
P-05-09D.....	65
P-05-09S.....	66
P-05-10D.....	67
P-05-10S.....	68
P-05-11D.....	70
P-05-11M.....	71
P-05-11S.....	72
P-05-12.....	73
P-05-13.....	74
P-05-14D.....	75

Section 2
Monthly Groundwater Elevations – Well Data

Table of Contents Cont'd

Well Data:

P-05-14S, P-05-15D	76
P-05-15S.....	77
P-05-16D	78
P-05-16M.....	79
P-05-16S.....	80
P-05-16SS	81
P-05-17D, P-05-17S	82
P-05-18, P-05-19M	83
P-05-19S, P-05-20D, P-05-20S, P-05-21D, P-05-21M, P-05-21S.....	84
P-05-22D	85
P-05-23	86
P-05-24D	87
P-05-24S.....	88
P-05-25	89
P-05-26D	90
P-05-26S, P-05-27D	91
P-05-27M, P-05-27S	92
P-05-28D	93
P-05-28S.....	94
P-05-29D	95
P-05-29D2	96
P-05-29M, P-05-29S	97
P-05-30D	98
P-05-30S.....	99
P-05-31D, P-05-31S	100
P-05-32D	101
P-05-33D, P-05-34D	102
P-05-35	103
P-05-36D	104
P-05-35M.....	105
P-05-36S, P-0637D	106
P-06-37M, P-06-37S, P-06-38D.....	107
P-06-38M, P-06-39D.....	108
P-06-39S, P-06-40S, P-06-41D, P-06-41M, P-06-41S, P-07-42D	109
P-07-42S, P-07-43D, P-07-43M, P-07-43S, P-07-44D, P-07-45D, P-07-46D, P-07-47D, P-07-48D, P-07-48S, P-07-49D, P-07-49S, P-07-50D, P-07-51D, P-07-51S, P-07-52D, P-07-52S, P-07-53D	110
P-07-53S, P-2D	111

Section 2
Monthly Groundwater Elevations – Well Data

Table of Contents Cont'd

Well Data:

P-2M	112
P-3, P-4 Mid	113
P-4AD	114
P-4AS	115
P-6D	116
P-6M	117
P-6S	118
PQ-4, PQ-8	119
PQ-9	120
SRK-2 (AKA 4251)	121
SRK-2A	122
SRK-3 (AKA 4250)	123

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
GH04-01	16-Oct-04	1066.49	13.11	1053.38
	12-Apr-05	1066.49	13.11	1053.38
	10-May-05	1066.49	10.62	1055.87
	16-Jun-05	1066.49	13.33	1053.16
	12-Jul-05	1066.49	13.83	1052.66
GH04-02	17-Oct-04	1151.11	4.93	1146.18
	16-Feb-05	1151.11	8.88	1142.23
	19-Mar-05	1151.11	9.95	1141.16
	11-Apr-05	1151.11	10.50	1140.61
	10-May-05	1151.11	4.74	1146.37
	16-Jun-05	1151.11	7.11	1144.00
	12-Jul-05	1151.11	7.71	1143.40
	14-Aug-05	1151.11	8.15	1142.96
	23-Sep-05	1151.11	3.95	1147.16
	12-Oct-05	1151.11	5.35	1145.76
	05-Nov-05	1151.11	6.48	1144.63
	08-Dec-05	1151.11	8.43	1142.68
	12-Jan-06	1151.11	8.13	1142.98
	13-Feb-06	1151.11	9.21	1141.90
	08-Mar-06	1151.11	10.75	1140.36
	13-Apr-06	1151.11	11.65	1139.46
	16-May-06	1151.11	9.69	1141.42
	14-Jun-06	1151.11	8.80	1142.31
	18-Jul-06	1151.11	7.80	1143.31
	15-Aug-06	1151.11	5.42	1145.69
	19-Sep-06	1151.11	5.02	1146.09
	18-Oct-06	1151.11	3.60	1147.51
	16-Nov-06	1151.11	7.35	1143.76
	07-Dec-06	1151.11	8.70	1142.41
	20-Jan-07	1151.11	10.36	1140.75
	10-Feb-07	1151.11	9.47	1141.64
	09-Mar-07	1151.11	10.90	1140.21
	10-Apr-07	1151.11	12.40	1138.71
	07-May-07	1151.11	10.15	1140.96
	14-Jun-07	1151.11	10.56	1140.55
	10-Jul-07	1151.11	9.98	1139.08
	15-Aug-07	1151.11	6.90	1142.16
20-Sep-07	1151.11	3.26	1145.80	
19-Oct-07	1151.11	3.89	1145.17	
07-Nov-07	1151.11	4.43	1144.63	
04-Dec-07	1151.11	2.64	1146.42	
25-Jan-08	1151.11	7.34	1141.72	
20-Feb-08	1151.11	8.30	1140.76	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
GH04-05	17-Oct-04	772.30	3.61	768.69
	10-May-05	772.30	2.31	769.99
	14-Jul-05	772.30	4.51	767.79
	14-Aug-05	772.30	5.10	767.20
	23-Sep-05	772.30	3.17	769.13
	13-Oct-05	772.30	0.65	771.65
	05-Nov-05	772.30	4.42	767.88
	06-Dec-05	772.30	4.85	767.45
	13-Jan-06	772.30	5.05	767.25
	13-Feb-06	772.30	5.02	767.28
	06-Mar-06	772.30	5.07	767.23
	15-Apr-06	772.30	5.29	767.01
	15-May-06	772.30	3.21	769.09
	13-Jun-06	772.30	3.57	768.73
	14-Jul-06	772.30	4.67	767.63
	16-Aug-06	772.30	2.83	769.47
	21-Sep-06	772.30	3.76	768.54
	18-Oct-06	772.30	3.42	768.88
	14-Nov-06	772.30	4.66	767.64
	08-Dec-06	772.30	5.15	767.15
	10-Jul-07	772.30	4.95	767.35
	14-Aug-07	772.30	7.43	764.87
	19-Sep-07	772.30	3.07	769.23
	20-Oct-07	772.30	4.38	767.92
	06-Nov-07	772.30	3.64	768.66
	05-Dec-07	772.30	4.37	767.93
21-Jan-08	772.30	4.29	768.01	
16-Feb-08	772.30	4.70	767.60	
GH04-06	16-Jun-05	967.76	1.54	966.22
	12-Jul-05	967.76	0.97	966.79
	14-Aug-05	967.76	1.37	966.39
	22-Sep-05	967.76	0.95	966.81
	13-Oct-05	967.76	4.12	963.64
	13-Jun-06	967.76	1.20	966.56
	18-Jul-06	967.76	1.29	966.47
	14-Aug-06	967.76	0.90	966.86
	18-Sep-06	967.76	0.85	966.91
	18-Oct-06	967.76	0.73	967.03
	14-Jun-07	967.76	1.20	966.56
	11-Jul-07	967.76	0.25	967.51
	15-Aug-07	967.76	0.25	967.51
20-Sep-07	967.76	0.09	967.67	
GH04-08	17-Oct-04	1526.46	0.00	1526.46
	14-Aug-05	1526.46	1.18	1525.28
	14-Jun-06	1526.46	4.15	1522.31
	18-Jul-06	1526.46	2.36	1524.10
	13-Jun-07	1526.46	4.41	1522.05
	10-Jul-07	1526.46	2.46	1522.96
14-Aug-07	1526.46	1.61	1523.81	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
GH04-12A	17-Oct-04	884.30	29.06	855.24
	22-Jan-05	884.30	31.49	852.81
	16-Feb-05	884.30	39.75	844.55
	20-Mar-05	884.30	46.45	837.85
	12-Apr-05	884.30	49.45	834.85
	10-May-05	884.30	26.38	857.92
	17-Jun-05	884.30	31.34	852.96
	12-Jul-05	884.30	30.62	853.68
	14-Aug-05	884.30	33.90	850.40
	24-Sep-05	884.30	27.73	856.57
	12-Oct-05	884.30	29.35	854.95
	05-Nov-05	884.30	30.43	853.87
	06-Dec-05	884.30	38.03	846.27
	11-Jan-06	884.30	36.23	848.07
	13-Feb-06	884.30	45.70	838.60
	07-Mar-06	884.30	49.36	834.94
	16-May-06	884.30	30.01	854.29
	13-Jun-06	884.30	37.77	846.53
	16-Jul-06	884.30	30.17	854.13
	16-Aug-06	884.30	20.70	863.60
	20-Sep-06	884.30	27.70	856.60
	18-Oct-06	884.30	28.38	855.92
	14-Nov-06	884.30	31.08	853.22
	11-Feb-07	884.30	38.97	845.33
	11-Mar-07	884.30	49.83	834.47
	11-Apr-07	884.30	52.08	832.22
	07-May-07	884.30	46.36	837.94
	14-Jun-07	884.30	48.60	835.70
	10-Jul-07	884.30	36.05	847.57
	15-Aug-07	884.30	29.49	854.13
	19-Sep-07	884.30	26.60	857.02
	18-Oct-07	884.30	29.28	854.34
	06-Nov-07	884.30	27.32	856.30
05-Dec-07	884.30	28.79	854.83	
19-Jan-08	884.30	39.82	843.80	
23-Feb-08	884.30	46.62	837.00	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
GH04-14	16-Oct-04	929.10	69.90	859.20
	22-Jan-05	929.10	71.23	857.87
	10-May-05	929.10	65.90	863.20
	17-Jun-05	929.10	71.20	857.90
	12-Jul-05	929.10	70.66	858.44
	14-Aug-05	929.10	70.83	858.27
	24-Sep-05	929.10	57.76	871.34
	12-Oct-05	929.10	69.11	859.99
	05-Nov-05	929.10	69.22	859.88
	06-Dec-05	929.10	72.50	856.60
	11-Jan-06	929.10	70.63	858.47
	13-Jun-06	929.10	70.94	858.16
	14-Jul-06	929.10	71.47	857.63
	16-Aug-06	929.10	69.03	860.07
	20-Sep-06	929.10	68.87	860.23
	18-Oct-06	929.10	67.56	861.54
	14-Nov-06	929.10	70.00	859.10
	08-Dec-06	929.10	71.30	857.80
	11-Feb-07	929.10	72.15	856.95
	07-May-07	929.10	71.30	857.80
	14-Jun-07	929.10	71.05	858.05
	10-Jul-07	929.10	70.81	857.58
	14-Aug-07	929.10	70.60	857.79
19-Sep-07	929.10	66.40	861.99	
18-Oct-07	929.10	69.00	859.39	
06-Nov-07	929.10	68.05	860.34	
05-Dec-07	929.10	67.47	860.92	
21-Jan-08	929.10	71.50	856.89	
GH04-16	16-Oct-04	890.60	67.56	823.04
	22-Jan-05	890.60	67.92	822.68
	16-Feb-05	890.60	70.22	820.38
	20-Mar-05	890.60	72.42	818.18
	12-Apr-05	890.60	74.09	816.51
	16-Jun-05	890.60	66.76	823.84
	12-Jul-05	890.60	68.06	822.54
	12-Oct-05	890.60	65.16	825.44
	05-Nov-05	890.60	66.52	824.08
	13-Feb-06	890.60	73.20	817.40
	15-May-06	890.60	76.43	814.17
	14-Jul-06	890.60	68.49	822.11
	10-Jul-07	890.60	70.80	819.80
19-Sep-07	890.60	68.16	822.44	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
GH04-17	17-Oct-04	842.61	20.45	822.16
	22-Jan-05	842.61	20.66	821.95
	16-Feb-05	842.61	22.97	819.64
	20-Mar-05	842.61	24.99	817.62
	12-Apr-05	842.61	26.78	815.83
	10-May-05	842.61	15.84	826.77
	16-Jun-05	842.61	18.78	823.83
	12-Jul-05	842.61	20.93	821.68
	15-Aug-05	842.61	22.89	819.72
	24-Sep-05	842.61	16.20	826.41
	12-Oct-05	842.61	18.21	824.40
	05-Nov-05	842.61	19.32	823.29
	06-Dec-05	842.61	21.59	821.02
	11-Jan-06	842.61	22.78	819.83
	13-Feb-06	842.61	25.70	816.91
	06-Mar-06	842.61	27.05	815.56
	15-Apr-06	842.61	29.60	813.01
	15-May-06	842.61	28.38	814.23
	13-Jun-06	842.61	19.70	822.91
	14-Jul-06	842.61	21.53	821.08
	16-Aug-06	842.61	19.79	822.82
	20-Sep-06	842.61	17.95	824.66
	18-Oct-06	842.61	16.00	826.61
	14-Nov-06	842.61	19.29	823.32
	08-Dec-06	842.61	21.35	821.26
	23-Jan-07	842.61	25.53	817.08
	11-Feb-07	842.61	26.50	816.11
	10-Mar-07	842.61	28.50	814.11
	11-Apr-07	842.61	30.43	812.18
	07-May-07	842.61	24.78	817.83
	14-Jun-07	842.61	23.57	819.04
	10-Jul-07	842.61	23.76	818.31
	14-Aug-07	842.61	24.63	817.44
19-Sep-07	842.61	20.53	821.54	
18-Oct-07	842.61	17.04	825.03	
06-Nov-07	842.61	18.79	823.28	
05-Dec-07	842.61	18.40	823.67	
21-Jan-08	842.61	21.65	820.42	
23-Feb-08	842.61	24.85	817.22	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
GH04-18	17-Oct-04	833.19	10.30	822.89
	22-Jan-05	833.19	10.11	823.08
	16-Feb-05	833.19	12.43	820.76
	20-Mar-05	833.19	14.67	818.52
	12-Apr-05	833.19	16.39	816.80
	10-May-05	833.19	5.21	827.98
	16-Jun-05	833.19	7.92	825.27
	12-Jul-05	833.19	10.40	822.79
	14-Aug-05	833.19	12.25	820.94
	24-Sep-05	833.19	5.58	827.61
	12-Oct-05	833.19	7.31	825.88
	05-Nov-05	833.19	8.74	824.45
	06-Dec-05	833.19	7.16	826.03
	11-Jan-06	833.19	12.35	820.84
	13-Feb-06	833.19	15.29	817.90
	06-Mar-06	833.19	16.71	816.48
	15-Apr-06	833.19	19.37	813.82
	15-May-06	833.19	18.29	814.90
	13-Jun-06	833.19	9.22	823.97
	14-Jul-06	833.19	10.86	822.33
	16-Aug-06	833.19	9.68	823.51
	20-Sep-06	833.19	7.34	825.85
	18-Oct-06	833.19	5.22	827.97
	14-Nov-06	833.19	8.55	824.64
	08-Dec-06	833.19	10.63	822.56
	23-Jan-07	833.19	15.00	818.19
	11-Feb-07	833.19	16.09	817.10
	10-Mar-07	833.19	18.05	815.14
	11-Apr-07	833.19	20.01	813.18
	07-May-07	833.19	14.54	818.65
	14-Jun-07	833.19	12.99	820.20
	10-Jul-07	833.19	13.08	819.39
	14-Aug-07	833.19	13.93	818.54
	19-Sep-07	833.19	9.95	822.52
18-Oct-07	833.19	5.95	826.52	
06-Nov-07	833.19	7.82	824.65	
05-Dec-07	833.19	7.31	825.16	
25-Jan-08	833.19	10.65	821.82	
16-Feb-08	833.19	13.50	818.97	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
GH04-19	17-Oct-04	882.38	2.64	879.74
	22-Jan-05	882.38	2.96	879.42
	17-Feb-05	882.38	3.04	879.34
	19-Mar-05	882.38	3.10	879.28
	12-Apr-05	882.38	3.19	879.19
	11-May-05	882.38	1.97	880.41
	16-Jun-05	882.38	2.73	879.65
	12-Jul-05	882.38	2.47	879.91
	14-Aug-05	882.38	2.91	879.47
	23-Sep-05	882.38	2.30	880.08
	12-Oct-05	882.38	2.49	879.89
	06-Nov-05	882.38	2.48	879.90
	06-Dec-05	882.38	2.77	879.61
	11-Jan-06	882.38	2.74	879.64
	13-Feb-06	882.38	3.03	879.35
	07-Mar-06	882.38	3.03	879.35
	15-Apr-06	882.38	3.11	879.27
	15-May-06	882.38	2.30	880.08
	13-Jun-06	882.38	2.48	879.90
	14-Jul-06	882.38	2.66	879.72
	16-Aug-06	882.38	2.15	880.23
	18-Oct-06	882.38	2.47	879.91
	18-Nov-06	882.38	2.58	879.80
	08-Dec-06	882.38	2.88	879.50
	20-Jan-07	882.38	2.98	879.40
	11-Feb-07	882.38	2.95	879.43
	10-Mar-07	882.38	3.18	879.20
	11-Apr-07	882.38	3.11	879.27
	07-May-07	882.38	2.50	879.88
	14-Jun-07	882.38	2.60	879.78
	10-Jul-07	882.38	2.70	879.68
	14-Aug-07	882.38	2.79	879.59
	19-Sep-07	882.38	2.19	880.19
18-Oct-07	882.38	2.60	879.78	
06-Nov-07	882.38	3.40	878.98	
05-Dec-07	882.38	2.54	879.84	
23-Jan-08	882.38	3.05	879.33	
23-Feb-08	882.38	3.10	879.28	
GH04-20	17-Oct-04	1225.54	0.00	1225.54
	16-Jun-05	1225.54	1.35	1224.19
	14-Aug-05	1225.54	1.43	1224.11
	14-Jul-06	1225.54	1.61	1223.93
	16-Aug-06	1225.54	0.60	1224.94
	18-Oct-06	1225.54	0.50	1225.04
	10-Jul-07	1225.54	2.07	1222.51
14-Aug-07	1225.54	0.60	1223.98	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
GH04-22	17-Oct-04	1133.68	3.69	1129.99
	11-May-05	1133.68	3.34	1130.34
	16-Jun-05	1133.68	7.20	1126.48
	12-Jul-05	1133.68	12.03	1121.65
	23-Sep-05	1133.68	2.01	1131.67
	12-Oct-05	1133.68	4.50	1129.18
	06-Nov-05	1133.68	6.95	1126.73
	13-Jun-06	1133.68	6.47	1127.21
	14-Jul-06	1133.68	7.69	1125.99
	16-Aug-06	1133.68	4.31	1129.37
	18-Sep-06	1133.68	2.05	1131.63
	19-Oct-06	1133.68	1.72	1131.96
	18-Nov-06	1133.68	11.52	1122.16
	14-Jun-07	1133.68	12.21	1121.47
	10-Jul-07	1133.68	7.34	1125.76
	15-Aug-07	1133.68	7.55	1125.55
	19-Sep-07	1133.68	1.72	1131.38
	18-Oct-07	1133.68	3.40	1129.70
	06-Nov-07	1133.68	2.23	1130.87
05-Dec-07	1133.68	2.55	1130.55	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
GH04-23	17-Oct-04	1366.93	2.12	1364.81
	20-Jan-05	1366.93	8.19	1358.74
	16-Feb-05	1366.93	9.69	1357.24
	19-Mar-05	1366.93	11.50	1355.43
	12-Apr-05	1366.93	12.51	1354.42
	10-May-05	1366.93	6.20	1360.73
	16-Jun-05	1366.93	6.44	1360.49
	12-Jul-05	1366.93	3.78	1363.15
	15-Aug-05	1366.93	6.70	1360.23
	23-Sep-05	1366.93	2.20	1364.73
	12-Oct-05	1366.93	3.84	1363.09
	05-Nov-05	1366.93	6.28	1360.65
	08-Dec-05	1366.93	8.25	1358.68
	12-Jan-06	1366.93	8.00	1358.93
	13-Feb-06	1366.93	11.10	1355.83
	08-Mar-06	1366.93	12.50	1354.43
	15-Apr-06	1366.93	14.16	1352.77
	16-May-06	1366.93	12.35	1354.58
	14-Jun-06	1366.93	10.25	1356.68
	18-Jul-06	1366.93	5.45	1361.48
	15-Aug-06	1366.93	0.50	1366.43
	18-Sep-06	1366.93	2.61	1364.32
	17-Oct-06	1366.93	2.24	1364.69
	16-Nov-06	1366.93	8.03	1358.90
	06-Dec-06	1366.93	10.05	1356.88
	20-Jan-07	1366.93	13.15	1353.78
	10-Feb-07	1366.93	12.23	1354.70
	09-Mar-07	1366.93	13.78	1353.15
	10-Apr-07	1366.93	15.18	1351.75
	07-May-07	1366.93	15.68	1351.25
	13-Jun-07	1366.93	15.04	1351.89
	10-Jul-07	1366.93	8.53	1358.40
19-Oct-07	1366.93	3.85	1363.08	
07-Nov-07	1366.93	2.42	1364.51	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
GH04-25	20-Jan-05	1315.80	47.88	1267.92
	16-Feb-05	1315.80	48.57	1267.23
	19-Mar-05	1315.80	49.02	1266.78
	12-Apr-05	1315.80	49.38	1266.42
	10-May-05	1315.80	46.71	1269.09
	16-Jun-05	1315.80	47.01	1268.79
	12-Jul-05	1315.80	47.30	1268.50
	15-Aug-05	1315.80	48.49	1267.31
	23-Sep-05	1315.80	46.40	1269.40
	12-Oct-05	1315.80	47.04	1268.76
	05-Nov-05	1315.80	48.12	1267.68
	08-Dec-05	1315.80	48.30	1267.50
	12-Jan-06	1315.80	49.00	1266.80
	13-Feb-06	1315.80	50.02	1265.78
	08-Mar-06	1315.80	50.15	1265.65
	15-Apr-06	1315.80	50.50	1265.30
	15-May-06	1315.80	49.13	1266.67
	14-Jun-06	1315.80	48.03	1267.77
	18-Jul-06	1315.80	47.58	1268.22
	15-Aug-06	1315.80	47.02	1268.78
	18-Sep-06	1315.80	41.55	1274.25
	17-Oct-06	1315.80	45.95	1269.85
	16-Nov-06	1315.80	47.75	1268.05
	08-Dec-06	1315.80	48.60	1267.20
	20-Jan-07	1315.80	49.45	1266.35
	10-Feb-07	1315.80	49.22	1266.58
	09-Mar-07	1315.80	49.92	1265.88
	10-Apr-07	1315.80	50.49	1265.31
	07-May-07	1315.80	48.68	1267.12
	13-Jun-07	1315.80	48.29	1267.51
	10-Jul-07	1315.80	47.78	1267.74
	15-Aug-07	1315.80	48.08	1267.44
	20-Sep-07	1315.80	46.71	1268.81
19-Oct-07	1315.80	46.55	1268.97	
07-Nov-07	1315.80	42.82	1272.70	
09-Dec-07	1315.80	47.08	1268.44	
23-Jan-08	1315.80	48.52	1267.00	
20-Feb-08	1315.80	49.03	1266.49	
GH04-27	10-May-05	1553.21	27.70	1525.51
	22-Sep-05	1553.21	20.68	1532.53
	13-Oct-05	1553.21	24.05	1529.16
	07-Nov-05	1553.21	27.61	1525.60
	14-Aug-06	1553.21	21.99	1531.22
	18-Sep-06	1553.21	21.80	1531.41
	19-Oct-06	1553.21	20.78	1532.43
	20-Sep-07	1553.21	22.13	1532.33
	20-Oct-07	1553.21	24.08	1530.38
	07-Nov-07	1553.21	27.57	1526.89
10-Dec-07	1553.21	29.54	1524.92	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
GH04-28	17-Oct-04	1157.85	38.52	1119.33
	19-Jan-05	1157.85	40.63	1117.22
	17-Feb-05	1157.85	42.44	1115.41
	19-Mar-05	1157.85	43.60	1114.25
	12-Apr-05	1157.85	44.57	1113.28
	11-May-05	1157.85	38.93	1118.92
	17-Jun-05	1157.85	41.30	1116.55
	12-Jul-05	1157.85	41.41	1116.44
	14-Aug-05	1157.85	40.61	1117.24
	22-Sep-05	1157.85	37.72	1120.13
	13-Oct-05	1157.85	40.32	1117.53
	06-Nov-05	1157.85	40.87	1116.98
	07-Dec-05	1157.85	42.78	1115.07
	11-Jan-06	1157.85	42.96	1114.89
	14-Feb-06	1157.85	45.07	1112.78
	07-Mar-06	1157.85	45.36	1112.49
	17-May-06	1157.85	46.92	1110.93
	13-Jun-06	1157.85	44.70	1113.15
	16-Jul-06	1157.85	42.65	1115.20
	15-Aug-06	1157.85	39.62	1118.23
	19-Sep-06	1157.85	38.87	1118.98
	18-Oct-06	1157.85	38.31	1119.54
	18-Nov-06	1157.85	42.54	1115.31
	07-Dec-06	1157.85	43.31	1114.54
	22-Jan-07	1157.85	45.60	1112.25
	11-Feb-07	1157.85	45.66	1112.19
	11-Mar-07	1157.85	46.57	1111.28
	11-Apr-07	1157.85	47.56	1110.29
	07-May-07	1157.85	48.94	1108.91
	14-Jun-07	1157.85	48.57	1109.28
	10-Jul-07	1157.85	46.23	1111.14
	14-Aug-07	1157.85	42.70	1114.67
	19-Sep-07	1157.85	39.90	1117.47
	18-Oct-07	1157.85	40.02	1117.35
06-Nov-07	1157.85	40.67	1116.70	
05-Dec-07	1157.85	40.99	1116.38	
21-Jan-08	1157.85	44.37	1113.00	
18-Feb-08	1157.85	45.50	1111.87	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
GH04-30	14-Apr-05	939.33	79.35	859.98
	10-May-05	939.33	76.56	862.77
	17-Jun-05	939.33	66.86	872.47
	12-Jul-05	939.33	69.50	869.83
	14-Aug-05	939.33	72.58	866.75
	23-Sep-05	939.33	69.19	870.14
	13-Oct-05	939.33	64.61	874.72
	05-Nov-05	939.33	64.31	875.02
	06-Dec-05	939.33	67.58	871.75
	11-Jan-06	939.33	71.45	867.88
	14-Feb-06	939.33	75.43	863.90
	07-Mar-06	939.33	77.84	861.49
	13-Jun-06	939.33	78.27	861.06
	16-Jul-06	939.33	72.43	866.90
	15-Aug-06	939.33	71.83	867.50
	21-Sep-06	939.33	66.42	872.91
	18-Oct-06	939.33	62.13	877.20
	18-Nov-06	939.33	62.07	877.26
	08-Dec-06	939.33	65.45	873.88
	22-Jan-07	939.33	73.43	865.90
	11-Feb-07	939.33	76.25	863.08
	11-Mar-07	939.33	79.81	859.52
	14-Jun-07	939.33	79.69	859.64
	10-Jul-07	939.33	76.11	863.22
	14-Aug-07	939.33	76.10	863.23
	19-Sep-07	939.33	76.50	862.83
	18-Oct-07	939.33	67.60	871.73
	06-Nov-07	939.33	66.65	872.68
	08-Dec-07	939.33	64.67	874.66
	26-Jan-08	939.33	69.74	869.59
18-Feb-08	939.33	73.04	866.29	
GH04-31	17-Jun-05	1011.46	60.70	950.76
	12-Jul-05	1011.46	58.90	952.56
	23-Sep-05	1011.46	59.56	951.90
	13-Oct-05	1011.46	60.79	950.67
	06-Nov-05	1011.46	60.70	950.76
	16-May-06	1011.46	60.43	951.03
	19-Sep-06	1011.46	57.99	953.47

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
GH04-33	17-Oct-04	905.47	30.00	875.47
	20-Jan-05	905.47	26.74	878.73
	17-Feb-05	905.47	28.97	876.50
	17-Jun-05	905.47	26.30	879.17
	12-Jul-05	905.47	27.23	878.24
	14-Aug-05	905.47	28.76	876.71
	22-Sep-05	905.47	25.40	880.07
	13-Oct-05	905.47	25.57	879.90
	07-Nov-05	905.47	25.99	879.48
	06-Dec-05	905.47	27.46	878.01
	11-Jan-06	905.47	28.42	877.05
	14-Feb-06	905.47	32.00	873.47
	07-Mar-06	905.47	34.21	871.26
	14-Apr-06	905.47	37.60	867.87
	16-May-06	905.47	38.60	866.87
	13-Jun-06	905.47	30.02	875.45
	16-Jul-06	905.47	28.50	876.97
	16-Aug-06	905.47	28.25	877.22
	19-Sep-06	905.47	25.91	879.56
	18-Oct-06	905.47	24.31	881.16
	18-Nov-06	905.47	25.75	879.72
	07-Dec-06	905.47	26.81	878.66
	24-Jan-07	905.47	30.57	874.90
	12-Feb-07	905.47	31.25	874.22
	11-Mar-07	905.47	33.41	872.06
	11-Apr-07	905.47	37.37	868.10
	07-May-07	905.47	35.50	869.97
	13-Jun-07	905.47	32.63	872.84
	10-Jul-07	905.47	31.98	873.49
	14-Aug-07	905.47	32.46	873.01
	19-Sep-07	905.47	30.24	875.23
	18-Oct-07	905.47	26.10	879.37
	06-Nov-07	905.47	26.22	879.25
08-Dec-07	905.47	25.74	879.73	
19-Jan-08	905.47	27.78	877.69	
18-Feb-08	905.47	29.80	875.67	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
GH04-35	23-Jan-05	890.45	35.71	854.74
	17-Feb-05	890.45	39.99	850.46
	17-Jun-05	890.45	38.36	852.09
	12-Jul-05	890.45	38.83	851.62
	14-Aug-05	890.45	41.28	849.17
	22-Sep-05	890.45	36.80	853.65
	13-Oct-05	890.45	34.73	855.72
	05-Nov-05	890.45	33.88	856.57
	06-Dec-05	890.45	36.42	854.03
	16-Jul-06	890.45	46.18	844.27
	16-Aug-06	890.45	44.48	845.97
	20-Sep-06	890.45	40.70	849.75
	18-Oct-06	890.45	35.58	854.87
	18-Nov-06	890.45	34.24	856.21
	08-Dec-06	890.45	36.00	854.45
	24-Jan-07	890.45	45.41	845.04
	11-Feb-07	890.45	48.25	842.20
	10-Mar-07	890.45	50.50	839.95
	10-Jul-07	890.45	50.85	838.50
	14-Aug-07	890.45	52.30	837.05
	19-Sep-07	890.45	50.90	838.45
	20-Oct-07	890.45	43.52	845.83
	06-Nov-07	890.45	41.75	847.60
	08-Dec-07	890.45	37.73	851.62
19-Jan-08	890.45	40.00	849.35	
18-Feb-08	890.45	44.94	844.41	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
GH04-37	17-Oct-04	977.68	135.24	842.44
	10-May-05	977.68	135.93	841.75
	17-Jun-05	977.68	121.55	856.13
	12-Jul-05	977.68	128.50	849.18
	14-Aug-05	977.68	134.12	843.56
	24-Sep-05	977.68	121.23	856.45
	12-Oct-05	977.68	118.85	858.83
	05-Nov-05	977.68	123.63	854.05
	06-Dec-05	977.68	130.12	847.56
	11-Jan-06	977.68	135.13	842.55
	13-Feb-06	977.68	139.50	838.18
	06-Mar-06	977.68	142.43	835.25
	15-May-06	977.68	142.93	834.75
	13-Jun-06	977.68	132.72	844.96
	14-Jul-06	977.68	128.89	848.79
	16-Aug-06	977.68	133.08	844.60
	20-Sep-06	977.68	122.42	855.26
	18-Oct-06	977.68	118.08	859.60
	14-Nov-06	977.68	123.30	854.38
	08-Dec-06	977.68	130.00	847.68
	23-Jan-07	977.68	139.02	838.66
	11-Feb-07	977.68	141.57	836.11
	10-Mar-07	977.68	144.67	833.01
	11-Apr-07	977.68	144.92	832.76
	07-May-07	977.68	143.46	834.22
	14-Jun-07	977.68	137.35	840.33
	10-Jul-07	977.68	136.29	841.39
	14-Aug-07	977.68	139.38	838.30
	19-Sep-07	977.68	138.21	839.47
	18-Oct-07	977.68	116.48	861.20
	06-Nov-07	977.68	121.83	855.85
	05-Dec-07	977.68	126.13	851.55
26-Jan-08	977.68	133.22	844.46	
23-Feb-08	977.68	138.20	839.48	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
GH04-38	17-Oct-04	943.86	38.46	905.40
	17-Feb-05	943.86	50.31	893.55
	19-Mar-05	943.86	53.11	890.75
	12-Apr-05	943.86	54.74	889.12
	10-May-05	943.86	40.59	903.27
	17-Jun-05	943.86	39.05	904.81
	12-Jul-05	943.86	43.41	900.45
	14-Aug-05	943.86	46.32	897.54
	12-Oct-05	943.86	34.44	909.42
	05-Nov-05	943.86	37.48	906.38
	06-Dec-05	943.86	25.73	918.13
	11-Jan-06	943.86	49.17	894.69
	13-Feb-06	943.86	51.90	891.96
	06-Mar-06	943.86	53.75	890.11
	15-May-06	943.86	57.83	886.03
	14-Jul-06	943.86	40.04	903.82
	16-Aug-06	943.86	42.39	901.47
	20-Sep-06	943.86	34.62	909.24
	18-Oct-06	943.86	33.23	910.63
	14-Nov-06	943.86	40.36	903.50
	23-Jan-07	943.86	52.00	891.86
	11-Feb-07	943.86	53.72	890.14
	10-Mar-07	943.86	56.08	887.78
	11-Apr-07	943.86	58.00	885.86
	07-May-07	943.86	51.00	892.86
	14-Jun-07	943.86	42.82	901.04
	10-Jul-07	943.86	41.97	901.50
	14-Aug-07	943.86	46.01	897.46
	19-Sep-07	943.86	37.87	905.60
	18-Oct-07	943.86	32.95	910.52
	06-Nov-07	943.86	37.79	905.68
05-Dec-07	943.86	38.67	904.80	
26-Jan-08	943.86	48.17	895.30	
18-Feb-08	943.86	50.64	892.83	
GH04-42	17-Oct-04	1066.52	55.28	1011.24

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
GH04-43	17-Oct-04	1122.89	74.57	1048.32
	19-Jan-05	1122.89	75.11	1047.78
	17-Feb-05	1122.89	75.29	1047.60
	19-Mar-05	1122.89	75.30	1047.59
	13-Apr-05	1122.89	75.36	1047.53
	11-May-05	1122.89	73.94	1048.95
	17-Jun-05	1122.89	74.72	1048.17
	14-Jul-05	1122.89	75.18	1047.71
	14-Aug-05	1122.89	75.55	1047.34
	22-Sep-05	1122.89	74.79	1048.10
	13-Oct-05	1122.89	74.95	1047.94
	06-Nov-05	1122.89	75.20	1047.69
	06-Dec-05	1122.89	75.58	1047.31
	11-Jan-06	1122.89	75.60	1047.29
	14-Feb-06	1122.89	75.86	1047.03
	07-Mar-06	1122.89	75.87	1047.02
	17-May-06	1122.89	74.48	1048.41
	13-Jun-06	1122.89	74.97	1047.92
	16-Jul-06	1122.89	75.55	1047.34
	15-Aug-06	1122.89	74.25	1048.64
	19-Sep-06	1122.89	75.03	1047.86
	18-Oct-06	1122.89	74.83	1048.06
	18-Nov-06	1122.89	75.65	1047.24
	20-Jan-07	1122.89	75.93	1046.96
	11-Feb-07	1122.89	75.90	1046.99
	10-Mar-07	1122.89	76.27	1046.62
	11-Apr-07	1122.89	76.22	1046.67
	07-May-07	1122.89	74.55	1048.34
	14-Jun-07	1122.89	75.06	1047.83
	11-Jul-07	1122.89	75.60	1047.29
	14-Aug-07	1122.89	75.85	1047.04
	19-Sep-07	1122.89	74.41	1048.48
	18-Oct-07	1122.89	75.35	1047.54
06-Nov-07	1122.89	74.98	1047.91	
05-Dec-07	1122.89	75.40	1047.49	
19-Jan-08	1122.89	75.88	1047.01	
21-Feb-08	1122.89	76.10	1046.79	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
GH04-45A	19-Jan-05	1123.47	81.47	1042.00
	11-May-05	1123.47	76.25	1047.22
	17-Jun-05	1123.47	80.25	1043.22
	12-Jul-05	1123.47	81.30	1042.17
	22-Sep-05	1123.47	75.59	1047.88
	13-Oct-05	1123.47	78.97	1044.50
	06-Nov-05	1123.47	79.65	1043.82
	13-Jun-06	1123.47	79.40	1044.07
	16-Jul-06	1123.47	81.09	1042.38
	15-Aug-06	1123.47	81.97	1041.50
	18-Sep-06	1123.47	78.80	1044.67
	18-Oct-06	1123.47	76.19	1047.28
	17-Nov-06	1123.47	80.90	1042.57
	19-Sep-07	1123.47	78.45	1044.08
	18-Oct-07	1123.47	76.65	1045.88
	06-Nov-07	1123.47	78.73	1043.80
05-Dec-07	1123.47	78.08	1044.45	
21-Jan-08	1123.47	81.44	1041.09	
GH04-46	17-Oct-04	1143.80	24.98	1118.82
	21-Jan-05	1143.80	26.27	1117.53
	18-Feb-05	1143.80	28.40	1115.40
	19-Mar-05	1143.80	30.25	1113.55
	13-Apr-05	1143.80	32.79	1111.01
	11-May-05	1143.80	14.14	1129.66
	16-Jun-05	1143.80	48.65	1095.15
	12-Jul-05	1143.80	26.57	1117.23
	14-Aug-05	1143.80	27.20	1116.60
	22-Sep-05	1143.80	23.86	1119.94
	13-Oct-05	1143.80	23.84	1119.96
	06-Nov-05	1143.80	28.95	1114.85
	07-Dec-05	1143.80	28.18	1115.62
	12-Jan-06	1143.80	26.60	1117.20
	07-Mar-06	1143.80	30.63	1113.17
	15-Apr-06	1143.80	37.68	1106.12
	16-May-06	1143.80	31.89	1111.91
	13-Jun-06	1143.80	23.05	1120.75
	18-Jul-06	1143.80	25.77	1118.03
	14-Aug-06	1143.80	15.63	1128.17
	18-Sep-06	1143.80	22.43	1121.37
	17-Oct-06	1143.80	23.60	1120.20
	17-Nov-06	1143.80	28.76	1115.04
	07-Dec-06	1143.80	29.44	1114.36
	10-Mar-07	1143.80	35.56	1108.24
	10-Apr-07	1143.80	38.97	1104.83
	08-May-07	1143.80	21.96	1121.84
	14-Jun-07	1143.80	24.04	1119.76
	11-Jul-07	1143.80	27.46	1116.11
	14-Aug-07	1143.80	24.32	1119.25
20-Sep-07	1143.80	14.29	1129.28	
19-Oct-07	1143.80	24.49	1119.08	
08-Nov-07	1143.80	23.77	1119.80	
10-Dec-07	1143.80	24.20	1119.37	
26-Jan-08	1143.80	30.94	1112.63	
23-Feb-08	1143.80	35.25	1108.32	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
GH04-47	17-Oct-04	974.23	5.57	968.66
	21-Jan-05	974.23	5.83	968.40
	16-Feb-05	974.23	6.37	967.86
	19-Mar-05	974.23	6.70	967.53
	13-Apr-05	974.23	6.94	967.29
	11-May-05	974.23	4.71	969.52
	16-Jun-05	974.23	5.86	968.37
	12-Jul-05	974.23	6.22	968.01
	14-Aug-05	974.23	6.71	967.52
	22-Sep-05	974.23	5.34	968.89
	13-Oct-05	974.23	5.76	968.47
	06-Nov-05	974.23	5.94	968.29
	07-Dec-05	974.23	5.99	968.24
	12-Jan-06	974.23	6.40	967.83
	14-Feb-06	974.23	6.84	967.39
	07-Mar-06	974.23	6.97	967.26
	14-Apr-06	974.23	7.21	967.02
	16-May-06	974.23	5.96	968.27
	13-Jun-06	974.23	5.75	968.48
	18-Jul-06	974.23	6.37	967.86
	14-Aug-06	974.23	6.10	968.13
	18-Sep-06	974.23	5.70	968.53
	19-Oct-06	974.23	5.40	968.83
	17-Nov-06	974.23	6.15	968.08
	07-Dec-06	974.23	6.50	967.73
	12-Feb-07	974.23	7.00	967.23
	10-Mar-07	974.23	7.54	966.69
	10-Apr-07	974.23	7.55	966.68
	08-May-07	974.23	6.48	967.75
	14-Jun-07	974.23	6.45	967.78
	11-Jul-07	974.23	6.65	966.66
	14-Aug-07	974.23	6.29	967.02
	20-Sep-07	974.23	4.88	968.43
19-Oct-07	974.23	5.32	967.99	
07-Nov-07	974.23	5.13	968.18	
10-Dec-07	974.23	5.25	968.06	
25-Jan-08	974.23	6.12	967.19	
19-Feb-08	974.23	6.33	966.98	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
GH04-48	17-Oct-04	1184.75	36.55	1148.20
	21-Jan-05	1184.75	31.72	1153.03
	16-Feb-05	1184.75	36.95	1147.80
	19-Mar-05	1184.75	38.85	1145.90
	13-Apr-05	1184.75	40.08	1144.67
	10-May-05	1184.75	32.15	1152.60
	16-Jun-05	1184.75	33.41	1151.34
	12-Jul-05	1184.75	35.78	1148.97
	16-Aug-05	1184.75	38.36	1146.39
	22-Sep-05	1184.75	34.61	1150.14
	13-Oct-05	1184.75	32.73	1152.02
	07-Nov-05	1184.75	33.83	1150.92
	07-Dec-05	1184.75	35.95	1148.80
	12-Jan-06	1184.75	36.78	1147.97
	14-Feb-06	1184.75	38.37	1146.38
	16-May-06	1184.75	40.08	1144.67
	13-Jun-06	1184.75	31.77	1152.98
	18-Jul-06	1184.75	34.21	1150.54
	14-Aug-06	1184.75	35.69	1149.06
	18-Sep-06	1184.75	42.38	1142.37
	19-Oct-06	1184.75	31.03	1153.72
	17-Nov-06	1184.75	28.80	1155.95
	05-Dec-06	1184.75	31.09	1153.66
	22-Jan-07	1184.75	35.35	1149.40
	12-Feb-07	1184.75	36.40	1148.35
	10-Mar-07	1184.75	37.80	1146.95
	10-Apr-07	1184.75	38.98	1145.77
	08-May-07	1184.75	35.18	1149.57
	14-Jun-07	1184.75	29.55	1155.20
	11-Jul-07	1184.75	31.35	1152.44
	14-Aug-07	1184.75	33.55	1150.24
	20-Sep-07	1184.75	32.09	1151.70
	19-Oct-07	1184.75	26.96	1156.83
07-Nov-07	1184.75	28.46	1155.33	
10-Dec-07	1184.75	28.83	1154.96	
18-Jan-08	1184.75	32.72	1151.07	
18-Feb-08	1184.75	35.20	1148.59	
GH05-52	16-Jul-06	1022.64	104.78	917.86
	14-Jun-07	1022.64	104.08	918.56
GH05-53	06-Nov-05	1943.57	17.46	1926.11
	06-Dec-05	1943.57	28.44	1915.13
	12-Jan-06	1943.57	35.24	1908.33
	07-Mar-06	1943.57	28.40	1915.17
	16-Jul-06	1943.57	32.75	1910.82
	15-Aug-06	1943.57	6.84	1936.73
	18-Sep-06	1943.57	10.35	1933.22
	17-Oct-06	1943.57	10.18	1933.39
	17-Nov-06	1943.57	21.82	1921.75
	07-Dec-06	1943.57	28.55	1915.02
	14-Aug-07	1943.57	19.13	1924.44
	19-Sep-07	1943.57	8.75	1934.82
	19-Oct-07	1943.57	16.88	1926.69
06-Nov-07	1943.57	23.47	1920.10	
09-Dec-07	1943.57	32.79	1910.78	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
GH05-54	14-Aug-06	1999.67	35.91	1963.76
GH05-55	06-Nov-05	1590.88	7.73	1583.15
	07-Dec-05	1590.88	11.90	1578.98
	14-Feb-06	1590.88	13.65	1577.23
	16-May-06	1590.88	19.44	1571.44
	18-Jul-06	1590.88	9.31	1581.57
	14-Aug-06	1590.88	5.20	1585.68
	21-Sep-06	1590.88	3.58	1587.30
	17-Oct-06	1590.88	2.80	1588.08
	10-Apr-07	1590.88	19.63	1571.25
GH05-56	06-Nov-05	1358.60	41.05	1317.55
	16-May-06	1358.60	24.51	1334.09
	13-Jun-06	1358.60	24.83	1333.77
	18-Sep-06	1358.60	34.79	1323.81
	19-Oct-06	1358.60	34.54	1324.06
GH05-57	07-Nov-05	1408.14	11.38	1396.76
	07-Dec-05	1408.14	12.05	1396.09
	12-Jan-06	1408.14	12.30	1395.84
	14-Feb-06	1408.14	13.54	1394.60
	08-Mar-06	1408.14	14.08	1394.06
	15-Apr-06	1408.14	15.36	1392.78
	17-May-06	1408.14	15.34	1392.80
	12-Jun-06	1408.14	13.90	1394.24
	18-Jul-06	1408.14	12.23	1395.91
	14-Aug-06	1408.14	10.80	1397.34
	18-Sep-06	1408.14	10.63	1397.51
	19-Oct-06	1408.14	10.36	1397.78
	16-Nov-06	1408.14	11.68	1396.46
	05-Dec-06	1408.14	12.30	1395.84
	20-Jan-07	1408.14	13.50	1394.64
	12-Feb-07	1408.14	13.21	1394.93
	09-Mar-07	1408.14	14.23	1393.91
	10-Apr-07	1408.14	15.80	1392.34
	08-May-07	1408.14	16.16	1391.98
	14-Jun-07	1408.14	15.14	1393.00
	12-Jul-07	1408.14	13.62	1394.52
	20-Sep-07	1408.14	10.30	1397.84
	19-Oct-07	1408.14	11.08	1397.06
	07-Nov-07	1408.14	11.33	1396.81
	10-Dec-07	1408.14	11.63	1396.51
	25-Jan-08	1408.14	12.92	1395.22
19-Feb-08	1408.14	13.45	1394.69	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
GH05-58	07-Dec-05	1505.25	28.91	1476.34
	12-Jan-06	1505.25	30.05	1475.20
	14-Feb-06	1505.25	31.74	1473.51
	17-May-06	1505.25	34.54	1470.71
	14-Jun-06	1505.25	27.95	1477.30
	18-Jul-06	1505.25	30.08	1475.17
	14-Aug-06	1505.25	31.66	1473.59
	18-Sep-06	1505.25	21.70	1483.55
	19-Oct-06	1505.25	17.73	1487.52
	18-Nov-06	1505.25	26.15	1479.10
	07-Dec-06	1505.25	28.15	1477.10
	20-Jan-07	1505.25	31.37	1473.88
	12-Feb-07	1505.25	32.56	1472.69
	10-Mar-07	1505.25	33.80	1471.45
	11-Apr-07	1505.25	35.24	1470.01
	15-Jun-07	1505.25	29.46	1475.79
	12-Jul-07	1505.25	31.74	1473.51
	15-Aug-07	1505.25	39.99	1465.26
	20-Sep-07	1505.25	24.54	1480.71
	20-Oct-07	1505.25	21.23	1484.02
08-Nov-07	1505.25	24.83	1480.42	
10-Dec-07	1505.25	26.06	1479.19	
GH05-59	07-Nov-05	1184.38	37.64	1146.74
	07-Dec-05	1184.38	39.52	1144.86
	12-Jan-06	1184.38	39.66	1144.72
	14-Feb-06	1184.38	41.43	1142.95
	08-Mar-06	1184.38	41.75	1142.63
	14-Apr-06	1184.38	42.50	1141.88
	16-May-06	1184.38	41.36	1143.02
	13-Jun-06	1184.38	39.52	1144.86
	18-Jul-06	1184.38	39.42	1144.96
	14-Aug-06	1184.38	38.43	1145.95
	18-Sep-06	1184.38	36.32	1148.06
	19-Oct-06	1184.38	35.17	1149.21
	17-Nov-06	1184.38	38.31	1146.07
	05-Dec-06	1184.38	39.49	1144.89
	22-Jan-07	1184.38	41.71	1142.67
	12-Feb-07	1184.38	41.16	1143.22
	10-Mar-07	1184.38	42.25	1142.13
	10-Apr-07	1184.38	43.23	1141.15
	08-May-07	1184.38	41.12	1143.26
	14-Jun-07	1184.38	40.26	1144.12
	11-Jul-07	1184.38	40.03	1144.35
14-Aug-07	1184.38	39.95	1144.43	
20-Sep-07	1184.38	36.78	1147.60	
20-Oct-07	1184.38	36.79	1147.59	
07-Nov-07	1184.38	36.71	1147.67	
07-Dec-07	1184.38	37.11	1147.27	
25-Jan-08	1184.38	40.43	1143.95	
21-Feb-08	1184.38	41.60	1142.78	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
GH05-61	07-Nov-05	976.05	2.25	973.80
	07-Dec-05	976.05	3.83	972.22
	12-Jan-06	976.05	5.00	971.05
	14-Feb-06	976.05	6.99	969.06
	08-Mar-06	976.05	7.69	968.36
	16-May-06	976.05	9.19	966.86
	13-Jun-06	976.05	2.28	973.77
	18-Jul-06	976.05	4.30	971.75
	14-Aug-06	976.05	5.30	970.75
	18-Sep-06	976.05	3.17	972.88
	10-Apr-07	976.05	10.90	965.15
	08-May-07	976.05	9.28	966.77
	14-Jun-07	976.05	4.85	971.20
	11-Jul-07	976.05	6.23	969.82
	14-Aug-07	976.05	8.40	967.65
	20-Sep-07	976.05	5.60	970.45
	19-Oct-07	976.05	3.55	972.50
	07-Nov-07	976.05	3.43	972.62
	07-Dec-07	976.05	3.12	972.93
	25-Jan-08	976.05	5.98	970.07
19-Feb-08	976.05	7.14	968.91	
GH05-63	13-Jun-06	1041.34	4.66	1036.68
	18-Jul-06	1041.34	7.80	1033.54
	14-Aug-06	1041.34	2.55	1038.79
	18-Sep-06	1041.34	3.15	1038.19
	19-Oct-06	1041.34	3.63	1037.71
	10-Apr-07	1041.34	12.16	1029.18
	08-May-07	1041.34	4.28	1037.06
	14-Jun-07	1041.34	8.12	1033.22
	11-Jul-07	1041.34	8.84	1032.50
	14-Aug-07	1041.34	10.50	1030.84
	20-Sep-07	1041.34	1.64	1039.70
	19-Oct-07	1041.34	9.00	1032.34
	07-Nov-07	1041.34	6.67	1034.67
	10-Dec-07	1041.34	8.61	1032.73
26-Jan-08	1041.34	13.28	1028.06	
21-Feb-08	1041.34	13.80	1027.54	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
GH05-64	07-Nov-05	1019.69	19.50	1000.19
	07-Dec-05	1019.69	25.34	994.35
	12-Jan-06	1019.69	26.80	992.89
	14-Feb-06	1019.69	30.66	989.03
	08-Mar-06	1019.69	33.03	986.66
	13-Apr-06	1019.69	36.72	982.97
	16-May-06	1019.69	37.66	982.03
	13-Jun-06	1019.69	12.98	1006.71
	18-Jul-06	1019.69	19.88	999.81
	14-Aug-06	1019.69	24.44	995.25
	18-Sep-06	1019.69	16.80	1002.89
	19-Oct-06	1019.69	10.57	1009.12
	17-Nov-06	1019.69	19.70	999.99
	06-Dec-06	1019.69	24.20	995.49
	22-Jan-07	1019.69	31.48	988.21
	10-Feb-07	1019.69	33.20	986.49
	10-Mar-07	1019.69	35.98	983.71
	10-Apr-07	1019.69	38.84	980.85
	08-May-07	1019.69	35.82	983.87
	15-Jun-07	1019.69	20.01	999.68
	12-Jul-07	1019.69	23.01	996.68
	15-Aug-07	1019.69	27.20	992.49
	20-Sep-07	1019.69	21.50	998.19
	19-Oct-07	1019.69	13.01	1006.68
07-Nov-07	1019.69	17.29	1002.40	
07-Dec-07	1019.69	17.95	1001.74	
25-Jan-08	1019.69	26.84	992.85	
21-Feb-08	1019.69	30.50	989.19	
GH06-65	15-Aug-07	1648.90	89.06	1559.84
	21-Sep-07	1648.90	85.50	1563.40
	19-Oct-07	1648.90	89.38	1559.52
	06-Nov-07	1648.90	89.85	1559.05
	08-Dec-07	1648.90	89.76	1559.14
	23-Jan-08	1648.90	91.31	1557.59
	20-Feb-08	1648.90	91.57	1557.33
GH06-66	15-Aug-07	1565.40	5.16	1560.24
	20-Sep-07	1565.40	3.25	1562.15
	19-Oct-07	1565.40	5.01	1560.39
	07-Nov-07	1565.40	4.03	1561.37
	10-Dec-07	1565.40	3.86	1561.54
	23-Jan-08	1565.40	9.84	1555.56
	23-Feb-08	1565.40	13.57	1551.83
GH06-67	15-Aug-07	1482.00	25.16	1456.84
	20-Sep-07	1482.00	7.93	1474.07
	19-Oct-07	1482.00	17.12	1464.88
	07-Nov-07	1482.00	18.18	1463.82
	09-Dec-07	1482.00	17.85	1464.15
	23-Jan-08	1482.00	25.48	1456.52
19-Feb-08	1482.00	28.69	1453.31	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
GH06-68	15-Aug-07	1214.20	3.63	1210.57
	20-Sep-07	1214.20	2.48	1211.72
	19-Oct-07	1214.20	3.43	1210.77
	07-Nov-07	1214.20	3.03	1211.17
	09-Dec-07	1214.20	3.33	1210.87
	23-Jan-08	1214.20	4.54	1209.66
	19-Feb-08	1214.20	4.50	1209.70
GH06-69	15-Aug-07	1496.60	5.42	1491.18
	20-Sep-07	1496.60	3.47	1493.13
	19-Oct-07	1496.60	5.45	1491.15
	07-Nov-07	1496.60	7.34	1489.26
	09-Dec-07	1496.60	9.90	1486.70
	23-Jan-08	1496.60	15.08	1481.52
	20-Feb-08	1496.60	17.15	1479.45
GH06-70S	15-Aug-07	1109.30	1.20	1108.10
	20-Sep-07	1109.30	0.79	1108.51
GH06-74	15-Aug-07	1197.20	29.76	1167.44
	20-Sep-07	1197.20	26.88	1170.32
	19-Oct-07	1197.20	29.41	1167.79
	07-Nov-07	1197.20	28.42	1168.78
	10-Dec-07	1197.20	29.02	1168.18
	26-Jan-08	1197.20	33.60	1163.60
	21-Feb-08	1197.20	35.95	1161.25
GH06-75	15-Aug-07	1025.60	153.85	871.75
	20-Sep-07	1025.60	153.92	871.68
	18-Oct-07	1025.60	144.73	880.87
	06-Nov-07	1025.60	141.85	883.75
	05-Dec-07	1025.60	139.59	886.01
	21-Jan-08	1025.60	140.81	884.79
	18-Feb-08	1025.60	144.59	881.01
GH06-76	15-Aug-07	988.50	117.24	871.26
	20-Sep-07	988.50	117.38	871.12
	18-Oct-07	988.50	108.13	880.37
	06-Nov-07	988.50	105.22	883.28
	05-Dec-07	988.50	103.01	885.49
	21-Jan-08	988.50	104.24	884.26
	18-Feb-08	988.50	108.05	880.45
GH06-80	16-Aug-07	1016.80	44.82	971.98
	20-Sep-07	1016.80	43.98	972.82
	19-Oct-07	1016.80	43.06	973.74
	08-Nov-07	1016.80	43.15	973.65
	10-Dec-07	1016.80	43.23	973.57
	25-Jan-08	1016.80	44.40	972.40
	20-Feb-08	1016.80	44.53	972.27
GH07-100	09-Dec-07	1915.58	37.25	1878.33
	23-Jan-08	1915.58	37.35	1878.23
	20-Feb-08	1915.58	37.30	1878.28
GH07-101	09-Dec-07	1169.38	23.20	1146.18
	23-Jan-08	1169.38	26.40	1142.98
	19-Feb-08	1169.38	26.86	1142.52
GH07-102D	09-Dec-07	1145.46	29.44	1116.02
	23-Jan-08	1145.46	34.30	1111.16
	19-Feb-08	1145.46	36.31	1109.15

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
GH07-102S	09-Dec-07	1145.46	28.04	1117.42
	23-Jan-08	1145.46	34.02	1111.44
	19-Feb-08	1145.46	36.45	1109.01
GH07-103D	09-Dec-07	1241.39	32.31	1209.08
	23-Jan-08	1241.39	36.81	1204.58
	19-Feb-08	1241.39	38.36	1203.03
GH07-103S	09-Dec-07	1241.39	28.03	1213.36
	19-Feb-08	1241.39	27.92	1213.47
GH07-104	08-Dec-07	1003.31	6.67	996.64
	25-Jan-08	1003.31	13.44	989.87
	21-Feb-08	1003.31	16.00	987.31
GH07-82D	09-Dec-07	1407.11	7.66	1399.45
	23-Jan-08	1407.11	10.78	1396.33
	19-Feb-08	1407.11	11.60	1395.51
GH07-82S	09-Dec-07	1407.11	12.56	1394.55
	23-Jan-08	1407.11	9.31	1397.80
	19-Feb-08	1407.11	10.07	1397.04
GH07-84	09-Dec-07	1481.03	15.40	1465.63
	23-Jan-08	1481.03	16.95	1464.08
	23-Feb-08	1481.03	17.78	1463.25
GH07-85	09-Dec-07	1628.38	15.84	1612.54
	19-Feb-08	1628.38	28.67	1599.71
GH07-87D	09-Dec-07	1855.09	11.27	1843.82
GH07-87S	09-Dec-07	1855.09	8.30	1846.79
	23-Jan-08	1855.09	8.68	1846.41
	20-Feb-08	1855.09	9.15	1845.94
GH07-88	09-Dec-07	1626.41	4.08	1622.33
	23-Jan-08	1626.41	5.85	1620.56
	23-Feb-08	1626.41	7.00	1619.41
GH07-89D	09-Dec-07	1890.40	12.78	1877.62
GH07-89S	09-Dec-07	1890.40	11.30	1879.10
GH07-92D	08-Dec-07	1698.80	19.99	1678.81
	23-Jan-08	1698.80	22.12	1676.68
GH07-93	08-Dec-07	1517.20	9.25	1507.95
GH07-94	08-Dec-07	1676.20	12.75	1663.45
	23-Jan-08	1676.20	15.78	1660.42
	20-Feb-08	1676.20	17.65	1658.55
GH07-95	08-Dec-07	1368.27	10.09	1358.18
	20-Feb-08	1368.27	12.50	1355.77
GH07-96D	08-Dec-07	1394.05	6.74	1387.31
	23-Jan-08	1394.05	9.91	1384.14
	20-Feb-08	1394.05	11.10	1382.95
GH07-96S	08-Dec-07	1394.05	2.61	1391.44
	23-Jan-08	1394.05	9.86	1384.19
GH07-97D	08-Dec-07	1496.89	22.61	1474.28
	23-Jan-08	1496.89	25.92	1470.97
	20-Feb-08	1496.89	26.67	1470.22
GH07-97S	08-Dec-07	1496.89	22.59	1474.30
	20-Feb-08	1496.89	26.63	1470.26
GH07-98D	09-Dec-07	1746.41	26.20	1720.21
GH07-98S	09-Dec-07	1746.41	26.40	1720.01
GH07-99	23-Jan-08	1900.11	14.48	1885.63
	20-Feb-08	1900.11	18.60	1881.51

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
I-125	21-Jan-05	1008.31	18.68	989.63
	15-Feb-05	1008.31	19.47	988.84
	16-Jun-05	1008.31	17.29	991.02
	14-Jul-05	1008.31	18.30	990.01
	15-Aug-05	1008.31	18.97	989.34
	22-Sep-05	1008.31	19.44	988.87
	13-Oct-05	1008.31	15.64	992.67
	07-Dec-05	1008.31	19.20	989.11
	16-May-06	1008.31	15.79	992.52
	14-Jun-06	1008.31	17.34	990.97
	18-Jul-06	1008.31	17.26	991.05
	14-Aug-06	1008.31	15.20	993.11
	18-Sep-06	1008.31	14.08	994.23
	19-Oct-06	1008.31	12.71	995.60
	10-Apr-07	1008.31	19.83	988.48
	08-May-07	1008.31	16.65	991.66
	15-Jun-07	1008.31	18.19	990.12
	11-Jul-07	1008.31	17.32	990.99
	14-Aug-07	1008.31	33.55	974.76
	20-Sep-07	1008.31	15.46	992.85

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
I-172	21-Jan-05	1026.56	9.42	1017.14
	18-Feb-05	1026.56	9.90	1016.66
	19-Mar-05	1026.56	10.10	1016.46
	13-Apr-05	1026.56	10.09	1016.47
	10-May-05	1026.56	9.24	1017.32
	15-Jun-05	1026.56	9.50	1017.06
	14-Jul-05	1026.56	9.17	1017.39
	15-Aug-05	1026.56	9.30	1017.26
	22-Sep-05	1026.56	8.12	1018.44
	13-Oct-05	1026.56	7.62	1018.94
	07-Nov-05	1026.56	8.96	1017.60
	07-Dec-05	1026.56	9.32	1017.24
	13-Jan-06	1026.56	9.49	1017.07
	14-Feb-06	1026.56	9.98	1016.58
	08-Mar-06	1026.56	9.97	1016.59
	16-May-06	1026.56	9.46	1017.10
	12-Jun-06	1026.56	9.32	1017.24
	18-Jul-06	1026.56	9.13	1017.43
	14-Aug-06	1026.56	8.35	1018.21
	18-Sep-06	1026.56	8.08	1018.48
	19-Oct-06	1026.56	7.99	1018.57
	16-Nov-06	1026.56	9.47	1017.09
	05-Dec-06	1026.56	9.55	1017.01
	20-Jan-07	1026.56	10.23	1016.33
	10-Feb-07	1026.56	10.13	1016.43
	09-Mar-07	1026.56	10.40	1016.16
	10-Apr-07	1026.56	10.34	1016.22
	08-May-07	1026.56	10.76	1015.80
	15-Jun-07	1026.56	9.99	1016.57
	12-Jul-07	1026.56	9.66	1016.90
	15-Aug-07	1026.56	18.08	1008.48
	20-Sep-07	1026.56	7.94	1018.62
	19-Oct-07	1026.56	8.84	1017.72
07-Nov-07	1026.56	8.31	1018.25	
08-Dec-07	1026.56	8.99	1017.57	
18-Jan-08	1026.56	10.05	1016.51	
21-Feb-08	1026.56	10.12	1016.44	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
I-201	21-Jan-05	1055.38	59.77	995.61
	16-Feb-05	1055.38	61.10	994.28
	19-Mar-05	1055.38	62.04	993.34
	13-Apr-05	1055.38	61.63	993.75
	10-May-05	1055.38	58.54	996.84
	15-Jun-05	1055.38	58.50	996.88
	14-Jul-05	1055.38	60.48	994.90
	15-Aug-05	1055.38	61.49	993.89
	23-Sep-05	1055.38	59.29	996.09
	13-Oct-05	1055.38	59.49	995.89
	08-Nov-05	1055.38	60.03	995.35
	07-Dec-05	1055.38	61.30	994.08
	13-Jan-06	1055.38	61.24	994.14
	08-Mar-06	1055.38	63.14	992.24
	13-Apr-06	1055.38	63.61	991.77
	16-May-06	1055.38	61.88	993.50
	12-Jun-06	1055.38	60.12	995.26
	18-Jul-06	1055.38	60.62	994.76
	14-Aug-06	1055.38	60.95	994.43
	18-Sep-06	1055.38	59.70	995.68
	19-Oct-06	1055.38	58.88	996.50
	17-Nov-06	1055.38	60.40	994.98
	05-Dec-06	1055.38	61.50	993.88
	22-Jan-07	1055.38	63.12	992.26
	10-Feb-07	1055.38	62.60	992.78
	09-Mar-07	1055.38	63.31	992.07
	10-Apr-07	1055.38	64.04	991.34
	08-May-07	1055.38	61.50	993.88
	15-Jun-07	1055.38	61.02	994.36
	12-Jul-07	1055.38	61.29	994.09
	15-Aug-07	1055.38	62.02	993.36
	20-Sep-07	1055.38	60.63	994.75
	19-Oct-07	1055.38	59.67	995.71
07-Nov-07	1055.38	59.87	995.51	
10-Dec-07	1055.38	59.84	995.54	
26-Jan-08	1055.38	62.24	993.14	
21-Feb-08	1055.38	63.02	992.36	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
KP-P1/SRK-2	16-Oct-04	1000.51	52.25	948.26
	21-Jan-05	1000.51	51.38	949.13
	16-Feb-05	1000.51	52.05	948.46
	23-Mar-05	1000.51	52.45	948.06
	13-Apr-05	1000.51	52.70	947.81
	15-May-05	1000.51	51.35	949.16
	15-Jun-05	1000.51	51.58	948.93
	14-Jul-05	1000.51	52.23	948.28
	15-Aug-05	1000.51	52.68	947.83
	23-Sep-05	1000.51	51.77	948.74
	13-Oct-05	1000.51	51.20	949.31
	07-Nov-05	1000.51	51.24	949.27
	07-Dec-05	1000.51	51.90	948.61
	13-Jan-06	1000.51	52.19	948.32
	15-Feb-06	1000.51	51.25	949.26
	08-Mar-06	1000.51	53.10	947.41
	13-Apr-06	1000.51	53.30	947.21
	16-May-06	1000.51	53.32	947.19
	12-Jun-06	1000.51	52.56	947.95
	18-Jul-06	1000.51	52.50	948.01
	14-Aug-06	1000.51	52.46	948.05
	18-Sep-06	1000.51	51.48	949.03
	19-Oct-06	1000.51	50.56	949.95
	16-Nov-06	1000.51	51.18	949.33
	05-Dec-06	1000.51	51.85	948.66
	22-Jan-07	1000.51	53.07	947.44
	10-Feb-07	1000.51	53.15	947.36
	09-Mar-07	1000.51	53.64	946.87
	10-Apr-07	1000.51	54.17	946.34
	08-May-07	1000.51	53.73	946.78
	15-Jun-07	1000.51	53.44	947.07
	12-Jul-07	1000.51	53.52	946.99
	15-Aug-07	1000.51	53.40	947.11
20-Sep-07	1000.51	52.95	947.56	
19-Oct-07	1000.51	51.62	948.89	
07-Nov-07	1000.51	51.71	948.80	
08-Dec-07	1000.51	51.60	948.91	
18-Jan-08	1000.51	52.87	947.64	
21-Feb-08	1000.51	53.80	946.71	
KP-P3D/SRK-5D	17-Oct-04	1051.21	0.00	1051.21
	14-May-05	1051.21	0.97	1050.24
	16-Jun-05	1051.21	1.53	1049.68
	14-Jul-05	1051.21	3.00	1048.21
	15-Aug-05	1051.21	3.90	1047.31
	12-Jan-06	1051.21	2.51	1048.70
	13-Jun-06	1051.21	3.14	1048.07
	18-Jul-06	1051.21	2.31	1048.90
14-Aug-06	1051.21	1.91	1049.30	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
KP-P3M/SRK-5M	17-Oct-04	1048.61	10.65	1037.96
	21-Jan-05	1048.61	12.66	1035.95
	15-Feb-05	1048.61	14.91	1033.70
	18-Mar-05	1048.61	16.16	1032.45
	13-Apr-05	1048.61	16.88	1031.73
	14-May-05	1048.61	11.09	1037.52
	16-Jun-05	1048.61	12.22	1036.39
	14-Jul-05	1048.61	13.14	1035.47
	15-Aug-05	1048.61	14.37	1034.24
	23-Sep-05	1048.61	8.25	1040.36
	13-Oct-05	1048.61	9.43	1039.18
	07-Nov-05	1048.61	10.36	1038.25
	07-Dec-05	1048.61	13.05	1035.56
	12-Jan-06	1048.61	12.58	1036.03
	14-Feb-06	1048.61	14.69	1033.92
	08-Mar-06	1048.61	15.39	1033.22
	14-Apr-06	1048.61	16.34	1032.27
	16-May-06	1048.61	14.32	1034.29
	13-Jun-06	1048.61	12.70	1035.91
	18-Jul-06	1048.61	12.22	1036.39
	14-Aug-06	1048.61	11.10	1037.51
	18-Sep-06	1048.61	8.26	1040.35
	19-Oct-06	1048.61	7.32	1041.29
	16-Nov-06	1048.61	10.60	1038.01
	05-Dec-06	1048.61	12.76	1035.85
	21-Jan-07	1048.61	15.25	1033.36
	10-Feb-07	1048.61	14.87	1033.74
	10-Mar-07	1048.61	15.92	1032.69
	10-Apr-07	1048.61	16.60	1032.01
	08-May-07	1048.61	13.12	1035.49
	14-Jun-07	1048.61	13.30	1035.31
	11-Jul-07	1048.61	13.00	1035.61
	15-Aug-07	1048.61	13.11	1035.50
	20-Sep-07	1048.61	8.36	1040.25
	20-Oct-07	1048.61	9.01	1039.60
	07-Nov-07	1048.61	8.35	1040.26
07-Dec-07	1048.61	9.06	1039.55	
25-Jan-08	1048.61	13.82	1034.79	
19-Feb-08	1048.61	14.93	1033.68	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
KP-P3S/SRK-5S	17-Oct-04	1047.96	6.25	1041.71
	21-Jan-05	1047.96	8.24	1039.72
	15-Feb-05	1047.96	10.10	1037.86
	18-Mar-05	1047.96	11.37	1036.59
	13-Apr-05	1047.96	12.07	1035.89
	14-May-05	1047.96	3.47	1044.49
	16-Jun-05	1047.96	7.56	1040.40
	14-Jul-05	1047.96	9.39	1038.57
	15-Aug-05	1047.96	10.48	1037.48
	23-Sep-05	1047.96	5.03	1042.93
	13-Oct-05	1047.96	6.45	1041.51
	07-Nov-05	1047.96	7.58	1040.38
	07-Dec-05	1047.96	9.53	1038.43
	12-Jan-06	1047.96	8.75	1039.21
	14-Feb-06	1047.96	10.88	1037.08
	08-Mar-06	1047.96	11.60	1036.36
	14-Apr-06	1047.96	12.55	1035.41
	16-May-06	1047.96	5.12	1042.84
	13-Jun-06	1047.96	5.63	1042.33
	18-Jul-06	1047.96	8.41	1039.55
	14-Aug-06	1047.96	7.72	1040.24
	18-Sep-06	1047.96	5.78	1042.18
	19-Oct-06	1047.96	4.87	1043.09
	16-Nov-06	1047.96	8.20	1039.76
	05-Dec-06	1047.96	9.52	1038.44
	21-Jan-07	1047.96	11.50	1036.46
	10-Feb-07	1047.96	10.69	1037.27
	10-Mar-07	1047.96	11.88	1036.08
	10-Apr-07	1047.96	12.81	1035.15
	08-May-07	1047.96	4.26	1043.70
	11-Jul-07	1047.96	8.64	1039.32
	15-Aug-07	1047.96	9.83	1038.13
	20-Sep-07	1047.96	5.78	1042.18
20-Oct-07	1047.96	6.59	1041.37	
07-Nov-07	1047.96	5.90	1042.06	
07-Dec-07	1047.96	6.44	1041.52	
25-Jan-08	1047.96	10.28	1037.68	
	19-Feb-08	1047.96	11.10	1036.86

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
KP-P4	16-Oct-04	1005.27	22.24	983.03
	21-Jan-05	1005.27	22.21	983.06
	15-Feb-05	1005.27	23.97	981.30
	22-Mar-05	1005.27	25.02	980.25
	12-Apr-05	1005.27	25.55	979.72
	14-May-05	1005.27	21.25	984.02
	14-Jul-05	1005.27	24.23	981.04
	15-Aug-05	1005.27	24.72	980.55
	22-Sep-05	1005.27	20.56	984.71
	13-Oct-05	1005.27	21.48	983.79
	08-Nov-05	1005.27	22.25	983.02
	14-Feb-06	1005.27	25.17	980.10
	08-Mar-06	1005.27	25.81	979.46
	13-Apr-06	1005.27	26.45	978.82
	16-May-06	1005.27	24.65	980.62
	12-Jun-06	1005.27	23.77	981.50
	18-Jul-06	1005.27	24.18	981.09
	14-Aug-06	1005.27	24.31	980.96
	18-Sep-06	1005.27	20.94	984.33
	19-Oct-06	1005.27	18.92	986.35
	17-Nov-06	1005.27	22.20	983.07
	06-Dec-06	1005.27	23.85	981.42
	22-Jan-07	1005.27	25.92	979.35
	10-Feb-07	1005.27	25.31	979.96
	09-Mar-07	1005.27	26.23	979.04
	10-Apr-07	1005.27	26.50	978.77
	08-May-07	1005.27	24.64	980.63
	15-Jun-07	1005.27	25.02	980.25
	12-Jul-07	1005.27	25.46	979.81
	15-Aug-07	1005.27	25.62	979.65
	20-Sep-07	1005.27	23.03	982.24
	07-Nov-07	1005.27	20.92	984.35
	10-Dec-07	1005.27	21.07	984.20
25-Jan-08	1005.27	24.85	980.42	
20-Feb-08	1005.27	25.85	979.42	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
M-110	21-Jan-05	1182.15	40.04	1142.11
	18-Feb-05	1182.15	46.00	1136.15
	19-Mar-05	1182.15	51.54	1130.61
	13-Apr-05	1182.15	55.86	1126.29
	10-May-05	1182.15	28.62	1153.53
	15-Jun-05	1182.15	30.10	1152.05
	14-Jul-05	1182.15	39.42	1142.73
	15-Aug-05	1182.15	48.36	1133.79
	23-Sep-05	1182.15	43.50	1138.65
	13-Oct-05	1182.15	39.20	1142.95
	07-Nov-05	1182.15	37.28	1144.87
	13-Jan-06	1182.15	45.73	1136.42
	14-Feb-06	1182.15	51.58	1130.57
	08-Mar-06	1182.15	55.15	1127.00
	13-Apr-06	1182.15	60.32	1121.83
	17-May-06	1182.15	61.85	1120.30
	12-Jun-06	1182.15	36.30	1145.85
	18-Jul-06	1182.15	40.18	1141.97
	14-Aug-06	1182.15	45.72	1136.43
	18-Sep-06	1182.15	37.60	1144.55
	19-Oct-06	1182.15	26.92	1155.23
	16-Nov-06	1182.15	31.82	1150.33
	05-Dec-06	1182.15	38.00	1144.15
	21-Jan-07	1182.15	49.63	1132.52
	10-Feb-07	1182.15	53.74	1128.41
	09-Mar-07	1182.15	58.34	1123.81
	10-Apr-07	1182.15	62.80	1119.35
	08-May-07	1182.15	55.54	1126.61
	15-Jun-07	1182.15	50.51	1131.64
	12-Jul-07	1182.15	49.84	1132.31
	15-Aug-07	1182.15	53.85	1128.30
	20-Sep-07	1182.15	53.70	1128.45
	20-Oct-07	1182.15	34.36	1147.79
07-Nov-07	1182.15	34.80	1147.35	
08-Dec-07	1182.15	35.71	1146.44	
25-Jan-08	1182.15	46.04	1136.11	
21-Feb-08	1182.15	51.00	1131.15	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
M-12	21-Jan-05	1204.49	10.57	1193.92
	15-Feb-05	1204.49	13.81	1190.68
	19-Mar-05	1204.49	17.09	1187.40
	14-Apr-05	1204.49	19.31	1185.18
	10-May-05	1204.49	15.13	1189.36
	15-Jun-05	1204.49	5.02	1199.47
	14-Jul-05	1204.49	9.85	1194.64
	15-Aug-05	1204.49	14.62	1189.87
	22-Sep-05	1204.49	13.09	1191.40
	13-Oct-05	1204.49	9.64	1194.85
	07-Nov-05	1204.49	7.41	1197.08
	07-Dec-05	1204.49	10.55	1193.94
	12-Jan-06	1204.49	13.70	1190.79
	14-Feb-06	1204.49	16.84	1187.65
	08-Mar-06	1204.49	18.58	1185.91
	14-Apr-06	1204.49	21.27	1183.22
	18-Jul-06	1204.49	11.37	1193.12
	14-Aug-06	1204.49	13.83	1190.66
	18-Sep-06	1204.49	8.80	1195.69
	19-Oct-06	1204.49	0.99	1203.50
	16-Nov-06	1204.49	4.00	1200.49
	05-Dec-06	1204.49	7.99	1196.50
	21-Jan-07	1204.49	15.68	1188.81
	10-Feb-07	1204.49	17.96	1186.53
	09-Mar-07	1204.49	20.34	1184.15
	10-Apr-07	1204.49	22.64	1181.85
	08-May-07	1204.49	22.64	1181.85
	15-Jun-07	1204.49	17.50	1186.99
	12-Jul-07	1204.49	16.84	1187.65
	14-Aug-07	1204.49	18.45	1186.04
	20-Sep-07	1204.49	18.68	1185.81
	20-Oct-07	1204.49	8.24	1196.25
	07-Nov-07	1204.49	6.73	1197.76
07-Dec-07	1204.49	7.12	1197.37	
25-Jan-08	1204.49	13.56	1190.93	
21-Feb-08	1204.49	16.50	1187.99	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
M-21	10-May-05	1219.10	34.19	1184.91
	15-Jun-05	1219.10	25.66	1193.44
	14-Jul-05	1219.10	29.79	1189.31
	15-Aug-05	1219.10	33.71	1185.39
	22-Sep-05	1219.10	32.63	1186.47
	13-Oct-05	1219.10	29.97	1189.13
	07-Nov-05	1219.10	28.08	1191.02
	07-Dec-05	1219.10	30.58	1188.52
	12-Jan-06	1219.10	33.03	1186.07
	14-Feb-06	1219.10	35.70	1183.40
	08-Mar-06	1219.10	37.10	1182.00
	14-Apr-06	1219.10	39.80	1179.30
	17-May-06	1219.10	40.64	1178.46
	12-Jun-06	1219.10	33.92	1185.18
	18-Jul-06	1219.10	30.97	1188.13
	14-Aug-06	1219.10	33.08	1186.02
	18-Sep-06	1219.10	29.20	1189.90
	19-Oct-06	1219.10	22.02	1197.08
	16-Nov-06	1219.10	24.92	1194.18
	05-Dec-06	1219.10	28.29	1190.81
	21-Jan-07	1219.10	34.62	1184.48
	10-Feb-07	1219.10	36.55	1182.55
	09-Mar-07	1219.10	38.71	1180.39
	10-Apr-07	1219.10	40.70	1178.40
	08-May-07	1219.10	40.76	1178.34
	15-Jun-07	1219.10	36.13	1182.97
	12-Jul-07	1219.10	35.59	1183.51
	14-Aug-07	1219.10	37.10	1182.00
	20-Sep-07	1219.10	37.47	1181.63
	20-Oct-07	1219.10	28.62	1190.48
	07-Nov-07	1219.10	27.57	1191.53
	07-Dec-07	1219.10	27.49	1191.61
25-Jan-08	1219.10	32.82	1186.28	
21-Feb-08	1219.10	35.35	1183.75	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
M-62	19-Mar-05	1323.65	137.81	1185.84
	10-May-05	1323.65	107.12	1216.53
	15-Jun-05	1323.65	103.75	1219.90
	14-Jul-05	1323.65	120.24	1203.41
	15-Aug-05	1323.65	133.27	1190.38
	23-Sep-05	1323.65	106.68	1216.97
	13-Oct-05	1323.65	115.52	1208.13
	07-Nov-05	1323.65	111.63	1212.02
	07-Dec-05	1323.65	123.64	1200.01
	12-Jan-06	1323.65	129.55	1194.10
	18-Jul-06	1323.65	122.65	1201.00
	14-Aug-06	1323.65	130.25	1193.40
	18-Sep-06	1323.65	110.06	1213.59
	19-Oct-06	1323.65	82.49	1241.16
	16-Nov-06	1323.65	102.96	1220.69
	05-Dec-06	1323.65	115.78	1207.87
	21-Jan-07	1323.65	135.09	1188.56
	10-Feb-07	1323.65	139.44	1184.21
	09-Mar-07	1323.65	144.21	1179.44
	12-Jul-07	1323.65	135.85	1187.80
	14-Aug-07	1323.65	140.52	1183.13
	20-Sep-07	1323.65	122.34	1201.31
	20-Oct-07	1323.65	106.07	1217.58
07-Nov-07	1323.65	109.13	1214.52	
08-Dec-07	1323.65	106.61	1217.04	
25-Jan-08	1323.65	129.96	1193.69	
21-Feb-08	1323.65	136.42	1187.23	
MW-05-02M	24-Sep-05	835.27	50.86	784.41
	12-Oct-05	835.27	47.17	788.10
	05-Nov-05	835.27	46.03	789.24
	06-Dec-05	835.27	46.33	788.94
	11-Jan-06	835.27	47.44	787.83
	14-Feb-06	835.27	48.60	786.67
	06-Mar-06	835.27	49.84	785.43
	15-Apr-06	835.27	51.50	783.77
	16-May-06	835.27	52.85	782.42
	14-Jul-06	835.27	54.27	781.00
	18-Oct-06	835.27	52.82	782.45
	18-Nov-06	835.27	49.78	785.49
	06-Dec-06	835.27	49.54	785.73
	23-Jan-07	835.27	50.97	784.30
	11-Feb-07	835.27	51.46	783.81
11-Mar-07	835.27	52.26	783.01	
11-Apr-07	835.27	53.10	782.17	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
MW-05-11SS	24-Sep-05	885.46	31.60	853.86
	13-Oct-05	885.46	29.50	855.96
	05-Nov-05	885.46	28.67	856.79
	06-Dec-05	885.46	32.20	853.26
	11-Jan-06	885.46	32.27	853.19
	14-Feb-06	885.46	32.56	852.90
	07-Mar-06	885.46	32.67	852.79
	16-Jul-06	885.46	32.30	853.16
	16-Aug-06	885.46	31.54	853.92
	19-Sep-06	885.46	31.55	853.91
	18-Oct-06	885.46	31.40	854.06
	15-Nov-06	885.46	28.91	856.55
	08-Dec-06	885.46	32.03	853.43
	23-Jan-07	885.46	32.45	853.01
	11-Feb-07	885.46	32.64	852.82
	10-Mar-07	885.46	33.40	852.06
	10-Jul-07	885.46	33.20	852.26
	14-Aug-07	885.46	31.95	853.51
	19-Sep-07	885.46	31.59	853.87
	18-Oct-07	885.46	31.79	853.67
08-Dec-07	885.46	31.88	853.58	
18-Feb-08	885.46	32.43	853.03	
MW-05-12D	18-Jun-05	1230.82	23.60	1207.22
	15-Jul-05	1230.82	25.42	1205.40
	19-Aug-05	1230.82	29.11	1201.71
	22-Sep-05	1230.82	25.82	1205.00
	13-Oct-05	1230.82	22.08	1208.74
	07-Nov-05	1230.82	20.61	1210.21
	07-Dec-05	1230.82	24.05	1206.77
	12-Jan-06	1230.82	27.36	1203.46
	14-Feb-06	1230.82	31.12	1199.70
	08-Mar-06	1230.82	33.09	1197.73
	14-Apr-06	1230.82	35.80	1195.02
	17-May-06	1230.82	37.03	1193.79
	12-Jun-06	1230.82	34.45	1196.37
	18-Jul-06	1230.82	30.37	1200.45
	14-Aug-06	1230.82	30.42	1200.40
	18-Sep-06	1230.82	24.17	1206.65
	19-Oct-06	1230.82	16.95	1213.87
	16-Nov-06	1230.82	19.32	1211.50
	05-Dec-06	1230.82	22.96	1207.86
	22-Jan-07	1230.82	30.97	1199.85
	12-Feb-07	1230.82	32.85	1197.97
	09-Mar-07	1230.82	34.87	1195.95
	10-Apr-07	1230.82	36.18	1194.64
	08-May-07	1230.82	37.20	1193.62
	14-Jun-07	1230.82	34.73	1196.09
	12-Jul-07	1230.82	33.44	1197.38
	14-Aug-07	1230.82	33.54	1197.28
	20-Sep-07	1230.82	32.05	1198.77
	20-Oct-07	1230.82	23.00	1207.82
	07-Nov-07	1230.82	21.20	1209.62
07-Dec-07	1230.82	21.42	1209.40	
26-Jan-08	1230.82	28.14	1202.68	
19-Feb-08	1230.82	30.57	1200.25	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
MW-05-12S	18-Jun-05	1230.25	9.01	1221.24
	15-Jul-05	1230.25	9.61	1220.64
	19-Aug-05	1230.25	11.32	1218.93
	22-Sep-05	1230.25	4.75	1225.50
	13-Oct-05	1230.25	6.22	1224.03
	07-Nov-05	1230.25	7.91	1222.34
	07-Dec-05	1230.25	11.12	1219.13
	12-Jan-06	1230.25	11.47	1218.78
	14-Feb-06	1230.25	14.45	1215.80
	08-Mar-06	1230.25	16.25	1214.00
	14-Apr-06	1230.25	18.80	1211.45
	17-May-06	1230.25	19.85	1210.40
	12-Jun-06	1230.25	16.25	1214.00
	18-Jul-06	1230.25	12.76	1217.49
	14-Aug-06	1230.25	6.35	1223.90
	18-Sep-06	1230.25	4.54	1225.71
	19-Oct-06	1230.25	4.22	1226.03
	16-Nov-06	1230.25	8.63	1221.62
	05-Dec-06	1230.25	10.95	1219.30
	22-Jan-07	1230.25	14.99	1215.26
	12-Feb-07	1230.25	15.97	1214.28
	09-Mar-07	1230.25	17.22	1213.03
	10-Apr-07	1230.25	19.71	1210.54
	08-May-07	1230.25	19.32	1210.93
	14-Jun-07	1230.25	16.65	1213.60
	12-Jul-07	1230.25	15.31	1214.94
	14-Aug-07	1230.25	12.12	1218.13
	20-Sep-07	1230.25	3.85	1226.40
	20-Oct-07	1230.25	7.20	1223.05
	07-Nov-07	1230.25	6.10	1224.15
07-Dec-07	1230.25	6.79	1223.46	
26-Jan-08	1230.25	13.14	1217.11	
19-Feb-08	1230.25	14.70	1215.55	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
MW-05-13D	16-Jul-05	815.41	6.68	808.73
	22-Aug-05	815.41	6.92	808.49
	23-Sep-05	815.41	8.56	806.85
	12-Oct-05	815.41	6.25	809.16
	12-Nov-05	815.41	6.83	808.58
	08-Dec-05	815.41	6.80	808.61
	11-Jan-06	815.41	7.32	808.09
	14-Feb-06	815.41	8.10	807.31
	06-Mar-06	815.41	8.60	806.81
	15-Apr-06	815.41	9.89	805.52
	15-May-06	815.41	5.18	810.23
	14-Jul-06	815.41	6.91	808.50
	16-Aug-06	815.41	5.34	810.07
	20-Sep-06	815.41	5.84	809.57
	19-Oct-06	815.41	5.53	809.88
	18-Nov-06	815.41	6.90	808.51
	06-Dec-06	815.41	7.16	808.25
	20-Jan-07	815.41	8.02	807.39
	11-Feb-07	815.41	8.29	807.12
	10-Mar-07	815.41	9.29	806.12
	11-Apr-07	815.41	10.09	805.32
	10-Jul-07	815.41	7.36	808.05
	19-Sep-07	815.41	5.29	810.12
	20-Oct-07	815.41	6.28	809.13
	08-Nov-07	815.41	6.08	809.33
	05-Dec-07	815.41	6.44	808.97
18-Feb-08	815.41	7.88	807.53	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
MW-05-13S	16-Jul-05	815.14	6.46	808.68
	22-Aug-05	815.14	7.29	807.85
	23-Sep-05	815.14	6.31	808.83
	12-Oct-05	815.14	6.00	809.14
	05-Nov-05	815.14	6.40	808.74
	06-Dec-05	815.14	7.05	808.09
	11-Jan-06	815.14	7.00	808.14
	14-Feb-06	815.14	7.92	807.22
	06-Mar-06	815.14	8.41	806.73
	15-Apr-06	815.14	9.58	805.56
	15-May-06	815.14	4.61	810.53
	14-Jul-06	815.14	6.55	808.59
	16-Aug-06	815.14	5.17	809.97
	20-Sep-06	815.14	5.45	809.69
	19-Oct-06	815.14	5.31	809.83
	18-Nov-06	815.14	6.64	808.50
	05-Dec-06	815.14	6.87	808.27
	20-Jan-07	815.14	7.89	807.25
	11-Feb-07	815.14	8.07	807.07
	10-Mar-07	815.14	9.18	805.96
	11-Apr-07	815.14	9.89	805.25
	08-May-07	815.14	5.70	809.44
	15-Jun-07	815.14	6.74	808.40
	10-Jul-07	815.14	7.00	808.14
	15-Aug-07	815.14	10.18	804.96
	19-Sep-07	815.14	4.95	810.19
	20-Oct-07	815.14	6.15	808.99
	08-Nov-07	815.14	5.97	809.17
	05-Dec-07	815.14	6.18	808.96
	21-Jan-08	815.14	7.02	808.12
18-Feb-08	815.14	7.54	807.60	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
MW-05-14D	15-Aug-05	927.74	39.83	887.91
	22-Sep-05	927.74	24.22	903.52
	13-Oct-05	927.74	25.11	902.63
	07-Nov-05	927.74	27.08	900.66
	07-Dec-05	927.74	35.80	891.94
	11-Jan-06	927.74	37.57	890.17
	14-Feb-06	927.74	43.80	883.94
	07-Mar-06	927.74	42.85	884.89
	10-Apr-06	927.74	46.10	881.64
	16-May-06	927.74	43.66	884.08
	13-Jun-06	927.74	27.65	900.09
	16-Jul-06	927.74	34.20	893.54
	15-Aug-06	927.74	38.45	889.29
	19-Sep-06	927.74	26.90	900.84
	18-Oct-06	927.74	20.62	907.12
	18-Nov-06	927.74	28.32	899.42
	07-Dec-06	927.74	33.70	894.04
	22-Jan-07	927.74	42.14	885.60
	11-Feb-07	927.74	38.95	888.79
	10-Mar-07	927.74	44.62	883.12
	11-Apr-07	927.74	49.80	877.94
	08-May-07	927.74	42.28	885.46
	14-Jun-07	927.74	39.54	888.20
	10-Jul-07	927.74	40.10	887.64
	14-Aug-07	927.74	42.51	885.23
	19-Sep-07	927.74	36.25	891.49
	18-Oct-07	927.74	22.25	905.49
	06-Nov-07	927.74	27.77	899.97
	05-Dec-07	927.74	27.21	900.53
	21-Jan-08	927.74	35.72	892.02
18-Feb-08	927.74	38.70	889.04	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
MW-05-14S	15-Aug-05	927.27	39.28	887.99
	22-Sep-05	927.27	23.80	903.47
	13-Oct-05	927.27	24.76	902.51
	07-Nov-05	927.27	25.37	901.90
	07-Dec-05	927.27	35.45	891.82
	11-Jan-06	927.27	37.18	890.09
	14-Feb-06	927.27	43.35	883.92
	07-Mar-06	927.27	42.32	884.95
	10-Apr-06	927.27	45.55	881.72
	16-May-06	927.27	42.88	884.39
	13-Jun-06	927.27	27.20	900.07
	16-Jul-06	927.27	33.71	893.56
	15-Aug-06	927.27	37.88	889.39
	19-Sep-06	927.27	26.50	900.77
	18-Oct-06	927.27	20.18	907.09
	18-Nov-06	927.27	27.93	899.34
	07-Dec-06	927.27	33.23	894.04
	22-Jan-07	927.27	41.56	885.71
	11-Feb-07	927.27	38.40	888.87
	10-Mar-07	927.27	44.20	883.07
	08-May-07	927.27	41.76	885.51
	10-Jul-07	927.27	39.60	887.67
	14-Aug-07	927.27	42.00	885.27
	19-Sep-07	927.27	35.73	891.54
	18-Oct-07	927.27	21.89	905.38
	06-Nov-07	927.27	27.36	899.91
	05-Dec-07	927.27	26.84	900.43
21-Jan-08	927.27	35.33	891.94	
18-Feb-08	927.27	38.34	888.93	
MW-05-2SR	24-Sep-05	835.96	18.75	817.21
	12-Oct-05	835.96	18.00	817.96
	05-Nov-05	835.96	19.25	816.71
	16-Aug-06	835.96	19.05	816.91
	20-Sep-06	835.96	18.21	817.75
	18-Oct-06	835.96	17.46	818.50
	18-Nov-06	835.96	19.60	816.36
	19-Sep-07	835.96	18.31	817.65
	18-Oct-07	835.96	17.90	818.06
	06-Nov-07	835.96	17.83	818.13
05-Dec-07	835.96	19.23	816.73	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
MW-10	16-Oct-04	1112.96	26.90	1086.06
	20-Jan-05	1112.96	22.84	1090.12
	16-Feb-05	1112.96	29.20	1083.76
	20-Mar-05	1112.96	29.49	1083.47
	11-Apr-05	1112.96	29.64	1083.32
	12-May-05	1112.96	22.86	1090.10
	16-Jun-05	1112.96	27.61	1085.35
	12-Jul-05	1112.96	28.05	1084.91
	20-Aug-05	1112.96	28.79	1084.17
	23-Sep-05	1112.96	26.17	1086.79
	12-Oct-05	1112.96	27.99	1084.97
	05-Nov-05	1112.96	26.77	1086.19
	08-Dec-05	1112.96	27.74	1085.22
	12-Jan-06	1112.96	28.57	1084.39
	13-Feb-06	1112.96	30.03	1082.93
	08-Mar-06	1112.96	30.04	1082.92
	15-Apr-06	1112.96	30.25	1082.71
	16-May-06	1112.96	26.02	1086.94
	14-Jun-06	1112.96	27.53	1085.43
	18-Jul-06	1112.96	28.69	1084.27
	15-Aug-06	1112.96	25.70	1087.26
	19-Sep-06	1112.96	26.98	1085.98
	17-Oct-06	1112.96	25.61	1087.35
	16-Nov-06	1112.96	26.96	1086.00
	06-Dec-06	1112.96	29.72	1083.24
	20-Jan-07	1112.96	29.97	1082.99
	09-Mar-07	1112.96	29.74	1083.22
	10-Apr-07	1112.96	29.70	1083.26
	07-May-07	1112.96	27.70	1085.26
	13-Jun-07	1112.96	27.95	1085.01
	10-Jul-07	1112.96	28.36	1084.60
	15-Aug-07	1112.96	28.83	1084.13
	20-Sep-07	1112.96	24.72	1088.24
	19-Oct-07	1112.96	27.89	1085.07
07-Nov-07	1112.96	27.81	1085.15	
09-Dec-07	1112.96	27.41	1085.55	
23-Jan-08	1112.96	29.37	1083.59	
19-Feb-08	1112.96	29.63	1083.33	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
MW-11D	16-Oct-04	886.74	52.30	834.44
	20-Jan-05	886.74	35.80	850.94
	17-Feb-05	886.74	41.18	845.56
	21-Mar-05	886.74	47.15	839.59
	12-Apr-05	886.74	50.87	835.87
	13-May-05	886.74	44.30	842.44
	17-Jun-05	886.74	39.96	846.78
	12-Jul-05	886.74	41.20	845.54
	16-Aug-05	886.74	44.40	842.34
	24-Sep-05	886.74	37.85	848.89
	13-Oct-05	886.74	34.21	852.53
	05-Nov-05	886.74	33.21	853.53
	06-Dec-05	886.74	36.20	850.54
	11-Jan-06	886.74	39.93	846.81
	14-Feb-06	886.74	47.74	839.00
	07-Mar-06	886.74	52.76	833.98
	14-Apr-06	886.74	59.73	827.01
	16-May-06	886.74	62.21	824.53
	13-Jun-06	886.74	56.26	830.48
	16-Jul-06	886.74	52.32	834.42
	16-Aug-06	886.74	51.17	835.57
	19-Sep-06	886.74	43.84	842.90
	18-Oct-06	886.74	36.10	850.64
	15-Nov-06	886.74	33.16	853.58
	08-Dec-06	886.74	35.94	850.80
	23-Jan-07	886.74	46.15	840.59
	11-Feb-07	886.74	49.82	836.92
	10-Mar-07	886.74	52.92	833.82
	11-Apr-07	886.74	59.74	827.00
	07-May-07	886.74	59.92	826.82
	13-Jun-07	886.74	59.09	827.65
	10-Jul-07	886.74	58.17	828.57
	14-Aug-07	886.74	57.73	829.01
19-Sep-07	886.74	56.09	830.65	
18-Oct-07	886.74	44.51	842.23	
06-Nov-07	886.74	41.42	845.32	
08-Dec-07	886.74	37.04	849.70	
19-Jan-08	886.74	39.80	846.94	
20-Feb-08	886.74	45.53	841.21	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
MW-11M	16-Oct-04	887.23	51.72	835.51
	20-Jan-05	887.23	35.29	851.94
	17-Feb-05	887.23	40.72	846.51
	21-Mar-05	887.23	46.85	840.38
	12-Apr-05	887.23	50.64	836.59
	13-May-05	887.23	44.00	843.23
	17-Jun-05	887.23	39.69	847.54
	12-Jul-05	887.23	40.92	846.31
	16-Aug-05	887.23	44.11	843.12
	24-Sep-05	887.23	37.51	849.72
	13-Oct-05	887.23	33.71	853.52
	05-Nov-05	887.23	32.65	854.58
	06-Dec-05	887.23	35.82	851.41
	11-Jan-06	887.23	39.55	847.68
	14-Feb-06	887.23	47.48	839.75
	07-Mar-06	887.23	52.59	834.64
	14-Apr-06	887.23	60.83	826.40
	16-May-06	887.23	62.34	824.89
	13-Jun-06	887.23	56.52	830.71
	16-Jul-06	887.23	52.46	834.77
	16-Aug-06	887.23	51.19	836.04
	19-Sep-06	887.23	43.75	843.48
	18-Oct-06	887.23	35.76	851.47
	15-Nov-06	887.23	33.16	854.07
	08-Dec-06	887.23	35.56	851.67
	23-Jan-07	887.23	45.89	841.34
	11-Feb-07	887.23	49.71	837.52
	10-Mar-07	887.23	52.88	834.35
	11-Apr-07	887.23	59.87	827.36
	07-May-07	887.23	60.00	827.23
	13-Jun-07	887.23	59.31	827.92
	10-Jul-07	887.23	58.37	828.86
	14-Aug-07	887.23	57.88	829.35
	19-Sep-07	887.23	56.15	831.08
18-Oct-07	887.23	44.45	842.78	
06-Nov-07	887.23	41.22	846.01	
08-Dec-07	887.23	36.68	850.55	
19-Jan-08	887.23	39.32	847.91	
20-Feb-08	887.23	45.25	841.98	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
MW-11S	16-Oct-04	886.92	54.18	832.74
	20-Jan-05	886.92	37.12	849.80
	17-Feb-05	886.92	42.67	844.25
	21-Mar-05	886.92	48.60	838.32
	12-Apr-05	886.92	52.32	834.60
	13-May-05	886.92	46.64	840.28
	17-Jun-05	886.92	42.87	844.05
	12-Jul-05	886.92	43.04	843.88
	16-Aug-05	886.92	46.18	840.74
	25-Sep-05	886.92	40.25	846.67
	13-Oct-05	886.92	35.20	851.72
	05-Nov-05	886.92	33.83	853.09
	06-Dec-05	886.92	37.63	849.29
	11-Jan-06	886.92	41.63	845.29
	14-Feb-06	886.92	49.03	837.89
	07-Mar-06	886.92	53.95	832.97
	14-Apr-06	886.92	61.17	825.75
	13-Jun-06	886.92	59.08	827.84
	16-Jul-06	886.92	54.85	832.07
	16-Aug-06	886.92	53.58	833.34
	19-Sep-06	886.92	46.39	840.53
	18-Oct-06	886.92	38.23	848.69
	15-Nov-06	886.92	34.33	852.59
	08-Dec-06	886.92	37.40	849.52
	23-Jan-07	886.92	47.60	839.32
	11-Feb-07	886.92	51.33	835.59
	10-Mar-07	886.92	54.46	832.46
	13-Jun-07	886.92	61.60	825.32
	10-Jul-07	886.92	60.85	826.07
	14-Aug-07	886.92	60.33	826.59
	19-Sep-07	886.92	58.90	828.02
	18-Oct-07	886.92	47.35	839.57
06-Nov-07	886.92	43.61	843.31	
08-Dec-07	886.92	39.03	847.89	
19-Jan-08	886.92	41.46	845.46	
20-Feb-08	886.92	47.00	839.92	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
MW-1D	23-Jan-05	818.52	8.37	810.15
	16-Feb-05	818.52	9.77	808.75
	20-Mar-05	818.52	10.96	807.56
	12-Apr-05	818.52	11.81	806.71
	13-May-05	818.52	4.83	813.69
	16-Jun-05	818.52	7.36	811.16
	12-Jul-05	818.52	8.47	810.05
	17-Aug-05	818.52	9.85	808.67
	23-Sep-05	818.52	5.75	812.77
	12-Oct-05	818.52	7.08	811.44
	05-Nov-05	818.52	7.80	810.72
	06-Dec-05	818.52	9.01	809.51
	11-Jan-06	818.52	9.55	808.97
	13-Feb-06	818.52	11.22	807.30
	06-Mar-06	818.52	12.00	806.52
	15-Apr-06	818.52	13.62	804.90
	15-May-06	818.52	11.06	807.46
	13-Jun-06	818.52	5.58	812.94
	14-Jul-06	818.52	8.76	809.76
	16-Aug-06	818.52	7.48	811.04
	20-Sep-06	818.52	6.72	811.80
	18-Oct-06	818.52	5.65	812.87
	14-Nov-06	818.52	7.68	810.84
	06-Dec-06	818.52	8.67	809.85
	21-Jan-07	818.52	10.95	807.57
	10-Feb-07	818.52	11.60	806.92
	10-Mar-07	818.52	12.93	805.59
	11-Apr-07	818.52	14.04	804.48
	07-May-07	818.52	9.50	809.02
	14-Jun-07	818.52	9.52	809.00
	10-Jul-07	818.52	9.80	808.72
	14-Aug-07	818.52	10.55	807.97
	19-Sep-07	818.52	7.59	810.93
18-Oct-07	818.52	6.70	811.82	
06-Nov-07	818.52	7.43	811.09	
05-Dec-07	818.52	8.33	810.19	
21-Jan-08	818.52	9.38	809.14	
18-Feb-08	818.52	10.73	807.79	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
MW-1M	22-Jan-05	818.00	7.99	810.01
	16-Feb-05	818.00	9.48	808.52
	20-Mar-05	818.00	10.72	807.28
	12-Apr-05	818.00	11.52	806.48
	13-May-05	818.00	4.57	813.43
	16-Jun-05	818.00	7.12	810.88
	12-Jul-05	818.00	8.18	809.82
	17-Aug-05	818.00	9.57	808.43
	23-Sep-05	818.00	5.51	812.49
	12-Oct-05	818.00	6.84	811.16
	05-Nov-05	818.00	7.56	810.44
	06-Dec-05	818.00	8.74	809.26
	11-Jan-06	818.00	9.31	808.69
	13-Feb-06	818.00	10.94	807.06
	06-Mar-06	818.00	11.72	806.28
	15-Apr-06	818.00	13.35	804.65
	15-May-06	818.00	10.76	807.24
	13-Jun-06	818.00	7.33	810.67
	14-Jul-06	818.00	8.49	809.51
	16-Aug-06	818.00	7.24	810.76
	20-Sep-06	818.00	6.50	811.50
	18-Oct-06	818.00	5.42	812.58
	14-Nov-06	818.00	7.44	810.56
	06-Dec-06	818.00	8.41	809.59
	21-Jan-07	818.00	10.68	807.32
	10-Feb-07	818.00	11.30	806.70
	10-Mar-07	818.00	12.80	805.20
	11-Apr-07	818.00	13.70	804.30
	07-May-07	818.00	9.18	808.82
	14-Jun-07	818.00	9.26	808.74
	10-Jul-07	818.00	9.55	808.45
	14-Aug-07	818.00	10.28	807.72
	19-Sep-07	818.00	7.32	810.68
18-Oct-07	818.00	6.25	811.75	
06-Nov-07	818.00	7.19	810.81	
05-Dec-07	818.00	7.11	810.89	
21-Jan-08	818.00	9.07	808.93	
18-Feb-08	818.00	10.43	807.57	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
MW-1S	23-Jan-05	819.22	9.38	809.84
	16-Feb-05	819.22	10.71	808.51
	20-Mar-05	819.22	11.88	807.34
	12-Apr-05	819.22	12.75	806.47
	13-May-05	819.22	5.88	813.34
	16-Jun-05	819.22	8.33	810.89
	12-Jul-05	819.22	9.38	809.84
	17-Aug-05	819.22	10.73	808.49
	23-Sep-05	819.22	6.67	812.55
	12-Oct-05	819.22	8.03	811.19
	05-Nov-05	819.22	8.87	810.35
	06-Dec-05	819.22	10.04	809.18
	11-Jan-06	819.22	10.63	808.59
	13-Feb-06	819.22	12.30	806.92
	06-Mar-06	819.22	13.08	806.14
	15-Apr-06	819.22	14.69	804.53
	15-May-06	819.22	12.00	807.22
	13-Jun-06	819.22	8.70	810.52
	14-Jul-06	819.22	9.86	809.36
	16-Aug-06	819.22	9.56	809.66
	20-Sep-06	819.22	7.87	811.35
	18-Oct-06	819.22	6.70	812.52
	14-Nov-06	819.22	8.91	810.31
	06-Dec-06	819.22	9.92	809.30
	21-Jan-07	819.22	12.17	807.05
	10-Feb-07	819.22	12.80	806.42
	10-Mar-07	819.22	14.07	805.15
	11-Apr-07	819.22	15.17	804.05
	07-May-07	819.22	10.66	808.56
	14-Jun-07	819.22	10.69	808.53
	10-Jul-07	819.22	11.01	808.21
	19-Sep-07	819.22	8.74	810.48
	18-Oct-07	819.22	7.98	811.24
06-Nov-07	819.22	8.71	810.51	
05-Dec-07	819.22	8.33	810.89	
21-Jan-08	819.22	10.64	808.58	
18-Feb-08	819.22	11.98	807.24	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
MW-2D	17-Oct-04	834.95	87.62	747.33
	20-Jan-05	834.95	85.00	749.95
	16-Feb-05	834.95	85.12	749.83
	20-Mar-05	834.95	85.60	749.35
	12-Apr-05	834.95	86.77	748.18
	17-Jun-05	834.95	85.23	749.72
	12-Jul-05	834.95	85.16	749.79
	16-Aug-05	834.95	86.71	748.24
	24-Sep-05	834.95	84.95	750.00
	12-Oct-05	834.95	84.45	750.50
	05-Nov-05	834.95	83.94	751.01
	06-Dec-05	834.95	83.65	751.30
	11-Jan-06	834.95	84.38	750.57
	14-Feb-06	834.95	85.38	749.57
	06-Mar-06	834.95	85.62	749.33
	15-Apr-06	834.95	87.35	747.60
	16-May-06	834.95	87.94	747.01
	13-Jun-06	834.95	87.29	747.66
	14-Jul-06	834.95	87.20	747.75
	16-Aug-06	834.95	87.35	747.60
	20-Sep-06	834.95	85.85	749.10
	18-Oct-06	834.95	84.20	750.75
	18-Nov-06	834.95	83.60	751.35
	06-Dec-06	834.95	83.20	751.75
	23-Jan-07	834.95	84.31	750.64
	11-Feb-07	834.95	84.68	750.27
	11-Mar-07	834.95	85.61	749.34
	11-Apr-07	834.95	86.67	748.28
	07-May-07	834.95	87.22	747.73
	14-Jun-07	834.95	87.44	747.51
	10-Jul-07	834.95	87.54	747.41
	14-Aug-07	834.95	88.03	746.92
	19-Sep-07	834.95	88.13	746.82
18-Oct-07	834.95	87.00	747.95	
06-Nov-07	834.95	86.09	748.86	
05-Dec-07	834.95	85.55	749.40	
19-Jan-08	834.95	85.34	749.61	
23-Feb-08	834.95	85.80	749.15	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
MW-2S	17-Oct-04	834.49	63.00	771.49
	16-Feb-05	834.49	59.14	775.35
	20-Mar-05	834.49	58.90	775.59
	12-Apr-05	834.49	60.83	773.66
	16-May-05	834.49	60.94	773.55
	17-Jun-05	834.49	60.82	773.67
	12-Jul-05	834.49	60.42	774.07
	16-Aug-05	834.49	60.77	773.72
	24-Sep-05	834.49	59.97	774.52
	12-Oct-05	834.49	57.21	777.28
	05-Nov-05	834.49	56.08	778.41
	06-Dec-05	834.49	55.75	778.74
	11-Jan-06	834.49	57.17	777.32
	14-Feb-06	834.49	58.54	775.95
	06-Mar-06	834.49	58.84	775.65
	15-Apr-06	834.49	60.36	774.13
	16-May-06	834.49	60.97	773.52
	13-Jun-06	834.49	61.44	773.05
	14-Jul-06	834.49	61.87	772.62
	16-Aug-06	834.49	62.37	772.12
	20-Sep-06	834.49	61.91	772.58
	18-Nov-06	834.49	58.64	775.85
	06-Dec-06	834.49	58.20	776.29
	23-Jan-07	834.49	59.76	774.73
	11-Feb-07	834.49	60.00	774.49
	11-Mar-07	834.49	60.87	773.62
	11-Apr-07	834.49	61.83	772.66
	07-May-07	834.49	62.44	772.05
	14-Jun-07	834.49	62.88	771.61
	10-Jul-07	834.49	63.12	771.37
	14-Aug-07	834.49	63.70	770.79
	19-Sep-07	834.49	64.21	770.28
	18-Oct-07	834.49	63.32	771.17
06-Nov-07	834.49	62.23	772.26	
05-Dec-07	834.49	61.58	772.91	
19-Jan-08	834.49	61.00	773.49	
23-Feb-08	834.49	61.65	772.84	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
MW-3D	17-Oct-04	1029.31	158.40	870.91
	20-Jan-05	1029.31	148.22	881.09
	17-Feb-05	1029.31	150.63	878.68
	12-Apr-05	1029.31	157.43	871.88
	16-May-05	1029.31	153.40	875.91
	17-Jun-05	1029.31	147.08	882.23
	12-Jul-05	1029.31	148.44	880.87
	16-Aug-05	1029.31	152.37	876.94
	13-Oct-05	1029.31	146.20	883.11
	06-Nov-05	1029.31	144.60	884.71
	07-Dec-05	1029.31	146.44	882.87
	11-Jan-06	1029.31	150.48	878.83
	14-Feb-06	1029.31	154.43	874.88
	07-Mar-06	1029.31	156.72	872.59
	14-Apr-06	1029.31	161.51	867.80
	17-May-06	1029.31	165.06	864.25
	13-Jun-06	1029.31	158.45	870.86
	16-Jul-06	1029.31	155.26	874.05
	15-Aug-06	1029.31	155.40	873.91
	19-Sep-06	1029.31	150.50	878.81
	18-Oct-06	1029.31	145.11	884.20
	18-Nov-06	1029.31	142.00	887.31
	07-Dec-06	1029.31	143.85	885.46
	22-Jan-07	1029.31	151.90	877.41
	11-Feb-07	1029.31	154.89	874.42
	11-Mar-07	1029.31	158.82	870.49
	10-Apr-07	1029.31	162.90	866.41
	07-May-07	1029.31	164.22	865.09
	14-Jun-07	1029.31	161.71	867.60
	10-Jul-07	1029.31	160.45	868.86
	14-Aug-07	1029.31	160.35	868.96
	21-Sep-07	1029.31	160.23	869.08
	18-Oct-07	1029.31	151.39	877.92
06-Nov-07	1029.31	148.59	880.72	
05-Dec-07	1029.31	146.41	882.90	
21-Jan-08	1029.31	147.72	881.59	
18-Feb-08	1029.31	151.50	877.81	
MW-4S	23-Sep-05	1008.81	16.45	992.36
	18-Sep-06	1008.81	16.25	992.56
	19-Oct-06	1008.81	16.41	992.40
	12-Jul-07	1008.81	16.44	992.37

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
MW-5D	16-Oct-04	982.26	13.42	968.84
	21-Jan-05	982.26	12.14	970.12
	15-Feb-05	982.26	13.82	968.44
	18-Mar-05	982.26	15.28	966.98
	13-Apr-05	982.26	16.44	965.82
	11-May-05	982.26	7.96	974.30
	16-Jun-05	982.26	7.79	974.47
	12-Jul-05	982.26	10.57	971.69
	16-Aug-05	982.26	14.97	967.29
	23-Sep-05	982.26	10.06	972.20
	13-Oct-05	982.26	10.67	971.59
	07-Dec-05	982.26	12.27	969.99
	12-Jan-06	982.26	13.50	968.76
	15-Feb-06	982.26	15.17	967.09
	14-Apr-06	982.26	17.43	964.83
	16-May-06	982.26	17.22	965.04
	14-Jun-06	982.26	10.47	971.79
	18-Jul-06	982.26	12.69	969.57
	14-Aug-06	982.26	13.50	968.76
	18-Sep-06	982.26	11.23	971.03
	19-Oct-06	982.26	8.17	974.09
	17-Nov-06	982.26	10.66	971.60
	07-Dec-06	982.26	12.10	970.16
	21-Jan-07	982.26	14.93	967.33
	12-Feb-07	982.26	15.82	966.44
	09-Mar-07	982.26	17.23	965.03
	11-Apr-07	982.26	18.30	963.96
	08-May-07	982.26	16.32	965.94
	15-Jun-07	982.26	12.10	970.16
	11-Jul-07	982.26	13.72	968.54
	15-Aug-07	982.26	15.90	966.36
	20-Sep-07	982.26	12.93	969.33
	20-Oct-07	982.26	11.22	971.04
08-Nov-07	982.26	10.84	971.42	
07-Dec-07	982.26	10.68	971.58	
25-Jan-08	982.26	13.32	968.94	
23-Feb-08	982.26	15.15	967.11	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
MW-5M	16-Oct-04	983.38	14.50	968.88
	21-Jan-05	983.38	14.17	969.21
	23-Mar-05	983.38	15.02	968.36
	13-Apr-05	983.38	15.35	968.03
	11-May-05	983.38	13.60	969.78
	16-Jun-05	983.38	13.93	969.45
	12-Jul-05	983.38	14.30	969.08
	16-Aug-05	983.38	14.10	969.28
	23-Sep-05	983.38	14.74	968.64
	13-Oct-05	983.38	14.05	969.33
	06-Nov-05	983.38	14.15	969.23
	07-Dec-05	983.38	14.20	969.18
	12-Jan-06	983.38	14.67	968.71
	15-Feb-06	983.38	15.08	968.30
	08-Mar-06	983.38	15.17	968.21
	14-Apr-06	983.38	15.54	967.84
	16-May-06	983.38	14.76	968.62
	14-Jun-06	983.38	14.03	969.35
	18-Jul-06	983.38	14.45	968.93
	14-Aug-06	983.38	14.25	969.13
	18-Sep-06	983.38	13.93	969.45
	19-Oct-06	983.38	13.51	969.87
	17-Nov-06	983.38	14.13	969.25
	07-Dec-06	983.38	14.40	968.98
	21-Jan-07	983.38	15.05	968.33
	12-Feb-07	983.38	13.18	970.20
	09-Mar-07	983.38	16.00	967.38
	11-Apr-07	983.38	16.15	967.23
	08-May-07	983.38	15.28	968.10
	15-Jun-07	983.38	14.58	968.80
	11-Jul-07	983.38	14.68	968.70
	15-Aug-07	983.38	15.10	968.28
	20-Sep-07	983.38	13.93	969.45
	20-Oct-07	983.38	14.09	969.29
08-Nov-07	983.38	13.81	969.57	
07-Dec-07	983.38	13.94	969.44	
25-Jan-08	983.38	14.70	968.68	
23-Feb-08	983.38	15.10	968.28	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
MW-5S	16-Oct-04	982.91	13.45	969.46
	21-Jan-05	982.91	13.02	969.89
	15-Feb-05	982.91	13.75	969.16
	18-Mar-05	982.91	13.75	969.16
	13-Apr-05	982.91	14.41	968.50
	11-May-05	982.91	12.57	970.34
	16-Jun-05	982.91	13.25	969.66
	12-Jul-05	982.91	13.49	969.42
	16-Aug-05	982.91	14.06	968.85
	23-Sep-05	982.91	12.43	970.48
	13-Oct-05	982.91	13.04	969.87
	07-Dec-05	982.91	13.57	969.34
	12-Jan-06	982.91	14.11	968.80
	15-Feb-06	982.91	14.79	968.12
	14-Apr-06	982.91	15.03	967.88
	16-May-06	982.91	13.84	969.07
	14-Jun-06	982.91	13.36	969.55
	18-Jul-06	982.91	13.63	969.28
	14-Aug-06	982.91	12.85	970.06
	18-Sep-06	982.91	12.72	970.19
	19-Oct-06	982.91	12.55	970.36
	18-Nov-06	982.91	13.80	969.11
	07-Dec-06	982.91	14.11	968.80
	21-Jan-07	982.91	14.83	968.08
	12-Feb-07	982.91	14.45	968.46
	09-Mar-07	982.91	15.50	967.41
	11-Apr-07	982.91	15.71	967.20
	08-May-07	982.91	14.35	968.56
	15-Jun-07	982.91	14.09	968.82
	11-Jul-07	982.91	13.75	969.16
	15-Aug-07	982.91	13.79	969.12
	20-Sep-07	982.91	12.30	970.61
	20-Oct-07	982.91	13.26	969.65
	08-Nov-07	982.91	12.53	970.38
07-Dec-07	982.91	12.96	969.95	
25-Jan-08	982.91	14.00	968.91	
23-Feb-08	982.91	14.50	968.41	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
MW-6D	16-Oct-04	1123.26	69.25	1054.01
	20-Jan-05	1123.26	71.93	1051.33
	16-Feb-05	1123.26	75.16	1048.10
	20-Mar-05	1123.26	77.22	1046.04
	11-Apr-05	1123.26	78.20	1045.06
	12-May-05	1123.26	64.33	1058.93
	16-Jun-05	1123.26	67.43	1055.83
	12-Jul-05	1123.26	68.46	1054.80
	20-Aug-05	1123.26	73.07	1050.19
	23-Sep-05	1123.26	66.40	1056.86
	12-Oct-05	1123.26	67.73	1055.53
	05-Nov-05	1123.26	68.90	1054.36
	08-Dec-05	1123.26	71.07	1052.19
	12-Jan-06	1123.26	71.92	1051.34
	13-Feb-06	1123.26	76.08	1047.18
	08-Mar-06	1123.26	77.59	1045.67
	15-Apr-06	1123.26	82.15	1041.11
	16-May-06	1123.26	72.78	1050.48
	14-Jun-06	1123.26	67.09	1056.17
	18-Jul-06	1123.26	68.50	1054.76
	15-Aug-06	1123.26	68.42	1054.84
	18-Sep-06	1123.26	66.40	1056.86
	17-Oct-06	1123.26	64.91	1058.35
	16-Nov-06	1123.26	67.81	1055.45
	06-Dec-06	1123.26	70.78	1052.48
	20-Jan-07	1123.26	76.07	1047.19
	10-Feb-07	1123.26	73.92	1049.34
	09-Mar-07	1123.26	79.00	1044.26
	10-Apr-07	1123.26	82.58	1040.68
	07-May-07	1123.26	70.48	1052.78
	13-Jun-07	1123.26	66.93	1056.33
	12-Jul-07	1123.26	69.75	1053.51
	15-Aug-07	1123.26	73.36	1049.90
	20-Sep-07	1123.26	67.40	1055.86
	19-Oct-07	1123.26	66.65	1056.61
	07-Nov-07	1123.26	66.77	1056.49
09-Dec-07	1123.26	66.46	1056.80	
23-Jan-08	1123.26	72.70	1050.56	
19-Feb-08	1123.26	75.87	1047.39	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
MW-7D	16-Oct-04	1548.12	18.50	1529.62
	20-Jan-05	1548.12	22.86	1525.26
	16-Feb-05	1548.12	24.82	1523.30
	17-Mar-05	1548.12	26.92	1521.20
	12-Apr-05	1548.12	28.75	1519.37
	15-May-05	1548.12	17.28	1530.84
	16-Jun-05	1548.12	20.15	1527.97
	12-Jul-05	1548.12	19.90	1528.22
	16-Aug-05	1548.12	21.88	1526.24
	23-Sep-05	1548.12	16.45	1531.67
	12-Oct-05	1548.12	18.20	1529.92
	06-Nov-05	1548.12	19.69	1528.43
	08-Dec-05	1548.12	22.53	1525.59
	12-Jan-06	1548.12	22.95	1525.17
	13-Feb-06	1548.12	25.93	1522.19
	07-Mar-06	1548.12	27.69	1520.43
	15-Apr-06	1548.12	31.15	1516.97
	15-May-06	1548.12	32.62	1515.50
	14-Jun-06	1548.12	24.40	1523.72
	18-Jul-06	1548.12	22.37	1525.75
	15-Aug-06	1548.12	19.66	1528.46
	18-Sep-06	1548.12	18.61	1529.51
	17-Oct-06	1548.12	16.25	1531.87
	17-Nov-06	1548.12	21.42	1526.70
	08-Dec-06	1548.12	23.43	1524.69
	20-Jan-07	1548.12	27.01	1521.11
	10-Feb-07	1548.12	28.15	1519.97
	09-Mar-07	1548.12	30.34	1517.78
	10-Apr-07	1548.12	32.90	1515.22
	07-May-07	1548.12	32.00	1516.12
	13-Jun-07	1548.12	24.49	1523.63
	10-Jul-07	1548.12	22.40	1525.72
	15-Aug-07	1548.12	22.74	1525.38
	20-Sep-07	1548.12	16.99	1531.13
	19-Oct-07	1548.12	19.18	1528.94
	06-Nov-07	1548.12	19.92	1528.20
08-Dec-07	1548.12	20.64	1527.48	
23-Jan-08	1548.12	24.96	1523.16	
20-Feb-08	1548.12	26.90	1521.22	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
MW-7S	16-Oct-04	1550.70	19.39	1531.31
	20-Jan-05	1550.70	24.00	1526.70
	16-Feb-05	1550.70	26.00	1524.70
	17-Mar-05	1550.70	28.13	1522.57
	15-May-05	1550.70	18.30	1532.40
	16-Jun-05	1550.70	21.30	1529.40
	12-Jul-05	1550.70	21.09	1529.61
	16-Aug-05	1550.70	23.05	1527.65
	23-Sep-05	1550.70	17.37	1533.33
	12-Oct-05	1550.70	19.20	1531.50
	06-Nov-05	1550.70	20.70	1530.00
	08-Dec-05	1550.70	23.70	1527.00
	12-Jan-06	1550.70	24.18	1526.52
	13-Feb-06	1550.70	27.22	1523.48
	07-Mar-06	1550.70	28.98	1521.72
	14-Jun-06	1550.70	25.80	1524.90
	18-Jul-06	1550.70	23.69	1527.01
	15-Aug-06	1550.70	26.88	1523.82
	18-Sep-06	1550.70	18.61	1532.09
	17-Oct-06	1550.70	17.21	1533.49
	17-Nov-06	1550.70	22.70	1528.00
	08-Dec-06	1550.70	24.74	1525.96
	20-Jan-07	1550.70	28.39	1522.31
	10-Feb-07	1550.70	29.55	1521.15
	13-Jun-07	1550.70	25.98	1524.72
	10-Jul-07	1550.70	23.83	1526.87
	15-Aug-07	1550.70	24.18	1526.52
	20-Sep-07	1550.70	17.92	1532.78
	19-Oct-07	1550.70	20.39	1530.31
	06-Nov-07	1550.70	21.20	1529.50
08-Dec-07	1550.70	21.88	1528.82	
23-Jan-08	1550.70	26.32	1524.38	
20-Feb-08	1550.70	28.30	1522.40	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
MW-8D	16-Oct-04	1120.40	9.18	1111.22
	22-Jan-05	1120.40	9.91	1110.49
	16-Feb-05	1120.40	10.57	1109.83
	15-Mar-05	1120.40	11.24	1109.16
	11-Apr-05	1120.40	12.04	1108.36
	11-May-05	1120.40	7.49	1112.91
	16-Jun-05	1120.40	9.43	1110.97
	12-Jul-05	1120.40	10.05	1110.35
	20-Aug-05	1120.40	10.52	1109.88
	23-Sep-05	1120.40	8.35	1112.05
	12-Oct-05	1120.40	8.96	1111.44
	05-Nov-05	1120.40	9.35	1111.05
	08-Dec-05	1120.40	10.15	1110.25
	12-Jan-06	1120.40	10.15	1110.25
	13-Feb-06	1120.40	10.98	1109.42
	08-Mar-06	1120.40	11.58	1108.82
	13-Apr-06	1120.40	12.60	1107.80
	16-May-06	1120.40	12.49	1107.91
	14-Jun-06	1120.40	10.70	1109.70
	18-Jul-06	1120.40	10.28	1110.12
	14-Aug-06	1120.40	10.05	1110.35
	18-Sep-06	1120.40	8.32	1112.08
	17-Oct-06	1120.40	7.58	1112.82
	16-Nov-06	1120.40	9.36	1111.04
	06-Dec-06	1120.40	9.95	1110.45
	20-Jan-07	1120.40	11.13	1109.27
	10-Feb-07	1120.40	11.25	1109.15
	09-Mar-07	1120.40	12.03	1108.37
	10-Apr-07	1120.40	12.90	1107.50
	07-May-07	1120.40	11.68	1108.72
	12-Jul-07	1120.40	11.54	1108.86
	15-Aug-07	1120.40	10.99	1109.41
	20-Sep-07	1120.40	9.28	1111.12
19-Oct-07	1120.40	8.84	1111.56	
07-Nov-07	1120.40	9.15	1111.25	
04-Dec-07	1120.40	8.33	1112.07	
25-Jan-08	1120.40	10.32	1110.08	
20-Feb-08	1120.40	11.03	1109.37	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
MW-8M	16-Oct-04	1120.20	14.33	1105.87
	23-Jan-05	1120.20	15.54	1104.66
	16-Feb-05	1120.20	16.35	1103.85
	15-Mar-05	1120.20	17.12	1103.08
	11-Apr-05	1120.20	17.75	1102.45
	11-May-05	1120.20	12.75	1107.45
	16-Jun-05	1120.20	13.99	1106.21
	12-Jul-05	1120.20	15.36	1104.84
	20-Aug-05	1120.20	16.35	1103.85
	23-Sep-05	1120.20	13.35	1106.85
	12-Oct-05	1120.20	13.80	1106.40
	05-Nov-05	1120.20	14.40	1105.80
	08-Dec-05	1120.20	15.92	1104.28
	12-Jan-06	1120.20	15.95	1104.25
	13-Feb-06	1120.20	16.92	1103.28
	08-Mar-06	1120.20	17.49	1102.71
	13-Apr-06	1120.20	18.14	1102.06
	16-May-06	1120.20	18.44	1101.76
	14-Jun-06	1120.20	16.03	1104.17
	18-Jul-06	1120.20	15.38	1104.82
	14-Aug-06	1120.20	15.40	1104.80
	18-Sep-06	1120.20	13.15	1107.05
	17-Oct-06	1120.20	11.65	1108.55
	16-Nov-06	1120.20	14.18	1106.02
	06-Dec-06	1120.20	15.44	1104.76
	20-Jan-07	1120.20	17.03	1103.17
	10-Feb-07	1120.20	17.30	1102.90
	09-Mar-07	1120.20	17.82	1102.38
	10-Apr-07	1120.20	18.36	1101.84
	07-May-07	1120.20	18.00	1102.20
	14-Jun-07	1120.20	16.95	1103.25
	12-Jul-07	1120.20	17.14	1103.06
	15-Aug-07	1120.20	16.58	1103.62
	20-Sep-07	1120.20	15.35	1104.85
19-Oct-07	1120.20	13.39	1106.81	
07-Nov-07	1120.20	14.00	1106.20	
04-Dec-07	1120.20	13.14	1107.06	
25-Jan-08	1120.20	15.96	1104.24	
20-Feb-08	1120.20	16.84	1103.36	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
MW-8S	16-Oct-04	1120.68	14.56	1106.12
	23-Jan-05	1120.68	15.68	1105.00
	16-Feb-05	1120.68	16.50	1104.18
	15-Mar-05	1120.68	17.28	1103.40
	11-Apr-05	1120.68	15.95	1104.73
	11-May-05	1120.68	12.88	1107.80
	16-Jun-05	1120.68	14.11	1106.57
	12-Jul-05	1120.68	15.48	1105.20
	20-Aug-05	1120.68	16.49	1104.19
	23-Sep-05	1120.68	13.38	1107.30
	12-Oct-05	1120.68	13.93	1106.75
	05-Nov-05	1120.68	14.56	1106.12
	08-Dec-05	1120.68	16.05	1104.63
	12-Jan-06	1120.68	16.11	1104.57
	13-Feb-06	1120.68	17.05	1103.63
	08-Mar-06	1120.68	17.73	1102.95
	13-Apr-06	1120.68	18.30	1102.38
	16-May-06	1120.68	18.65	1102.03
	14-Jun-06	1120.68	16.19	1104.49
	18-Jul-06	1120.68	15.52	1105.16
	14-Aug-06	1120.68	15.53	1105.15
	18-Sep-06	1120.68	13.31	1107.37
	17-Oct-06	1120.68	11.80	1108.88
	16-Nov-06	1120.68	14.37	1106.31
	06-Dec-06	1120.68	16.62	1104.06
	20-Jan-07	1120.68	17.21	1103.47
	10-Feb-07	1120.68	17.49	1103.19
	09-Mar-07	1120.68	18.07	1102.61
	10-Apr-07	1120.68	18.53	1102.15
	07-May-07	1120.68	18.25	1102.43
	14-Jun-07	1120.68	17.26	1103.42
	12-Jul-07	1120.68	17.34	1103.34
	15-Aug-07	1120.68	16.78	1103.90
20-Sep-07	1120.68	15.70	1104.98	
19-Oct-07	1120.68	13.59	1107.09	
07-Nov-07	1120.68	14.16	1106.52	
04-Dec-07	1120.68	13.81	1106.87	
25-Jan-08	1120.68	16.22	1104.46	
20-Feb-08	1120.68	17.11	1103.57	
MW-9D	16-Oct-04	1531.08	0.80	1530.28
	20-Jan-05	1531.08	8.98	1522.10
	16-Feb-05	1531.08	10.93	1520.15
	17-Mar-05	1531.08	12.99	1518.09
	12-Apr-05	1531.08	14.80	1516.28
	15-May-05	1531.08	3.49	1527.59
	16-Jun-05	1531.08	6.29	1524.79
	12-Jul-05	1531.08	5.95	1525.13
	16-Aug-05	1531.08	7.94	1523.14
	23-Sep-05	1531.08	2.67	1528.41
	14-Jun-06	1531.08	7.80	1523.28
	18-Jul-06	1531.08	5.14	1525.94
	15-Aug-06	1531.08	2.40	1528.68
19-Sep-06	1531.08	0.50	1530.58	
20-Sep-07	1531.08	0.51	1530.57	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
P-05-07D	18-Jun-05	1296.65	15.54	1281.11
	15-Aug-05	1296.65	21.75	1274.90
	22-Sep-05	1296.65	16.85	1279.80
	13-Oct-05	1296.65	14.96	1281.69
	07-Dec-05	1296.65	19.25	1277.40
	12-Jan-06	1296.65	21.85	1274.80
	15-Feb-06	1296.65	24.20	1272.45
	08-Mar-06	1296.65	25.43	1271.22
	14-Apr-06	1296.65	27.51	1269.14
	16-May-06	1296.65	28.44	1268.21
	14-Jun-06	1296.65	22.26	1274.39
	18-Jul-06	1296.65	21.81	1274.84
	14-Aug-06	1296.65	22.55	1274.10
	18-Sep-06	1296.65	16.72	1279.93
	19-Oct-06	1296.65	12.93	1283.72
	18-Nov-06	1296.65	13.67	1282.98
	07-Dec-06	1296.65	19.36	1277.29
	20-Jan-07	1296.65	23.88	1272.77
	12-Feb-07	1296.65	25.27	1271.38
	10-Mar-07	1296.65	27.00	1269.65
	11-Apr-07	1296.65	28.81	1267.84
	08-May-07	1296.65	28.64	1268.01
	15-Jun-07	1296.65	24.70	1271.95
	12-Jul-07	1296.65	24.68	1271.97
	20-Sep-07	1296.65	23.40	1273.25
	20-Oct-07	1296.65	15.60	1281.05
	08-Nov-07	1296.65	16.69	1279.96
	07-Dec-07	1296.65	18.71	1277.94
	26-Jan-08	1296.65	22.58	1274.07
	19-Feb-08	1296.65	24.10	1272.55

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
P-05-07S	18-Jun-05	1294.92	35.88	1259.04
	15-Aug-05	1294.92	37.45	1257.47
	22-Sep-05	1294.92	30.41	1264.51
	13-Oct-05	1294.92	31.81	1263.11
	07-Nov-05	1294.92	33.33	1261.59
	07-Dec-05	1294.92	35.63	1259.29
	12-Jan-06	1294.92	36.20	1258.72
	15-Feb-06	1294.92	37.72	1257.20
	08-Mar-06	1294.92	38.17	1256.75
	14-Apr-06	1294.92	38.76	1256.16
	16-May-06	1294.92	38.51	1256.41
	14-Jun-06	1294.92	36.24	1258.68
	18-Jul-06	1294.92	36.17	1258.75
	14-Aug-06	1294.92	35.07	1259.85
	18-Sep-06	1294.92	32.08	1262.84
	19-Oct-06	1294.92	29.99	1264.93
	16-Nov-06	1294.92	33.62	1261.30
	05-Dec-06	1294.92	35.01	1259.91
	20-Jan-07	1294.92	36.65	1258.27
	12-Feb-07	1294.92	36.53	1258.39
	10-Mar-07	1294.92	37.70	1257.22
	11-Apr-07	1294.92	38.80	1256.12
	08-May-07	1294.92	36.86	1258.06
	15-Jun-07	1294.92	36.52	1258.40
	12-Jul-07	1294.92	36.75	1258.17
	15-Aug-07	1294.92	36.78	1258.14
	20-Sep-07	1294.92	32.21	1262.71
	20-Oct-07	1294.92	31.80	1263.12
	08-Nov-07	1294.92	32.70	1262.22
	07-Dec-07	1294.92	32.55	1262.37
26-Jan-08	1294.92	36.36	1258.56	
19-Feb-08	1294.92	37.20	1257.72	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
P-05-08	18-Jun-05	1325.13	35.25	1289.88
	14-Aug-05	1325.13	43.05	1282.08
	22-Sep-05	1325.13	38.15	1286.98
	13-Oct-05	1325.13	33.95	1291.18
	07-Nov-05	1325.13	35.00	1290.13
	12-Jan-06	1325.13	40.57	1284.56
	14-Feb-06	1325.13	43.98	1281.15
	08-Mar-06	1325.13	47.42	1277.71
	14-Apr-06	1325.13	53.83	1271.30
	17-May-06	1325.13	56.34	1268.79
	12-Jun-06	1325.13	51.36	1273.77
	18-Jul-06	1325.13	39.84	1285.29
	14-Aug-06	1325.13	42.12	1283.01
	18-Sep-06	1325.13	34.70	1290.43
	19-Oct-06	1325.13	31.68	1293.45
	16-Nov-06	1325.13	34.64	1290.49
	05-Dec-06	1325.13	37.08	1288.05
	20-Jan-07	1325.13	43.77	1281.36
	12-Feb-07	1325.13	47.50	1277.63
	09-Mar-07	1325.13	52.46	1272.67
	10-Apr-07	1325.13	55.59	1269.54
	08-May-07	1325.13	56.85	1268.28
	14-Jun-07	1325.13	46.08	1279.05
	12-Jul-07	1325.13	42.75	1282.38
	14-Aug-07	1325.13	46.15	1278.98
	20-Sep-07	1325.13	46.23	1278.90
	20-Oct-07	1325.13	33.48	1291.65
	07-Nov-07	1325.13	34.82	1290.31
	07-Dec-07	1325.13	36.55	1288.58
	25-Jan-08	1325.13	40.10	1285.03
19-Feb-08	1325.13	43.30	1281.83	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
P-05-09D	18-Jun-05	1002.18	52.81	949.37
	15-Aug-05	1002.18	53.67	948.51
	23-Sep-05	1002.18	52.89	949.29
	13-Oct-05	1002.18	52.40	949.78
	07-Nov-05	1002.18	52.40	949.78
	07-Dec-05	1002.18	52.96	949.22
	13-Jan-06	1002.18	53.20	948.98
	14-Feb-06	1002.18	53.62	948.56
	08-Mar-06	1002.18	54.08	948.10
	13-Apr-06	1002.18	54.58	947.60
	16-May-06	1002.18	54.44	947.74
	12-Jun-06	1002.18	53.85	948.33
	18-Jul-06	1002.18	53.67	948.51
	14-Aug-06	1002.18	53.70	948.48
	18-Sep-06	1002.18	52.70	949.48
	19-Oct-06	1002.18	51.63	950.55
	16-Nov-06	1002.18	52.30	949.88
	05-Dec-06	1002.18	52.98	949.20
	22-Jan-07	1002.18	54.10	948.08
	10-Feb-07	1002.18	54.16	948.02
	09-Mar-07	1002.18	54.46	947.72
	10-Apr-07	1002.18	54.99	947.19
	08-May-07	1002.18	54.55	947.63
	15-Jun-07	1002.18	54.11	948.07
	12-Jul-07	1002.18	54.09	948.09
	15-Aug-07	1002.18	54.12	948.06
	20-Sep-07	1002.18	53.67	948.51
	19-Oct-07	1002.18	52.12	950.06
	07-Nov-07	1002.18	52.21	949.97
	10-Dec-07	1002.18	52.05	950.13
18-Jan-08	1002.18	53.32	948.86	
21-Feb-08	1002.18	53.85	948.33	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
P-05-09S	15-Aug-05	1002.18	12.94	989.24
	23-Sep-05	1002.18	7.92	994.26
	13-Oct-05	1002.18	9.08	993.10
	07-Nov-05	1002.18	10.80	991.38
	07-Dec-05	1002.18	13.05	989.13
	13-Jan-06	1002.18	12.90	989.28
	14-Feb-06	1002.18	15.76	986.42
	08-Mar-06	1002.18	16.56	985.62
	13-Apr-06	1002.18	16.99	985.19
	16-May-06	1002.18	13.32	988.86
	12-Jun-06	1002.18	11.94	990.24
	18-Jul-06	1002.18	10.37	991.81
	14-Aug-06	1002.18	7.65	994.53
	18-Sep-06	1002.18	7.54	994.64
	19-Oct-06	1002.18	7.57	994.61
	16-Nov-06	1002.18	11.55	990.63
	05-Dec-06	1002.18	13.54	988.64
	22-Jan-07	1002.18	15.17	987.01
	10-Feb-07	1002.18	13.26	988.92
	09-Mar-07	1002.18	15.35	986.83
	10-Apr-07	1002.18	17.83	984.35
	08-May-07	1002.18	15.47	986.71
	15-Jun-07	1002.18	15.27	986.91
	12-Jul-07	1002.18	12.02	990.16
	15-Aug-07	1002.18	10.90	991.28
	20-Sep-07	1002.18	5.59	996.59
	19-Oct-07	1002.18	9.59	992.59
	07-Nov-07	1002.18	7.45	994.73
	10-Dec-07	1002.18	9.60	992.58
	18-Jan-08	1002.18	13.55	988.63
21-Feb-08	1002.18	14.82	987.36	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
P-05-10D	14-Aug-05	844.97	13.25	831.72
	23-Sep-05	844.97	6.68	838.29
	13-Oct-05	844.97	7.88	837.09
	05-Nov-05	844.97	8.95	836.02
	06-Dec-05	844.97	11.52	833.45
	11-Jan-06	844.97	13.20	831.77
	13-Feb-06	844.97	16.82	828.15
	07-Mar-06	844.97	18.78	826.19
	15-Apr-06	844.97	22.20	822.77
	15-May-06	844.97	23.28	821.69
	13-Jun-06	844.97	10.23	834.74
	14-Jul-06	844.97	11.85	833.12
	16-Aug-06	844.97	11.33	833.64
	21-Sep-06	844.97	8.00	836.97
	18-Oct-06	844.97	5.94	839.03
	14-Nov-06	844.97	8.79	836.18
	08-Dec-06	844.97	11.00	833.97
	23-Jan-07	844.97	15.82	829.15
	11-Feb-07	844.97	17.72	827.25
	10-Mar-07	844.97	20.43	824.54
	11-Apr-07	844.97	23.16	821.81
	07-May-07	844.97	18.50	826.47
	14-Jun-07	844.97	13.92	831.05
	10-Jul-07	844.97	15.03	829.94
	14-Aug-07	844.97	16.68	828.29
	19-Sep-07	844.97	12.96	832.01
	18-Oct-07	844.97	7.04	837.93
	06-Nov-07	844.97	8.74	836.23
	05-Dec-07	844.97	8.62	836.35
	21-Jan-08	844.97	12.01	832.96
18-Feb-08	844.97	15.34	829.63	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
P-05-10S	14-Aug-05	845.19	13.25	831.94
	23-Sep-05	845.19	6.93	838.26
	13-Oct-05	845.19	8.09	837.10
	05-Nov-05	845.19	9.24	835.95
	06-Dec-05	845.19	11.74	833.45
	11-Jan-06	845.19	13.47	831.72
	13-Feb-06	845.19	17.03	828.16
	07-Mar-06	845.19	16.59	828.60
	15-Apr-06	845.19	21.37	823.82
	15-May-06	845.19	23.40	821.79
	13-Jun-06	845.19	10.45	834.74
	14-Jul-06	845.19	12.09	833.10
	16-Aug-06	845.19	11.80	833.39
	21-Sep-06	845.19	8.25	836.94
	18-Oct-06	845.19	6.21	838.98
	14-Nov-06	845.19	8.94	836.25
	08-Dec-06	845.19	11.26	833.93
	23-Jan-07	845.19	16.18	829.01
	11-Feb-07	845.19	18.00	827.19
	10-Mar-07	845.19	20.72	824.47
	11-Apr-07	845.19	23.40	821.79
	07-May-07	845.19	18.74	826.45
	14-Jun-07	845.19	15.50	829.69
	10-Jul-07	845.19	15.28	829.91
	19-Sep-07	845.19	13.19	832.00
	18-Oct-07	845.19	7.20	837.99
	06-Nov-07	845.19	8.95	836.24
	05-Dec-07	845.19	8.87	836.32
	21-Jan-08	845.19	12.28	832.91
	18-Feb-08	845.19	15.50	829.69

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
P-05-11D	14-Aug-05	848.77	15.25	833.52
	24-Sep-05	848.77	11.08	837.69
	12-Oct-05	848.77	10.20	838.57
	05-Nov-05	848.77	10.61	838.16
	06-Dec-05	848.77	12.71	836.06
	11-Jan-06	848.77	14.47	834.30
	13-Feb-06	848.77	17.92	830.85
	07-Mar-06	848.77	20.36	828.41
	14-Apr-06	848.77	24.79	823.98
	16-May-06	848.77	26.25	822.52
	13-Jun-06	848.77	14.35	834.42
	16-Jul-06	848.77	15.80	832.97
	16-Aug-06	848.77	15.17	833.60
	20-Sep-06	848.77	11.87	836.90
	18-Oct-06	848.77	9.56	839.21
	18-Nov-06	848.77	11.23	837.54
	08-Dec-06	848.77	12.48	836.29
	23-Jan-07	848.77	17.48	831.29
	11-Feb-07	848.77	19.05	829.72
	10-Mar-07	848.77	22.37	826.40
	11-Apr-07	848.77	26.06	822.71
	07-May-07	848.77	20.75	828.02
	14-Jun-07	848.77	19.50	829.27
	10-Jul-07	848.77	19.67	829.10
	14-Aug-07	848.77	20.61	828.16
	19-Sep-07	848.77	17.30	831.47
	18-Oct-07	848.77	12.08	836.69
	06-Nov-07	848.77	12.01	836.76
	08-Dec-07	848.77	11.81	836.96
	19-Jan-08	848.77	14.14	834.63
18-Feb-08	848.77	17.13	831.64	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
P-05-11M	14-Aug-05	848.64	15.55	833.09
	24-Sep-05	848.64	10.60	838.04
	12-Oct-05	848.64	10.61	838.03
	05-Nov-05	848.64	10.97	837.67
	06-Dec-05	848.64	12.95	835.69
	11-Jan-06	848.64	14.93	833.71
	13-Feb-06	848.64	18.16	830.48
	07-Mar-06	848.64	20.48	828.16
	16-May-06	848.64	26.24	822.40
	13-Jun-06	848.64	15.07	833.57
	16-Jul-06	848.64	16.32	832.32
	16-Aug-06	848.64	15.70	832.94
	20-Sep-06	848.64	12.50	836.14
	18-Oct-06	848.64	10.13	838.51
	18-Nov-06	848.64	11.35	837.29
	08-Dec-06	848.64	12.60	836.04
	23-Jan-07	848.64	17.59	831.05
	11-Feb-07	848.64	19.07	829.57
	10-Mar-07	848.64	22.37	826.27
	11-Apr-07	848.64	25.98	822.66
	07-May-07	848.64	20.85	827.79
	14-Jun-07	848.64	19.79	828.85
	10-Jul-07	848.64	19.84	828.80
	14-Aug-07	848.64	20.75	827.89
	19-Sep-07	848.64	17.60	831.04
	18-Oct-07	848.64	12.60	836.04
	06-Nov-07	848.64	12.43	836.21
	08-Dec-07	848.64	12.12	836.52
	19-Jan-08	848.64	14.22	834.42
	18-Feb-08	848.64	17.13	831.51

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
P-05-11S	24-Sep-05	847.83	6.30	841.53
	12-Oct-05	847.83	6.38	841.45
	05-Nov-05	847.83	6.97	840.86
	06-Dec-05	847.83	8.49	839.34
	11-Jan-06	847.83	10.18	837.65
	13-Feb-06	847.83	14.50	833.33
	07-Mar-06	847.83	16.63	831.20
	14-Apr-06	847.83	20.39	827.44
	16-May-06	847.83	9.35	838.48
	16-Jul-06	847.83	10.13	837.70
	16-Aug-06	847.83	7.80	840.03
	20-Sep-06	847.83	7.59	840.24
	18-Oct-06	847.83	6.03	841.80
	18-Nov-06	847.83	7.50	840.33
	08-Dec-06	847.83	8.41	839.42
	23-Jan-07	847.83	13.95	833.88
	11-Feb-07	847.83	14.25	833.58
	10-Mar-07	847.83	18.05	829.78
	11-Apr-07	847.83	21.21	826.62
	07-May-07	847.83	7.54	840.29
	14-Jun-07	847.83	14.10	833.73
	10-Jul-07	847.83	13.25	834.58
	14-Aug-07	847.83	14.70	833.13
	19-Sep-07	847.83	8.68	839.15
	18-Oct-07	847.83	7.47	840.36
	06-Nov-07	847.83	7.10	840.73
	08-Dec-07	847.83	7.79	840.04
	19-Jan-08	847.83	9.96	837.87
	18-Feb-08	847.83	13.75	834.08

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
P-05-12	14-Aug-05	872.24	35.85	836.39
	23-Sep-05	872.24	29.29	842.95
	13-Oct-05	872.24	29.13	843.11
	05-Nov-05	872.24	31.15	841.09
	06-Dec-05	872.24	33.88	838.36
	11-Jan-06	872.24	35.80	836.44
	14-Feb-06	872.24	39.36	832.88
	07-Mar-06	872.24	41.31	830.93
	15-May-06	872.24	46.23	826.01
	13-Jun-06	872.24	33.26	838.98
	16-Jul-06	872.24	34.94	837.30
	16-Aug-06	872.24	34.98	837.26
	21-Sep-06	872.24	30.56	841.68
	18-Oct-06	872.24	27.94	844.30
	18-Nov-06	872.24	31.02	841.22
	08-Dec-06	872.24	33.18	839.06
	23-Jan-07	872.24	38.41	833.83
	11-Feb-07	872.24	40.21	832.03
	10-Mar-07	872.24	43.07	829.17
	11-Apr-07	872.24	46.00	826.24
	07-May-07	872.24	41.60	830.64
	14-Jun-07	872.24	38.45	833.79
	10-Jul-07	872.24	38.04	834.20
	14-Aug-07	872.24	39.38	832.86
	19-Sep-07	872.24	36.33	835.91
	18-Oct-07	872.24	29.65	842.59
	06-Nov-07	872.24	31.22	841.02
	05-Dec-07	872.24	30.49	841.75
	21-Jan-08	872.24	34.61	837.63
	18-Feb-08	872.24	37.91	834.33

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
P-05-13	14-Aug-05	881.82	32.05	849.77
	23-Sep-05	881.82	27.09	854.73
	13-Oct-05	881.82	26.55	855.27
	05-Nov-05	881.82	26.89	854.93
	06-Dec-05	881.82	29.32	852.50
	11-Jan-06	881.82	31.56	850.26
	14-Feb-06	881.82	35.04	846.78
	07-Mar-06	881.82	36.81	845.01
	14-Apr-06	881.82	40.74	841.08
	15-May-06	881.82	42.01	839.81
	13-Jun-06	881.82	32.35	849.47
	16-Jul-06	881.82	31.96	849.86
	15-Aug-06	881.82	31.80	850.02
	21-Sep-06	881.82	27.33	854.49
	18-Oct-06	881.82	24.32	857.50
	18-Nov-06	881.82	25.75	856.07
	08-Dec-06	881.82	28.04	853.78
	23-Jan-07	881.82	33.64	848.18
	11-Feb-07	881.82	35.52	846.30
	10-Mar-07	881.82	38.51	843.31
	11-Apr-07	881.82	41.87	839.95
	07-May-07	881.82	39.30	842.52
	14-Jun-07	881.82	36.02	845.80
	10-Jul-07	881.82	34.87	846.95
	14-Aug-07	881.82	35.61	846.21
	19-Sep-07	881.82	33.68	848.14
	18-Oct-07	881.82	27.16	854.66
	06-Nov-07	881.82	27.60	854.22
	05-Dec-07	881.82	26.16	855.66
	21-Jan-08	881.82	30.00	851.82
18-Feb-08	881.82	33.30	848.52	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
P-05-14D	14-Aug-05	888.91	27.83	861.08
	22-Sep-05	888.91	24.89	864.02
	13-Oct-05	888.91	22.78	866.13
	05-Nov-05	888.91	22.55	866.36
	06-Dec-05	888.91	24.54	864.37
	11-Jan-06	888.91	27.01	861.90
	14-Feb-06	888.91	30.36	858.55
	07-Mar-06	888.91	32.36	856.55
	14-Apr-06	888.91	36.66	852.25
	16-May-06	888.91	38.29	850.62
	13-Jun-06	888.91	31.07	857.84
	16-Jul-06	888.91	28.81	860.10
	15-Aug-06	888.91	28.30	860.61
	21-Sep-06	888.91	24.32	864.59
	18-Oct-06	888.91	21.20	867.71
	18-Nov-06	888.91	21.40	867.51
	08-Dec-06	888.91	23.25	865.66
	23-Jan-07	888.91	28.84	860.07
	11-Feb-07	888.91	30.84	858.07
	10-Mar-07	888.91	33.86	855.05
	11-Apr-07	888.91	37.71	851.20
	07-May-07	888.91	36.80	852.11
	13-Jun-07	888.91	33.67	855.24
	10-Jul-07	888.91	32.20	856.71
	14-Aug-07	888.91	32.43	856.48
	19-Sep-07	888.91	31.36	857.55
	18-Oct-07	888.91	24.96	863.95
	06-Nov-07	888.91	24.15	864.76
	08-Dec-07	888.91	22.88	866.03
	21-Jan-08	888.91	25.53	863.38
18-Feb-08	888.91	28.53	860.38	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
P-05-14S	14-Aug-05	888.89	20.25	868.64
	22-Sep-05	888.89	14.82	874.07
	13-Oct-05	888.89	16.05	872.84
	05-Nov-05	888.89	17.27	871.62
	06-Dec-05	888.89	19.78	869.11
	11-Jan-06	888.89	20.85	868.04
	14-Feb-06	888.89	23.09	865.80
	07-Mar-06	888.89	24.42	864.47
	14-Apr-06	888.89	26.92	861.97
	16-May-06	888.89	28.38	860.51
	13-Jun-06	888.89	25.35	863.54
	16-Jul-06	888.89	23.49	865.40
	15-Aug-06	888.89	22.78	866.11
	21-Sep-06	888.89	16.59	872.30
	18-Oct-06	888.89	13.98	874.91
	18-Nov-06	888.89	17.42	871.47
	08-Dec-06	888.89	19.13	869.76
	23-Jan-07	888.89	22.40	866.49
	11-Feb-07	888.89	23.06	865.83
	10-Mar-07	888.89	24.84	864.05
	11-Apr-07	888.89	27.00	861.89
	07-May-07	888.89	27.65	861.24
	13-Jun-07	888.89	25.86	863.03
	10-Jul-07	888.89	25.23	863.66
	14-Aug-07	888.89	25.06	863.83
	19-Sep-07	888.89	23.62	865.27
	18-Oct-07	888.89	15.60	873.29
	06-Nov-07	888.89	16.36	872.53
	08-Dec-07	888.89	16.93	871.96
	21-Jan-08	888.89	19.78	869.11
18-Feb-08	888.89	21.50	867.39	
P-05-15D	14-Aug-05	866.45	10.85	855.60
	22-Sep-05	866.45	7.50	858.95
	13-Oct-05	866.45	6.40	860.05
	05-Nov-05	866.45	6.40	860.05
	06-Dec-05	866.45	8.10	858.35
	11-Jan-06	866.45	10.20	856.25
	14-Feb-06	866.45	13.49	852.96
	07-Mar-06	866.45	15.35	851.10
	14-Apr-06	866.45	19.51	846.94
	16-May-06	866.45	19.98	846.47
	13-Jun-06	866.45	13.10	853.35
	16-Jul-06	866.45	11.72	854.73
	16-Aug-06	866.45	11.00	855.45
	21-Sep-06	866.45	7.59	858.86
	18-Oct-06	866.45	4.93	861.52
	10-Jul-07	866.45	21.00	845.45
	14-Aug-07	866.45	22.30	844.15
	19-Sep-07	866.45	13.39	853.06
	18-Oct-07	866.45	8.13	858.32
	06-Nov-07	866.45	7.62	858.83
05-Dec-07	866.45	6.76	859.69	
21-Jan-08	866.45	9.12	857.33	
18-Feb-08	866.45	11.78	854.67	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
P-05-15S	14-Aug-05	866.15	18.20	847.95
	22-Sep-05	866.15	15.35	850.80
	13-Oct-05	866.15	15.54	850.61
	05-Nov-05	866.15	15.75	850.40
	06-Dec-05	866.15	16.81	849.34
	11-Jan-06	866.15	17.84	848.31
	14-Feb-06	866.15	20.05	846.10
	07-Mar-06	866.15	21.46	844.69
	14-Apr-06	866.15	24.95	841.20
	16-May-06	866.15	22.25	843.90
	13-Jun-06	866.15	15.08	851.07
	16-Jul-06	866.15	19.06	847.09
	16-Aug-06	866.15	18.05	848.10
	21-Sep-06	866.15	16.10	850.05
	18-Oct-06	866.15	14.53	851.62
	18-Nov-06	866.15	15.71	850.44
	08-Dec-06	866.15	16.41	849.74
	23-Jan-07	866.15	19.30	846.85
	11-Feb-07	866.15	20.26	845.89
	10-Mar-07	866.15	22.34	843.81
	11-Apr-07	866.15	25.54	840.61
	07-May-07	866.15	22.08	844.07
	14-Jun-07	866.15	20.97	845.18
	10-Jul-07	866.15	20.74	845.41
	14-Aug-07	866.15	21.00	845.15
	19-Sep-07	866.15	18.90	847.25
	18-Oct-07	866.15	16.43	849.72
	06-Nov-07	866.15	16.21	849.94
	05-Dec-07	866.15	16.03	850.12
	21-Jan-08	866.15	17.11	849.04
18-Feb-08	866.15	19.03	847.12	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
P-05-16D ¹	14-Aug-05	862.30	45.60	816.70
	24-Sep-05	862.30	42.69	819.61
	12-Oct-05	862.30	40.96	821.34
	05-Nov-05	862.30	40.32	821.98
	06-Dec-05	862.30	41.33	820.97
	11-Jan-06	862.30	44.02	818.28
	13-Feb-06	862.30	47.85	814.45
	06-Mar-06	862.30	49.17	813.13
	16-May-06	862.30	55.41	806.89
	13-Jun-06	862.30	50.33	811.97
	14-Jul-06	862.30	49.02	813.28
	16-Aug-06	862.30	49.00	813.30
	20-Sep-06	862.30	45.72	816.58
	18-Oct-06	862.30	42.13	820.17
	14-Nov-06	862.30	40.91	821.39
	06-Dec-06	862.30	41.33	820.97
	23-Jan-07	862.30	46.92	815.38
	11-Feb-07	862.30	48.43	813.87
	11-Mar-07	862.30	51.10	811.20
	11-Apr-07	862.30	54.15	808.15
	07-May-07	862.30	54.26	808.04
	14-Jun-07	862.30	53.28	809.02
	10-Jul-07	862.30	52.80	809.50
	14-Aug-07	862.30	53.50	808.80
	19-Sep-07	862.30	52.23	810.07
	18-Oct-07	862.30	47.28	815.02
	06-Nov-07	862.30	45.41	816.89
	05-Dec-07	862.30	43.93	818.37
21-Feb-08	862.30	47.02	815.28	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
P-05-16M ¹	14-Aug-05	864.60	44.61	819.99
	24-Sep-05	864.60	41.65	822.95
	12-Oct-05	864.60	39.98	824.62
	05-Nov-05	864.60	39.34	825.26
	06-Dec-05	864.60	40.26	824.34
	11-Jan-06	864.60	43.02	821.58
	13-Feb-06	864.60	46.90	817.70
	06-Mar-06	864.60	48.05	816.55
	14-Apr-06	864.60	51.90	812.70
	16-May-06	864.60	54.30	810.30
	13-Jun-06	864.60	49.32	815.28
	14-Jul-06	864.60	47.91	816.69
	16-Aug-06	864.60	48.03	816.57
	20-Sep-06	864.60	44.67	819.93
	18-Oct-06	864.60	41.03	823.57
	14-Nov-06	864.60	39.90	824.70
	06-Dec-06	864.60	40.13	824.47
	23-Jan-07	864.60	45.90	818.70
	11-Feb-07	864.60	47.38	817.22
	11-Mar-07	864.60	49.93	814.67
	11-Apr-07	864.60	53.00	811.60
	07-May-07	864.60	53.32	811.28
	14-Jun-07	864.60	52.25	812.35
	10-Jul-07	864.60	51.70	812.90
	14-Aug-07	864.60	52.36	812.24
	19-Sep-07	864.60	51.21	813.39
	18-Oct-07	864.60	46.20	818.40
	06-Nov-07	864.60	44.32	820.28
	05-Dec-07	864.60	42.94	821.66
	21-Feb-08	864.60	46.04	818.56

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
P-05-16S ¹	14-Aug-05	860.31	27.16	833.15
	24-Sep-05	860.31	24.32	835.99
	12-Oct-05	860.31	22.64	837.67
	05-Nov-05	860.31	22.85	837.46
	06-Dec-05	860.31	24.72	835.59
	11-Jan-06	860.31	27.11	833.20
	13-Feb-06	860.31	30.01	830.30
	06-Mar-06	860.31	30.83	829.48
	16-May-06	860.31	34.76	825.55
	13-Jun-06	860.31	28.10	832.21
	14-Jul-06	860.31	28.10	832.21
	16-Aug-06	860.31	28.49	831.82
	20-Sep-06	860.31	25.89	834.42
	18-Oct-06	860.31	23.68	836.63
	14-Nov-06	860.31	23.18	837.13
	06-Dec-06	860.31	25.10	835.21
	23-Jan-07	860.31	29.35	830.96
	11-Feb-07	860.31	30.34	829.97
	11-Mar-07	860.31	32.64	827.67
	11-Apr-07	860.31	34.92	825.39
	07-May-07	860.31	34.00	826.31
	14-Jun-07	860.31	33.06	827.25
	10-Jul-07	860.31	33.01	827.30
	14-Aug-07	860.31	34.35	825.96
	19-Sep-07	860.31	32.53	827.78
	18-Oct-07	860.31	27.23	833.08
	06-Nov-07	860.31	26.04	834.27
	05-Dec-07	860.31	25.73	834.58
21-Feb-08	860.31	29.77	830.54	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
P-05-16SS ¹	14-Aug-05	860.89	14.71	846.18
	24-Sep-05	860.89	12.01	848.88
	12-Oct-05	860.89	12.65	848.24
	05-Nov-05	860.89	13.06	847.83
	06-Dec-05	860.89	14.50	846.39
	11-Jan-06	860.89	14.93	845.96
	13-Feb-06	860.89	16.21	844.68
	13-Jun-06	860.89	12.71	848.18
	14-Jul-06	860.89	14.27	846.62
	16-Aug-06	860.89	13.22	847.67
	20-Sep-06	860.89	12.89	848.00
	18-Oct-06	860.89	12.53	848.36
	14-Nov-06	860.89	13.50	847.39
	14-Jun-07	860.89	15.39	845.50
	10-Jul-07	860.89	15.61	845.28
	14-Aug-07	860.89	15.70	845.19
	19-Sep-07	860.89	14.35	846.54
	18-Oct-07	860.89	12.96	847.93
	06-Nov-07	860.89	12.91	847.98
	05-Dec-07	860.89	13.23	847.66
21-Feb-08	860.89	16.45	844.44	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
P-05-17D ¹	22-Aug-05	911.36	100.13	811.23
	24-Sep-05	911.36	97.96	813.40
	12-Oct-05	911.36	93.05	818.31
	05-Nov-05	911.36	91.32	820.04
	06-Dec-05	911.36	92.25	819.11
	11-Jan-06	911.36	95.99	815.37
	13-Feb-06	911.36	100.15	811.21
	07-Mar-06	911.36	102.02	809.34
	14-Apr-06	911.36	106.77	804.59
	13-Jun-06	911.36	108.26	803.10
	16-Jul-06	911.36	106.10	805.26
	16-Aug-06	911.36	105.92	805.44
	20-Sep-06	911.36	103.21	808.15
	18-Oct-06	911.36	98.09	813.27
	14-Nov-06	911.36	93.04	818.32
	08-Dec-06	911.36	93.35	818.01
	23-Jan-07	911.36	99.38	811.98
	11-Feb-07	911.36	101.29	810.07
	11-Mar-07	911.36	104.30	807.06
	11-Apr-07	911.36	107.87	803.49
	07-May-07	911.36	109.82	801.54
	14-Jun-07	911.36	110.12	801.24
	10-Jul-07	911.36	109.90	801.46
	14-Aug-07	911.36	110.55	800.81
	19-Sep-07	911.36	110.81	800.55
	18-Oct-07	911.36	106.88	804.48
06-Nov-07	911.36	102.38	808.98	
05-Dec-07	911.36	98.38	812.98	
21-Jan-08	911.36	97.78	813.58	
23-Feb-08	911.36	101.20	810.16	
P-05-17S	24-Sep-05	911.15	57.44	853.71
	12-Oct-05	911.15	57.78	853.37
	05-Nov-05	911.15	58.25	852.90
	06-Dec-05	911.15	58.95	852.20
	11-Jan-06	911.15	59.37	851.78
	13-Jun-06	911.15	59.32	851.83
	16-Jul-06	911.15	59.74	851.41
	20-Sep-06	911.15	58.24	852.91
	18-Oct-06	911.15	57.52	853.63
	14-Nov-06	911.15	58.23	852.92
	08-Dec-06	911.15	58.78	852.37
	18-Oct-07	911.15	57.38	853.77
	06-Nov-07	911.15	58.26	852.89
	08-Dec-07	911.15	58.42	852.73
21-Jan-08	911.15	59.16	851.99	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
P-05-18 ¹	22-Aug-05	916.73	61.71	855.02
	24-Sep-05	916.73	59.19	857.54
	12-Oct-05	916.73	59.40	857.33
	05-Nov-05	916.73	59.68	857.05
	06-Dec-05	916.73	60.72	856.01
	11-Jan-06	916.73	61.30	855.43
	13-Feb-06	916.73	61.84	854.89
	07-Mar-06	916.73	62.14	854.59
	13-Jun-06	916.73	61.22	855.51
	16-Jul-06	916.73	62.00	854.73
	20-Sep-06	916.73	60.17	856.56
	18-Oct-06	916.73	54.21	862.52
	14-Nov-06	916.73	59.52	857.21
	08-Dec-06	916.73	60.35	856.38
	23-Jan-07	916.73	61.61	855.12
	11-Feb-07	916.73	61.90	854.83
	11-Mar-07	916.73	62.30	854.43
	07-May-07	916.73	62.45	854.28
	14-Jun-07	916.73	62.21	854.52
	19-Sep-07	916.73	62.17	854.56
	18-Oct-07	916.73	59.25	857.48
	06-Nov-07	916.73	60.11	856.62
	05-Dec-07	916.73	60.28	856.45
19-Jan-08	916.73	61.00	855.73	
23-Feb-08	916.73	61.60	855.13	
P-05-19M ¹	24-Sep-05	885.31	36.56	848.75
	13-Oct-05	885.31	35.06	850.25
	05-Nov-05	885.31	34.16	851.15
	06-Dec-05	885.31	34.76	850.55
	11-Jan-06	885.31	35.64	849.67
	14-Feb-06	885.31	37.47	847.84
	07-Mar-06	885.31	38.53	846.78
	10-Apr-06	885.31	40.55	844.76
	16-May-06	885.31	42.29	843.02
	13-Jun-06	885.31	41.98	843.33
	14-Jul-06	885.31	41.81	843.50
	16-Aug-06	885.31	41.80	843.51
	20-Sep-06	885.31	39.75	845.56
	18-Oct-06	885.31	37.70	847.61
	18-Nov-06	885.31	36.45	848.86
	06-Dec-06	885.31	36.57	848.74
	23-Jan-07	885.31	38.60	846.71
	11-Feb-07	885.31	39.22	846.09
	11-Mar-07	885.31	40.87	844.44
	11-Apr-07	885.31	42.17	843.14
	07-May-07	885.31	43.22	842.09
	14-Jun-07	885.31	43.57	841.74
	10-Jul-07	885.31	44.03	841.28
14-Aug-07	885.31	44.35	840.96	
21-Sep-07	885.31	43.82	841.49	
18-Oct-07	885.31	41.40	843.91	
06-Nov-07	885.31	40.47	844.84	
05-Dec-07	885.31	39.02	846.29	
19-Jan-08	885.31	38.89	846.42	
23-Feb-08	885.31	39.75	845.56	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
P-05-19S ¹	15-Aug-05	885.41	37.56	847.85
	24-Sep-05	885.41	35.10	850.31
	13-Oct-05	885.41	33.90	851.51
	05-Nov-05	885.41	33.23	852.18
	06-Dec-05	885.41	33.70	851.71
	11-Jan-06	885.41	34.64	850.77
	14-Feb-06	885.41	36.37	849.04
	07-Mar-06	885.41	37.51	847.90
	18-Oct-06	885.41	36.92	848.49
	18-Nov-06	885.41	35.72	849.69
	06-Dec-06	885.41	35.84	849.57
P-05-20D	16-Aug-05	974.87	0.45	974.42
P-05-20S ¹	16-Aug-05	975.29	4.98	970.31
	22-Sep-05	975.29	6.96	968.33
	13-Oct-05	975.29	7.36	967.93
	06-Nov-05	975.29	7.52	967.77
	07-Dec-05	975.29	7.53	967.76
	12-Jan-06	975.29	7.91	967.38
	14-Feb-06	975.29	8.05	967.24
	07-Mar-06	975.29	8.18	967.11
	14-Apr-06	975.29	8.33	966.96
	16-May-06	975.29	7.34	967.95
	13-Jun-06	975.29	7.22	968.07
	14-Aug-06	975.29	7.42	967.87
	18-Sep-06	975.29	7.16	968.13
	19-Oct-06	975.29	6.84	968.45
	17-Nov-06	975.29	7.42	967.87
	07-Dec-06	975.29	7.62	967.67
	10-Mar-07	975.29	8.70	966.59
	11-Apr-07	975.29	8.52	966.77
	08-May-07	975.29	7.94	967.35
	14-Jun-07	975.29	7.76	967.53
	11-Jul-07	975.29	7.92	967.37
	14-Aug-07	975.29	8.22	967.07
	20-Sep-07	975.29	7.12	968.17
19-Oct-07	975.29	7.54	967.75	
08-Nov-07	975.29	7.38	967.91	
07-Dec-07	975.29	7.47	967.82	
18-Jan-08	975.29	7.98	967.31	
18-Feb-08	975.29	8.25	967.04	
P-05-21D	16-Aug-05	967.02	2.21	964.81
P-05-21M	16-Aug-05	966.27	0.51	965.76
P-05-21S	16-Aug-05	966.54	3.23	963.31
	22-Sep-05	966.54	0.95	965.59
	13-Oct-05	966.54	1.25	965.29
	13-Jun-06	966.54	1.40	965.14
	18-Jul-06	966.54	2.17	964.37
	14-Aug-06	966.54	1.86	964.68
	18-Sep-06	966.54	1.19	965.35
	19-Oct-06	966.54	0.72	965.82
	14-Jun-07	966.54	2.32	964.22
	11-Jul-07	966.54	2.62	963.92
	14-Aug-07	966.54	2.96	963.58
	20-Sep-07	966.54	1.50	965.04

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
P-05-22D ¹	22-Aug-05	996.08	32.86	963.22
	22-Sep-05	996.08	27.51	968.57
	13-Oct-05	996.08	27.70	968.38
	06-Nov-05	996.08	27.55	968.53
	07-Dec-05	996.08	29.63	966.45
	11-Jan-06	996.08	31.13	964.95
	14-Feb-06	996.08	33.46	962.62
	07-Mar-06	996.08	34.45	961.63
	14-Apr-06	996.08	36.55	959.53
	16-May-06	996.08	36.63	959.45
	13-Jun-06	996.08	28.00	968.08
	18-Jul-06	996.08	30.71	965.37
	15-Aug-06	996.08	31.00	965.08
	18-Sep-06	996.08	28.69	967.39
	18-Oct-06	996.08	24.45	971.63
	17-Nov-06	996.08	27.12	968.96
	05-Dec-06	996.08	28.93	967.15
	21-Jan-07	996.08	33.05	963.03
	12-Feb-07	996.08	34.25	961.83
	10-Mar-07	996.08	36.00	960.08
	11-Apr-07	996.08	37.74	958.34
	07-May-07	996.08	36.08	960.00
	14-Jun-07	996.08	30.25	965.83
	11-Jul-07	996.08	32.40	963.68
	14-Aug-07	996.08	35.03	961.05
	19-Sep-07	996.08	31.87	964.21
	18-Oct-07	996.08	28.65	967.43
	06-Nov-07	996.08	28.34	967.74
	08-Dec-07	996.08	27.97	968.11
	21-Jan-08	996.08	30.73	965.35
18-Feb-08	996.08	32.85	963.23	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
P-05-23 ¹	15-Aug-05	955.01	24.33	930.68
	22-Sep-05	955.01	19.05	935.96
	13-Oct-05	955.01	20.38	934.63
	05-Nov-05	955.01	21.25	933.76
	06-Dec-05	955.01	23.44	931.57
	11-Jan-06	955.01	24.18	930.83
	14-Feb-06	955.01	25.59	929.42
	07-Mar-06	955.01	26.02	928.99
	14-Apr-06	955.01	26.98	928.03
	16-May-06	955.01	25.02	929.99
	13-Jun-06	955.01	20.77	934.24
	16-Jul-06	955.01	22.32	932.69
	15-Aug-06	955.01	22.20	932.81
	19-Sep-06	955.01	20.00	935.01
	18-Oct-06	955.01	18.61	936.40
	18-Nov-06	955.01	20.36	934.65
	07-Dec-06	955.01	21.66	933.35
	23-Jan-07	955.01	24.56	930.45
	11-Feb-07	955.01	24.93	930.08
	11-Mar-07	955.01	26.43	928.58
	11-Apr-07	955.01	27.40	927.61
	07-May-07	955.01	23.40	931.61
	13-Jun-07	955.01	21.65	933.36
	10-Jul-07	955.01	22.49	932.52
	14-Aug-07	955.01	23.73	931.28
	19-Sep-07	955.01	20.80	934.21
	18-Oct-07	955.01	19.06	935.95
	06-Nov-07	955.01	19.74	935.27
	05-Dec-07	955.01	20.33	934.68
	19-Jan-08	955.01	22.88	932.13
18-Feb-08	955.01	24.34	930.67	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
P-05-24D ¹	15-Aug-05	906.29	23.62	882.67
	22-Sep-05	906.29	12.42	893.87
	13-Oct-05	906.29	12.51	893.78
	07-Nov-05	906.29	14.83	891.46
	06-Dec-05	906.29	19.85	886.44
	11-Jan-06	906.29	21.56	884.73
	14-Feb-06	906.29	27.58	878.71
	07-Mar-06	906.29	26.84	879.45
	10-Apr-06	906.29	29.42	876.87
	16-May-06	906.29	25.29	881.00
	13-Jun-06	906.29	15.02	891.27
	16-Jul-06	906.29	19.29	887.00
	16-Aug-06	906.29	23.80	882.49
	19-Sep-06	906.29	13.98	892.31
	17-Oct-06	906.29	9.29	897.00
	18-Nov-06	906.29	13.90	892.39
	07-Dec-06	906.29	18.03	888.26
	23-Jan-07	906.29	25.95	880.34
	11-Feb-07	906.29	22.75	883.54
	10-Mar-07	906.29	27.78	878.51
	11-Apr-07	906.29	32.73	873.56
	07-May-07	906.29	25.52	880.77
	13-Jun-07	906.29	23.94	882.35
	10-Jul-07	906.29	23.73	882.56
	14-Aug-07	906.29	25.37	880.92
	19-Sep-07	906.29	21.64	884.65
	18-Oct-07	906.29	10.45	895.84
	06-Nov-07	906.29	14.13	892.16
	05-Dec-07	906.29	13.08	893.21
	21-Jan-08	906.29	19.96	886.33
18-Feb-08	906.29	22.50	883.79	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
P-05-24S ¹	15-Aug-05	906.17	24.64	881.53
	22-Sep-05	906.17	14.47	891.70
	13-Oct-05	906.17	14.37	891.80
	07-Nov-05	906.17	16.45	889.72
	06-Dec-05	906.17	21.09	885.08
	11-Jan-06	906.17	23.70	882.47
	14-Feb-06	906.17	28.68	877.49
	07-Mar-06	906.17	27.94	878.23
	10-Apr-06	906.17	30.38	875.79
	16-May-06	906.17	25.11	881.06
	13-Jun-06	906.17	16.83	889.34
	16-Jul-06	906.17	20.64	885.53
	16-Aug-06	906.17	22.20	883.97
	19-Sep-06	906.17	15.80	890.37
	17-Oct-06	906.17	11.64	894.53
	18-Nov-06	906.17	15.47	890.70
	07-Dec-06	906.17	19.23	886.94
	23-Jan-07	906.17	26.99	879.18
	11-Feb-07	906.17	23.75	882.42
	10-Mar-07	906.17	28.53	877.64
	11-Apr-07	906.17	33.50	872.67
	07-May-07	906.17	26.36	879.81
	13-Jun-07	906.17	24.96	881.21
	10-Jul-07	906.17	24.63	881.54
	14-Aug-07	906.17	26.20	879.97
	19-Sep-07	906.17	22.92	883.25
	18-Oct-07	906.17	12.64	893.53
	06-Nov-07	906.17	15.79	890.38
	05-Dec-07	906.17	14.71	891.46
	21-Jan-08	906.17	21.25	884.92
18-Feb-08	906.17	23.60	882.57	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
P-05-25 ¹	15-Aug-05	927.52	39.44	888.08
	22-Sep-05	927.52	23.85	903.67
	13-Oct-05	927.52	24.83	902.69
	07-Nov-05	927.52	28.47	899.05
	07-Dec-05	927.52	35.25	892.27
	11-Jan-06	927.52	37.18	890.34
	14-Feb-06	927.52	43.35	884.17
	07-Mar-06	927.52	43.41	884.11
	10-Apr-06	927.52	45.69	881.83
	16-May-06	927.52	42.95	884.57
	13-Jun-06	927.52	27.21	900.31
	16-Jul-06	927.52	33.81	893.71
	15-Aug-06	927.52	37.94	889.58
	19-Sep-06	927.52	26.43	901.09
	17-Oct-06	927.52	20.11	907.41
	18-Nov-06	927.52	27.95	899.57
	07-Dec-06	927.52	33.30	894.22
	22-Jan-07	927.52	41.68	885.84
	11-Feb-07	927.52	38.42	889.10
	10-Mar-07	927.52	44.31	883.21
	11-Apr-07	927.52	49.33	878.19
	07-May-07	927.52	41.90	885.62
	13-Jun-07	927.52	39.08	888.44
	10-Jul-07	927.52	39.70	887.82
	14-Aug-07	927.52	42.10	885.42
	19-Sep-07	927.52	35.69	891.83
	18-Oct-07	927.52	21.86	905.66
	06-Nov-07	927.52	27.32	900.20
	08-Dec-07	927.52	26.81	900.71
	21-Jan-08	927.52	35.30	892.22
18-Feb-08	927.52	38.30	889.22	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
P-05-26D ¹	13-Oct-05	1014.30	131.56	882.74
	06-Nov-05	1014.30	129.96	884.34
	07-Dec-05	1014.30	131.78	882.52
	11-Jan-06	1014.30	135.57	878.73
	14-Feb-06	1014.30	139.83	874.47
	14-Apr-06	1014.30	146.96	867.34
	17-May-06	1014.30	150.80	863.50
	13-Jun-06	1014.30	144.30	870.00
	16-Jul-06	1014.30	140.75	873.55
	15-Aug-06	1014.30	140.81	873.49
	19-Sep-06	1014.30	135.95	878.35
	17-Oct-06	1014.30	130.64	883.66
	18-Nov-06	1014.30	127.49	886.81
	07-Dec-06	1014.30	129.25	885.05
	22-Jan-07	1014.30	137.32	876.98
	11-Feb-07	1014.30	140.52	873.78
	11-Mar-07	1014.30	144.30	870.00
	11-Apr-07	1014.30	148.46	865.84
	07-May-07	1014.30	150.20	864.10
	14-Jun-07	1014.30	147.40	866.90
	10-Jul-07	1014.30	146.04	868.26
	14-Aug-07	1014.30	145.85	868.45
	19-Sep-07	1014.30	146.04	868.26
	18-Oct-07	1014.30	136.98	877.32
	06-Nov-07	1014.30	134.06	880.24
	05-Dec-07	1014.30	131.96	882.34
	21-Jan-08	1014.30	133.25	881.05
	18-Feb-08	1014.30	137.07	877.23

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
P-05-26S ¹	13-Oct-05	1014.26	19.82	994.44
	06-Nov-05	1014.26	21.45	992.81
	07-Dec-05	1014.26	25.50	988.76
	11-Jan-06	1014.26	26.74	987.52
	14-Feb-06	1014.26	27.98	986.28
	07-Mar-06	1014.26	28.43	985.83
	14-Apr-06	1014.26	29.48	984.78
	17-May-06	1014.26	29.41	984.85
	16-Jul-06	1014.26	18.93	995.33
	15-Aug-06	1014.26	20.62	993.64
	19-Sep-06	1014.26	18.55	995.71
	17-Oct-06	1014.26	17.21	997.05
	18-Nov-06	1014.26	21.04	993.22
	07-Dec-06	1014.26	23.12	991.14
	22-Jan-07	1014.26	26.20	988.06
	11-Feb-07	1014.26	26.68	987.58
	11-Mar-07	1014.26	27.37	986.89
	11-Apr-07	1014.26	28.60	985.66
	07-May-07	1014.26	26.16	988.10
	14-Jun-07	1014.26	20.66	993.60
	10-Jul-07	1014.26	22.10	992.16
	14-Aug-07	1014.26	23.77	990.49
	19-Sep-07	1014.26	22.87	991.39
	18-Oct-07	1014.26	17.91	996.35
06-Nov-07	1014.26	19.00	995.26	
05-Dec-07	1014.26	19.55	994.71	
21-Jan-08	1014.26	23.95	990.31	
18-Feb-08	1014.26	25.80	988.46	
P-05-27D	24-Sep-05	876.12	69.40	806.72
	12-Oct-05	876.12	65.30	810.82
	06-Dec-05	876.12	65.55	810.57
	11-Jan-06	876.12	68.38	807.74
	15-Feb-06	876.12	74.82	801.30
	14-Jun-06	876.12	79.40	796.72
	14-Jul-06	876.12	76.75	799.37
	16-Aug-06	876.12	77.55	798.57
	20-Sep-06	876.12	72.82	803.30
	19-Oct-06	876.12	67.58	808.54
	18-Nov-06	876.12	64.56	811.56
	06-Dec-06	876.12	65.18	810.94
	24-Jan-07	876.12	73.08	803.04
	11-Feb-07	876.12	75.15	800.97
	11-Mar-07	876.12	77.62	798.50
	11-Apr-07	876.12	82.17	793.95
	07-May-07	876.12	83.60	792.52
	15-Jun-07	876.12	82.92	793.20
	10-Jul-07	876.12	82.46	793.66
	15-Aug-07	876.12	82.70	793.42
19-Sep-07	876.12	82.54	793.58	
20-Oct-07	876.12	73.60	802.52	
08-Nov-07	876.12	70.57	805.55	
05-Dec-07	876.12	68.21	807.91	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
P-05-27M ¹	24-Sep-05	875.37	26.64	848.73
	12-Oct-05	875.37	24.51	850.86
	05-Nov-05	875.37	25.54	849.83
	06-Dec-05	875.37	26.10	849.27
	11-Jan-06	875.37	27.74	847.63
	15-Feb-06	875.37	30.58	844.79
	06-Mar-06	875.37	32.40	842.97
	17-May-06	875.37	36.50	838.87
	14-Jun-06	875.37	29.63	845.74
	14-Jul-06	875.37	29.60	845.77
	16-Aug-06	875.37	31.10	844.27
	20-Sep-06	875.37	27.85	847.52
	17-Oct-06	875.37	25.17	850.20
	18-Nov-06	875.37	24.26	851.11
	06-Dec-06	875.37	25.27	850.10
	24-Jan-07	875.37	29.62	845.75
	11-Feb-07	875.37	31.20	844.17
	11-Mar-07	875.37	32.70	842.67
	15-Aug-07	875.37	35.07	840.30
	19-Sep-07	875.37	31.70	843.67
	18-Oct-07	875.37	27.28	848.09
06-Nov-07	875.37	25.95	849.42	
05-Dec-07	875.37	25.74	849.63	
21-Feb-08	875.37	29.32	846.05	
P-05-27S ¹	24-Sep-05	875.88	23.32	852.56
	12-Oct-05	875.88	21.49	854.39
	05-Nov-05	875.88	21.60	854.28
	06-Dec-05	875.88	23.13	852.75
	11-Jan-06	875.88	24.60	851.28
	15-Feb-06	875.88	27.03	848.85
	06-Mar-06	875.88	28.74	847.14
	14-Jun-06	875.88	25.45	850.43
	14-Jul-06	875.88	25.73	850.15
	16-Aug-06	875.88	27.20	848.68
	20-Sep-06	875.88	24.26	851.62
	19-Oct-06	875.88	21.79	854.09
	18-Nov-06	875.88	21.29	854.59
	06-Dec-06	875.88	22.24	853.64
	24-Jan-07	875.88	26.08	849.80
	11-Feb-07	875.88	27.54	848.34
	11-Mar-07	875.88	28.92	846.96
	11-Apr-07	875.88	31.15	844.73
	07-May-07	875.88	30.40	845.48
	15-Jun-07	875.88	29.98	845.90
	10-Jul-07	875.88	30.51	845.37
15-Aug-07	875.88	31.05	844.83	
19-Sep-07	875.88	30.70	845.18	
18-Oct-07	875.88	23.57	852.31	
07-Nov-07	875.88	21.41	854.47	
05-Dec-07	875.88	22.46	853.42	
23-Feb-08	875.88	26.05	849.83	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
P-05-28D ¹	24-Sep-05	1035.24	34.16	1001.08
	14-Oct-05	1035.24	35.24	1000.00
	08-Nov-05	1035.24	36.50	998.74
	07-Dec-05	1035.24	41.89	993.35
	12-Jan-06	1035.24	43.72	991.52
	15-Feb-06	1035.24	47.43	987.81
	08-Mar-06	1035.24	49.79	985.45
	13-Apr-06	1035.24	53.37	981.87
	16-May-06	1035.24	54.83	980.41
	13-Jun-06	1035.24	32.97	1002.27
	18-Jul-06	1035.24	36.86	998.38
	14-Aug-06	1035.24	41.62	993.62
	18-Sep-06	1035.24	34.78	1000.46
	19-Oct-06	1035.24	28.88	1006.36
	17-Nov-06	1035.24	36.25	998.99
	06-Dec-06	1035.24	40.60	994.64
	22-Jan-07	1035.24	48.10	987.14
	10-Feb-07	1035.24	49.85	985.39
	10-Mar-07	1035.24	52.61	982.63
	10-Apr-07	1035.24	55.43	979.81
	08-May-07	1035.24	54.14	981.10
	15-Jun-07	1035.24	38.49	996.75
	12-Jul-07	1035.24	40.30	994.94
	15-Aug-07	1035.24	44.30	990.94
	20-Sep-07	1035.24	41.92	993.32
	19-Oct-07	1035.24	30.64	1004.60
	07-Nov-07	1035.24	31.73	1003.51
	07-Dec-07	1035.24	35.40	999.84
	25-Jan-08	1035.24	43.22	992.02
	21-Feb-08	1035.24	47.05	988.19

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
P-05-28S ¹	14-Oct-05	1036.15	38.85	997.30
	08-Nov-05	1036.15	39.47	996.68
	07-Dec-05	1036.15	43.48	992.67
	12-Jan-06	1036.15	45.45	990.70
	15-Feb-06	1036.15	49.02	987.13
	08-Mar-06	1036.15	51.25	984.90
	13-Apr-06	1036.15	54.66	981.49
	16-May-06	1036.15	55.94	980.21
	13-Jun-06	1036.15	38.81	997.34
	18-Jul-06	1036.15	40.06	996.09
	14-Aug-06	1036.15	43.62	992.53
	18-Sep-06	1036.15	38.46	997.69
	19-Oct-06	1036.15	34.13	1002.02
	17-Nov-06	1036.15	38.86	997.29
	06-Dec-06	1036.15	42.27	993.88
	22-Jan-07	1036.15	49.23	986.92
	10-Feb-07	1036.15	50.87	985.28
	10-Mar-07	1036.15	53.63	982.52
	10-Apr-07	1036.15	56.52	979.63
	08-May-07	1036.15	55.76	980.39
	15-Jun-07	1036.15	43.02	993.13
	12-Jul-07	1036.15	43.52	992.63
	15-Aug-07	1036.15	46.44	989.71
	20-Sep-07	1036.15	45.85	990.30
	19-Oct-07	1036.15	35.25	1000.90
	07-Nov-07	1036.15	37.72	998.43
	07-Dec-07	1036.15	38.25	997.90
	21-Feb-08	1036.15	48.30	987.85

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
P-05-29D ¹	25-Sep-05	1000.52	27.15	973.37
	13-Oct-05	1000.52	26.96	973.56
	08-Nov-05	1000.52	27.41	973.11
	07-Dec-05	1000.52	28.34	972.18
	12-Jan-06	1000.52	28.25	972.27
	15-Feb-06	1000.52	29.32	971.20
	07-Mar-06	1000.52	29.58	970.94
	13-Apr-06	1000.52	30.56	969.96
	16-May-06	1000.52	30.45	970.07
	12-Jun-06	1000.52	29.06	971.46
	18-Jul-06	1000.52	28.91	971.61
	14-Aug-06	1000.52	28.97	971.55
	18-Sep-06	1000.52	26.72	973.80
	19-Oct-06	1000.52	25.12	975.40
	17-Nov-06	1000.52	26.71	973.81
	06-Dec-06	1000.52	27.51	973.01
	22-Jan-07	1000.52	29.53	970.99
	10-Feb-07	1000.52	29.56	970.96
	09-Mar-07	1000.52	30.60	969.92
	10-Apr-07	1000.52	31.30	969.22
	08-May-07	1000.52	30.18	970.34
	15-Jun-07	1000.52	29.97	970.55
	12-Jul-07	1000.52	30.17	970.35
	15-Aug-07	1000.52	29.93	970.59
	20-Sep-07	1000.52	29.10	971.42
	19-Oct-07	1000.52	26.46	974.06
	07-Nov-07	1000.52	25.96	974.56
	10-Dec-07	1000.52	25.82	974.70
	25-Jan-08	1000.52	28.25	972.27
	20-Feb-08	1000.52	29.55	970.97

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
P-05-29D2 ¹	25-Sep-05	1001.21	27.82	973.39
	13-Oct-05	1001.21	27.40	973.81
	08-Nov-05	1001.21	28.09	973.12
	07-Dec-05	1001.21	29.03	972.18
	12-Jan-06	1001.21	28.93	972.28
	15-Feb-06	1001.21	29.86	971.35
	07-Mar-06	1001.21	30.25	970.96
	13-Apr-06	1001.21	31.17	970.04
	16-May-06	1001.21	31.08	970.13
	12-Jun-06	1001.21	29.72	971.49
	18-Jul-06	1001.21	29.56	971.65
	14-Aug-06	1001.21	29.63	971.58
	18-Sep-06	1001.21	27.49	973.72
	19-Oct-06	1001.21	25.81	975.40
	17-Nov-06	1001.21	27.40	973.81
	06-Dec-06	1001.21	28.20	973.01
	22-Jan-07	1001.21	29.98	971.23
	10-Feb-07	1001.21	30.25	970.96
	09-Mar-07	1001.21	31.32	969.89
	10-Apr-07	1001.21	31.95	969.26
	08-May-07	1001.21	30.80	970.41
	15-Jun-07	1001.21	30.63	970.58
	12-Jul-07	1001.21	30.82	970.39
	15-Aug-07	1001.21	30.58	970.63
	20-Sep-07	1001.21	29.74	971.47
	19-Oct-07	1001.21	27.11	974.10
	07-Nov-07	1001.21	26.63	974.58
	10-Dec-07	1001.21	26.50	974.71
	25-Jan-08	1001.21	29.24	971.97
	20-Feb-08	1001.21	30.20	971.01

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
P-05-29M ¹	25-Sep-05	1002.58	30.48	972.10
	13-Oct-05	1002.58	30.86	971.72
	08-Nov-05	1002.58	31.16	971.42
	07-Dec-05	1002.58	31.50	971.08
	12-Jan-06	1002.58	31.55	971.03
	15-Feb-06	1002.58	31.86	970.72
	07-Mar-06	1002.58	31.66	970.92
	13-Apr-06	1002.58	32.00	970.58
	16-May-06	1002.58	31.16	971.42
	12-Jun-06	1002.58	31.23	971.35
	18-Jul-06	1002.58	31.37	971.21
	14-Aug-06	1002.58	31.23	971.35
	18-Sep-06	1002.58	30.52	972.06
	19-Oct-06	1002.58	30.00	972.58
	17-Nov-06	1002.58	31.16	971.42
	06-Dec-06	1002.58	31.51	971.07
	22-Jan-07	1002.58	32.00	970.58
	10-Feb-07	1002.58	31.67	970.91
	09-Mar-07	1002.58	32.07	970.51
	10-Apr-07	1002.58	32.04	970.54
	08-May-07	1002.58	31.56	971.02
	15-Jun-07	1002.58	31.53	971.05
	12-Jul-07	1002.58	31.51	971.07
	15-Aug-07	1002.58	31.65	970.93
	20-Sep-07	1002.58	30.88	971.70
	19-Oct-07	1002.58	30.53	972.05
	07-Nov-07	1002.58	30.37	972.21
	10-Dec-07	1002.58	30.54	972.04
25-Jan-08	1002.58	31.61	970.97	
20-Feb-08	1002.58	31.77	970.81	
P-05-29S ¹	25-Sep-05	1000.56	28.38	972.18
	13-Oct-05	1000.56	28.75	971.81
	08-Nov-05	1000.56	29.12	971.44
	07-Dec-05	1000.56	29.61	970.95
	12-Jan-06	1000.56	28.64	971.92
	15-Feb-06	1000.56	29.93	970.63
	13-Apr-06	1000.56	29.94	970.62
	16-May-06	1000.56	29.34	971.22
	12-Jun-06	1000.56	29.36	971.20
	18-Jul-06	1000.56	29.46	971.10
	14-Aug-06	1000.56	29.40	971.16
	18-Sep-06	1000.56	28.60	971.96
	19-Oct-06	1000.56	28.03	972.53
	17-Nov-06	1000.56	29.33	971.23
	06-Dec-06	1000.56	29.76	970.80
	10-Feb-07	1000.56	29.97	970.59
	10-Apr-07	1000.56	30.12	970.44
	08-May-07	1000.56	29.81	970.75
	15-Jun-07	1000.56	29.77	970.79
	12-Jul-07	1000.56	29.76	970.80
20-Sep-07	1000.56	29.20	971.36	
19-Oct-07	1000.56	28.74	971.82	
07-Nov-07	1000.56	28.59	971.97	
20-Feb-08	1000.56	30.03	970.53	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
P-05-30D ¹	23-Sep-05	976.48	17.93	958.55
	13-Oct-05	976.48	17.89	958.59
	07-Nov-05	976.48	18.12	958.36
	08-Dec-05	976.48	19.28	957.20
	13-Jan-06	976.48	19.73	956.75
	15-Feb-06	976.48	21.21	955.27
	08-Mar-06	976.48	21.63	954.85
	13-Apr-06	976.48	22.23	954.25
	16-May-06	976.48	21.66	954.82
	12-Jun-06	976.48	21.83	954.65
	18-Jul-06	976.48	21.56	954.92
	14-Aug-06	976.48	20.69	955.79
	18-Sep-06	976.48	18.60	957.88
	19-Oct-06	976.48	16.92	959.56
	16-Nov-06	976.48	18.23	958.25
	05-Dec-06	976.48	19.30	957.18
	20-Jan-07	976.48	21.31	955.17
	09-Feb-07	976.48	21.38	955.10
	09-Mar-07	976.48	22.57	953.91
	10-Apr-07	976.48	23.62	952.86
	08-May-07	976.48	22.48	954.00
	15-Jun-07	976.48	22.72	953.76
	12-Jul-07	976.48	22.61	953.87
	15-Aug-07	976.48	21.98	954.50
	20-Sep-07	976.48	19.96	956.52
	19-Oct-07	976.48	18.16	958.32
	07-Nov-07	976.48	17.79	958.69
	05-Dec-07	976.48	17.81	958.67
18-Jan-08	976.48	20.20	956.28	
21-Feb-08	976.48	21.30	955.18	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
P-05-30S ¹	23-Sep-05	976.29	27.05	949.24
	13-Oct-05	976.29	25.40	950.89
	07-Nov-05	976.29	25.44	950.85
	08-Dec-05	976.29	27.47	948.82
	13-Jan-06	976.29	28.27	948.02
	15-Feb-06	976.29	30.06	946.23
	08-Mar-06	976.29	30.10	946.19
	13-Apr-06	976.29	31.80	944.49
	16-May-06	976.29	31.41	944.88
	12-Jun-06	976.29	31.56	944.73
	18-Jul-06	976.29	31.48	944.81
	14-Aug-06	976.29	30.68	945.61
	18-Sep-06	976.29	26.35	949.94
	19-Oct-06	976.29	22.95	953.34
	16-Nov-06	976.29	24.55	951.74
	05-Dec-06	976.29	26.21	950.08
	20-Jan-07	976.29	29.49	946.80
	09-Feb-07	976.29	30.11	946.18
	09-Mar-07	976.29	31.41	944.88
	10-Apr-07	976.29	32.46	943.83
	08-May-07	976.29	31.70	944.59
	15-Jun-07	976.29	32.20	944.09
	12-Jul-07	976.29	32.26	944.03
	15-Aug-07	976.29	31.90	944.39
	20-Sep-07	976.29	29.24	947.05
	19-Oct-07	976.29	24.59	951.70
	07-Nov-07	976.29	24.32	951.97
	05-Dec-07	976.29	23.96	952.33
	18-Jan-08	976.29	27.36	948.93
	21-Feb-08	976.29	29.30	946.99

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
P-05-31D	23-Sep-05	924.87	72.92	851.95
	13-Oct-05	924.87	75.48	849.39
	07-Nov-05	924.87	76.24	848.63
	08-Dec-05	924.87	80.36	844.51
	13-Jan-06	924.87	70.55	854.32
	15-Feb-06	924.87	82.74	842.13
	08-Mar-06	924.87	83.87	841.00
	10-Apr-06	924.87	85.07	839.80
	16-May-06	924.87	83.83	841.04
	12-Jun-06	924.87	81.96	842.91
	18-Jul-06	924.87	80.91	843.96
	14-Aug-06	924.87	80.48	844.39
	18-Sep-06	924.87	74.45	850.42
	19-Oct-06	924.87	69.48	855.39
	05-Dec-06	924.87	79.38	845.49
	19-Jan-07	924.87	83.20	841.67
	09-Feb-07	924.87	83.00	841.87
	09-Mar-07	924.87	83.42	841.45
	10-Apr-07	924.87	84.88	839.99
	08-May-07	924.87	83.16	841.71
	15-Jun-07	924.87	83.68	841.19
	12-Jul-07	924.87	82.46	842.41
	15-Aug-07	924.87	80.95	843.92
	20-Sep-07	924.87	75.13	849.74
19-Oct-07	924.87	72.12	852.75	
07-Nov-07	924.87	72.36	852.51	
04-Dec-07	924.87	71.67	853.20	
18-Jan-08	924.87	80.80	844.07	
21-Feb-08	924.87	82.63	842.24	
P-05-31S	23-Sep-05	924.05	21.64	902.41
	13-Oct-05	924.05	21.85	902.20
	07-Nov-05	924.05	22.02	902.03
	13-Jan-06	924.05	22.60	901.45
	15-Feb-06	924.05	22.53	901.52
	08-Mar-06	924.05	22.59	901.46
	10-Apr-06	924.05	22.62	901.43
	16-May-06	924.05	22.80	901.25
	12-Jun-06	924.05	22.87	901.18
	18-Jul-06	924.05	22.78	901.27
	14-Aug-06	924.05	22.81	901.24
	18-Sep-06	924.05	22.40	901.65
	19-Oct-06	924.05	22.17	901.88
	16-Nov-06	924.05	22.64	901.41
	05-Dec-06	924.05	22.71	901.34
	19-Jan-07	924.05	22.84	901.21
09-Feb-07	924.05	22.89	901.16	
09-Mar-07	924.05	22.92	901.13	
10-Apr-07	924.05	23.16	900.89	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
P-05-32D	23-Sep-05	892.53	41.71	850.82
	13-Oct-05	892.53	44.00	848.53
	07-Nov-05	892.53	44.95	847.58
	08-Dec-05	892.53	48.42	844.11
	13-Jan-06	892.53	48.02	844.51
	15-Feb-06	892.53	51.09	841.44
	08-Mar-06	892.53	52.11	840.42
	13-Apr-06	892.53	53.29	839.24
	16-May-06	892.53	52.10	840.43
	12-Jun-06	892.53	50.14	842.39
	16-Jul-06	892.53	49.07	843.46
	14-Aug-06	892.53	47.98	844.55
	18-Sep-06	892.53	42.95	849.58
	17-Oct-06	892.53	38.00	854.53
	17-Nov-06	892.53	45.03	847.50
	05-Dec-06	892.53	47.91	844.62
	19-Jan-07	892.53	51.54	840.99
	09-Feb-07	892.53	51.32	841.21
	09-Mar-07	892.53	51.70	840.83
	10-Apr-07	892.53	53.10	839.43
	08-May-07	892.53	51.55	840.98
	15-Jun-07	892.53	51.88	840.65
	12-Jul-07	892.53	50.55	841.98
	15-Aug-07	892.53	48.30	844.23
	20-Sep-07	892.53	42.62	849.91
	19-Oct-07	892.53	40.60	851.93
	07-Nov-07	892.53	40.74	851.79
	08-Dec-07	892.53	41.44	851.09
18-Jan-08	892.53	48.52	844.01	
21-Feb-08	892.53	51.00	841.53	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
P-05-33D	23-Sep-05	842.09	4.08	838.01
	13-Oct-05	842.09	4.95	837.14
	07-Nov-05	842.09	5.72	836.37
	08-Dec-05	842.09	6.10	835.99
	12-Jan-06	842.09	7.20	834.89
	15-Feb-06	842.09	9.26	832.83
	08-Mar-06	842.09	9.55	832.54
	13-Apr-06	842.09	10.70	831.39
	16-May-06	842.09	10.24	831.85
	12-Jun-06	842.09	8.73	833.36
	16-Jul-06	842.09	6.05	836.04
	14-Aug-06	842.09	4.42	837.67
	18-Sep-06	842.09	4.45	837.64
	17-Oct-06	842.09	4.06	838.03
	16-Nov-06	842.09	6.63	835.46
	05-Dec-06	842.09	7.64	834.45
	19-Jan-07	842.09	9.55	832.54
	09-Feb-07	842.09	9.07	833.02
	09-Mar-07	842.09	10.75	831.34
	10-Apr-07	842.09	12.79	829.30
	08-May-07	842.09	12.38	829.71
	15-Jun-07	842.09	11.48	830.61
	12-Jul-07	842.09	10.26	831.83
	15-Aug-07	842.09	7.49	834.60
	20-Sep-07	842.09	4.30	837.79
	19-Oct-07	842.09	5.76	836.33
	07-Nov-07	842.09	4.44	837.65
08-Dec-07	842.09	5.74	836.35	
18-Jan-08	842.09	8.52	833.57	
21-Feb-08	842.09	9.82	832.27	
P-05-34D	23-Sep-05	855.89	5.22	850.67
	13-Oct-05	855.89	7.51	848.38
	07-Nov-05	855.89	8.22	847.67

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
P-05-35	23-Sep-05	938.76	23.19	915.57
	13-Oct-05	938.76	23.15	915.61
	07-Nov-05	938.76	23.44	915.32
	08-Dec-05	938.76	24.52	914.24
	12-Jan-06	938.76	24.86	913.90
	15-Feb-06	938.76	25.52	913.24
	08-Mar-06	938.76	25.83	912.93
	13-Apr-06	938.76	26.27	912.49
	16-May-06	938.76	26.24	912.52
	12-Jun-06	938.76	25.98	912.78
	18-Jul-06	938.76	25.48	913.28
	14-Aug-06	938.76	25.00	913.76
	18-Sep-06	938.76	23.18	915.58
	19-Oct-06	938.76	21.82	916.94
	16-Nov-06	938.76	25.80	912.96
	05-Dec-06	938.76	24.11	914.65
	20-Jan-07	938.76	25.16	913.60
	09-Feb-07	938.76	25.42	913.34
	09-Mar-07	938.76	25.81	912.95
	10-Apr-07	938.76	26.44	912.32
	08-May-07	938.76	26.45	912.31
	15-Jun-07	938.76	26.30	912.46
	12-Jul-07	938.76	26.17	912.59
	15-Aug-07	938.76	25.72	913.04
	19-Sep-07	938.76	24.17	914.59
	19-Oct-07	938.76	22.43	916.33
	07-Nov-07	938.76	22.34	916.42
	04-Dec-07	938.76	22.27	916.49
	18-Jan-08	938.76	24.33	914.43
	20-Feb-08	938.76	24.95	913.81

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
P-05-36D	25-Sep-05	1014.43	19.90	994.53
	13-Oct-05	1014.43	20.35	994.08
	05-Nov-05	1014.43	20.76	993.67
	07-Dec-05	1014.43	21.80	992.63
	11-Jan-06	1014.43	22.83	991.60
	14-Feb-06	1014.43	23.32	991.11
	08-Mar-06	1014.43	23.67	990.76
	13-Apr-06	1014.43	24.04	990.39
	16-May-06	1014.43	21.51	992.92
	12-Jun-06	1014.43	20.69	993.74
	18-Jul-06	1014.43	21.23	993.20
	14-Aug-06	1014.43	21.18	993.25
	18-Sep-06	1014.43	20.30	994.13
	19-Oct-06	1014.43	19.75	994.68
	17-Nov-06	1014.43	21.14	993.29
	05-Dec-06	1014.43	21.99	992.44
	22-Jan-07	1014.43	23.20	991.23
	10-Feb-07	1014.43	22.82	991.61
	09-Mar-07	1014.43	23.85	990.58
	10-Apr-07	1014.43	24.11	990.32
	08-May-07	1014.43	21.58	992.85
	15-Jun-07	1014.43	21.49	992.94
	12-Jul-07	1014.43	21.75	992.68
	15-Aug-07	1014.43	22.35	992.08
	20-Sep-07	1014.43	20.74	993.69
	19-Oct-07	1014.43	20.38	994.05
	07-Nov-07	1014.43	20.31	994.12
	10-Dec-07	1014.43	20.35	994.08
	18-Jan-08	1014.43	22.41	992.02
	21-Feb-08	1014.43	23.40	991.03

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
P-05-36M	25-Sep-05	1015.27	22.20	993.07
	13-Oct-05	1015.27	22.50	992.77
	05-Nov-05	1015.27	22.75	992.52
	07-Dec-05	1015.27	23.55	991.72
	11-Jan-06	1015.27	23.49	991.78
	14-Feb-06	1015.27	24.63	990.64
	08-Mar-06	1015.27	25.03	990.24
	13-Apr-06	1015.27	25.46	989.81
	16-May-06	1015.27	23.57	991.70
	12-Jun-06	1015.27	22.51	992.76
	18-Jul-06	1015.27	23.07	992.20
	14-Aug-06	1015.27	23.01	992.26
	18-Sep-06	1015.27	22.17	993.10
	19-Oct-06	1015.27	21.57	993.70
	17-Nov-06	1015.27	22.83	992.44
	05-Dec-06	1015.27	23.62	991.65
	22-Jan-07	1015.27	24.81	990.46
	10-Feb-07	1015.27	24.43	990.84
	09-Mar-07	1015.27	25.10	990.17
	10-Apr-07	1015.27	25.32	989.95
	08-May-07	1015.27	23.45	991.82
	15-Jun-07	1015.27	23.24	992.03
	12-Jul-07	1015.27	23.45	991.82
	15-Aug-07	1015.27	23.97	991.30
	20-Sep-07	1015.27	22.73	992.54
	19-Oct-07	1015.27	22.16	993.11
	07-Nov-07	1015.27	22.16	993.11
	10-Dec-07	1015.27	22.19	993.08
	18-Jan-08	1015.27	23.83	991.44
	20-Feb-08	1015.27	24.72	990.55

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
P-05-36S	25-Sep-05	1014.39	21.11	993.28
	13-Oct-05	1014.39	21.45	992.94
	05-Nov-05	1014.39	21.70	992.69
	07-Dec-05	1014.39	23.64	990.75
	11-Jan-06	1014.39	22.47	991.92
	14-Feb-06	1014.39	23.67	990.72
	08-Mar-06	1014.39	24.09	990.30
	13-Apr-06	1014.39	24.50	989.89
	16-May-06	1014.39	23.09	991.30
	12-Jun-06	1014.39	21.42	992.97
	18-Jul-06	1014.39	22.07	992.32
	14-Aug-06	1014.39	22.15	992.24
	18-Sep-06	1014.39	21.01	993.38
	19-Oct-06	1014.39	21.24	993.15
	17-Nov-06	1014.39	21.80	992.59
	05-Dec-06	1014.39	22.71	991.68
	22-Jan-07	1014.39	23.99	990.40
	10-Feb-07	1014.39	23.67	990.72
	09-Mar-07	1014.39	24.21	990.18
	10-Apr-07	1014.39	24.55	989.84
	08-May-07	1014.39	22.73	991.66
	15-Jun-07	1014.39	22.38	992.01
	12-Jul-07	1014.39	22.64	991.75
	15-Aug-07	1014.39	23.15	991.24
	20-Sep-07	1014.39	22.00	992.39
	19-Oct-07	1014.39	21.07	993.32
07-Nov-07	1014.39	21.12	993.27	
04-Dec-07	1014.39	21.21	993.18	
18-Jan-08	1014.39	23.10	991.29	
21-Feb-08	1014.39	24.00	990.39	
P-06-37D	15-Aug-06	952.40	11.75	940.65
	19-Oct-06	952.40	7.48	944.92
	17-Nov-06	952.40	11.10	941.30
	06-Dec-06	952.40	12.70	939.70
	19-Jan-07	952.40	14.39	938.01
	09-Feb-07	952.40	14.41	937.99
	09-Mar-07	952.40	15.10	937.30
	10-Apr-07	952.40	16.07	936.33
	08-May-07	952.40	14.72	937.68
	15-Jun-07	952.40	15.31	937.09
	12-Jul-07	952.40	15.05	937.35
	15-Aug-07	952.40	13.82	938.58
	20-Sep-07	952.40	11.09	941.31
	19-Oct-07	952.40	9.13	943.27
	07-Nov-07	952.40	9.77	942.63
	04-Dec-07	952.40	9.28	943.12
18-Jan-08	952.40	13.40	939.00	
20-Feb-08	952.40	13.97	938.43	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
P-06-37M	15-Aug-06	951.60	11.24	940.36
	19-Oct-06	951.60	7.59	944.01
	17-Nov-06	951.60	11.06	940.54
	06-Dec-06	951.60	12.65	938.95
	19-Jan-07	951.60	14.26	937.34
	09-Feb-07	951.60	14.32	937.28
	09-Mar-07	951.60	14.84	936.76
	10-Apr-07	951.60	15.71	935.89
	08-May-07	951.60	14.50	937.10
	15-Jun-07	951.60	15.00	936.60
	12-Jul-07	951.60	14.07	937.53
	15-Aug-07	951.60	13.44	938.16
	20-Sep-07	951.60	10.73	940.87
	19-Oct-07	951.60	8.88	942.72
	07-Nov-07	951.60	9.45	942.15
	04-Dec-07	951.60	8.99	942.61
	P-06-37S	15-Aug-06	951.10	13.83
20-Sep-06		951.10	13.31	937.79
19-Oct-06		951.10	11.54	939.56
17-Nov-06		951.10	15.58	935.52
06-Dec-06		951.10	17.33	933.77
19-Jan-07		951.10	19.38	931.72
09-Feb-07		951.10	19.43	931.67
09-Mar-07		951.10	20.14	930.96
10-Apr-07		951.10	21.24	929.86
08-May-07		951.10	20.54	930.56
15-Jun-07		951.10	20.31	930.79
12-Jul-07		951.10	19.92	931.18
15-Aug-07		951.10	17.75	933.35
20-Sep-07		951.10	13.25	937.85
19-Oct-07		951.10	13.81	937.29
07-Nov-07		951.10	13.53	937.57
04-Dec-07		951.10	13.84	937.26
P-06-38D	18-Jan-08	951.10	18.22	932.88
	20-Feb-08	951.10	19.15	931.95
P-06-38D	20-Sep-07	1070.00	1.73	1068.27

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
P-06-38M	15-Aug-06	1071.50	39.42	1032.08
	20-Sep-06	1071.50	30.06	1041.44
	19-Oct-06	1071.50	31.14	1040.36
	17-Nov-06	1071.50	34.80	1036.70
	06-Dec-06	1071.50	36.50	1035.00
	20-Jan-07	1071.50	37.62	1033.88
	10-Feb-07	1071.50	37.50	1034.00
	09-Mar-07	1071.50	37.91	1033.59
	10-Apr-07	1071.50	38.00	1033.50
	08-May-07	1071.50	36.34	1035.16
	15-Jun-07	1071.50	36.71	1034.79
	12-Jul-07	1071.50	36.94	1034.56
	15-Aug-07	1071.50	36.62	1034.88
	20-Sep-07	1071.50	34.98	1036.52
	19-Oct-07	1071.50	31.54	1039.96
	07-Nov-07	1071.50	33.88	1037.62
	04-Dec-07	1071.50	31.33	1040.17
	18-Jan-08	1071.50	36.04	1035.46
	20-Feb-08	1071.50	36.77	1034.73
P-06-39D	15-Aug-06	848.20	16.06	832.14
	20-Sep-06	848.20	14.40	833.80
	19-Oct-06	848.20	13.39	834.81
	17-Nov-06	848.20	16.93	831.27
	06-Dec-06	848.20	16.65	831.55
	19-Jan-07	848.20	21.41	826.79
	09-Feb-07	848.20	21.15	827.05
	09-Mar-07	848.20	22.40	825.80
	10-Apr-07	848.20	24.02	824.18
	08-May-07	848.20	23.60	824.60
	15-Jun-07	848.20	23.68	824.52
	12-Jul-07	848.20	22.75	825.45
	15-Aug-07	848.20	22.80	825.40
	20-Sep-07	848.20	14.90	833.30
	19-Oct-07	848.20	15.47	832.73
	07-Nov-07	848.20	14.36	833.84
	04-Dec-07	848.20	14.63	833.57
	18-Jan-08	848.20	19.57	828.63
	20-Feb-08	848.20	21.34	826.86

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
P-06-39S	15-Aug-06	849.10	8.98	840.12
	20-Sep-06	849.10	6.83	842.27
	19-Oct-06	849.10	5.56	843.54
	17-Nov-06	849.10	10.22	838.88
	06-Dec-06	849.10	12.90	836.20
	19-Jan-07	849.10	17.03	832.07
	09-Feb-07	849.10	16.55	832.55
	09-Mar-07	849.10	18.35	830.75
	10-Apr-07	849.10	20.41	828.69
	08-May-07	849.10	20.31	828.79
	15-Jun-07	849.10	20.51	828.59
	12-Jul-07	849.10	19.02	830.08
	15-Aug-07	849.10	15.91	833.19
	20-Sep-07	849.10	6.75	842.35
	19-Oct-07	849.10	7.77	841.33
	07-Nov-07	849.10	6.23	842.87
	10-Dec-07	849.10	6.85	842.25
	18-Jan-08	849.10	13.84	835.26
20-Feb-08	849.10	16.60	832.50	
P-06-40S	15-Aug-06	826.00	18.06	807.94
	20-Sep-06	826.00	4.58	821.42
	19-Oct-06	826.00	0.06	825.94
	08-May-07	826.00	1.20	824.80
	15-Jun-07	826.00	0.87	825.13
	12-Jul-07	826.00	0.98	825.02
	15-Aug-07	826.00	0.91	825.09
	20-Sep-07	826.00	0.10	825.90
P-06-41D	15-Aug-06	769.50	4.31	765.19
	20-Sep-06	769.50	2.43	767.07
	19-Oct-06	769.50	1.91	767.59
	10-Apr-07	769.50	2.02	767.48
	15-Aug-07	769.50	3.91	765.59
	20-Sep-07	769.50	2.97	766.53
P-06-41M	20-Sep-06	769.80	0.50	769.30
	08-May-07	769.80	2.11	767.69
	15-Jun-07	769.80	1.83	767.97
	12-Jul-07	769.80	1.82	767.98
	15-Aug-07	769.80	1.70	768.10
	20-Sep-07	769.80	0.62	769.18
	09-Nov-07	769.80	0.76	769.04
P-06-41S	15-Aug-06	770.50	0.96	769.54
	20-Sep-06	770.50	1.10	769.40
	19-Oct-06	770.50	0.82	769.68
	10-Apr-07	770.50	1.83	768.67
	08-May-07	770.50	2.90	767.60
	15-Jun-07	770.50	2.88	767.62
	12-Jul-07	770.50	2.88	767.62
	15-Aug-07	770.50	2.78	767.72
	20-Sep-07	770.50	1.73	768.77
	09-Nov-07	770.50	1.84	768.66
P-07-42D	08-Dec-07	1161.95	33.91	1128.04
	25-Jan-08	1161.95	39.04	1122.91
	20-Feb-08	1161.95	40.30	1121.65

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
P-07-42S	08-Dec-07	1162.78	28.89	1133.89
	25-Jan-08	1162.78	34.31	1128.47
	20-Feb-08	1162.78	35.60	1127.18
P-07-43D	08-Dec-07	1198.24	27.85	1170.39
	25-Jan-08	1198.24	31.10	1167.14
	20-Feb-08	1198.24	32.50	1165.74
P-07-43M	08-Dec-07	1198.08	27.00	1171.08
	25-Jan-08	1198.08	30.72	1167.36
	20-Feb-08	1198.08	31.75	1166.33
P-07-43S	08-Dec-07	1197.65	11.80	1185.85
	25-Jan-08	1197.65	16.60	1181.05
	20-Feb-08	1197.65	17.23	1180.42
P-07-44D	08-Dec-07	1485.82	82.48	1403.34
P-07-45D	08-Dec-07	1319.48	31.81	1287.67
	18-Jan-08	1319.48	36.09	1283.39
	20-Feb-08	1319.48	37.80	1281.68
P-07-46D	08-Dec-07	969.30	17.31	951.99
	18-Jan-08	969.30	21.68	947.62
	20-Feb-08	969.30	23.95	945.35
P-07-47D	08-Dec-07	923.35	3.65	919.70
	18-Jan-08	923.35	6.40	916.95
	20-Feb-08	923.35	6.90	916.45
P-07-48D	09-Dec-07	1051.74	32.32	1019.42
	23-Jan-08	1051.74	36.34	1015.40
	19-Feb-08	1051.74	38.34	1013.40
P-07-48S	09-Dec-07	1051.51	26.20	1025.31
	19-Feb-08	1051.51	26.20	1025.31
P-07-49D	09-Dec-07	1120.57	23.01	1097.56
	23-Jan-08	1120.57	27.81	1092.76
	19-Feb-08	1120.57	28.53	1092.04
P-07-49S	09-Dec-07	1118.27	22.14	1096.13
P-07-50D	09-Dec-07	1060.26	61.15	999.11
	23-Jan-08	1060.26	63.95	996.31
	19-Feb-08	1060.26	64.80	995.46
P-07-50S	09-Dec-07	1059.23	60.09	999.14
	23-Jan-08	1059.23	63.98	995.25
	19-Feb-08	1059.23	63.82	995.41
P-07-51D	09-Dec-07	1619.17	6.79	1612.38
	23-Jan-08	1619.17	12.00	1607.17
	23-Feb-08	1619.17	13.60	1605.57
P-07-51S	09-Dec-07	1620.28	4.96	1615.32
	23-Jan-08	1620.28	10.23	1610.05
	23-Feb-08	1620.28	11.84	1608.44
P-07-52D	10-Dec-07	1859.36	19.02	1840.34
	23-Jan-08	1859.36	19.24	1840.12
	23-Feb-08	1859.36	19.40	1839.96
P-07-52S	10-Dec-07	1858.78	19.11	1839.67
	23-Jan-08	1858.78	19.23	1839.55
	23-Feb-08	1858.78	19.37	1839.41
P-07-53D	09-Dec-07	1059.56	60.55	999.01
	23-Jan-08	1059.56	63.18	996.38
	19-Feb-08	1059.56	64.25	995.31

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
P-07-53S	09-Dec-07	1059.88	60.54	999.34
	23-Jan-08	1059.88	63.19	996.69
	19-Feb-08	1059.88	64.25	995.63
P-2D	17-Oct-04	1026.88	4.41	1022.47
	14-Jul-05	1026.88	7.26	1019.62
	15-Aug-05	1026.88	8.07	1018.81
	22-Sep-05	1026.88	2.97	1023.91
	13-Oct-05	1026.88	4.67	1022.21
	07-Nov-05	1026.88	5.60	1021.28
	07-Dec-05	1026.88	7.60	1019.28
	12-Jan-06	1026.88	7.17	1019.71
	14-Feb-06	1026.88	8.86	1018.02
	08-Mar-06	1026.88	9.23	1017.65
	14-Apr-06	1026.88	9.89	1016.99
	16-May-06	1026.88	7.95	1018.93
	18-Jul-06	1026.88	6.07	1020.81
	14-Aug-06	1026.88	5.72	1021.16
	18-Sep-06	1026.88	3.35	1023.53
	19-Oct-06	1026.88	2.14	1024.74
	16-Nov-06	1026.88	5.84	1021.04
	05-Dec-06	1026.88	7.28	1019.60
	22-Jan-07	1026.88	9.00	1017.88
	10-Feb-07	1026.88	8.12	1018.76
	10-Mar-07	1026.88	8.96	1017.92
	10-Apr-07	1026.88	9.72	1017.16
	15-Aug-07	1026.88	7.18	1019.70
	20-Sep-07	1026.88	3.59	1023.29
	20-Oct-07	1026.88	4.60	1022.28
	07-Nov-07	1026.88	3.54	1023.34
	25-Jan-08	1026.88	8.02	1018.86
19-Feb-08	1026.88	8.77	1018.11	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
P-2M	16-Oct-04	1027.12	4.19	1022.93
	16-Jun-05	1027.12	7.40	1019.72
	14-Jul-05	1027.12	7.10	1020.02
	15-Aug-05	1027.12	7.83	1019.29
	22-Sep-05	1027.12	2.74	1024.38
	13-Oct-05	1027.12	4.44	1022.68
	07-Nov-05	1027.12	5.39	1021.73
	07-Dec-05	1027.12	7.39	1019.73
	12-Jan-06	1027.12	6.93	1020.19
	14-Feb-06	1027.12	8.55	1018.57
	08-Mar-06	1027.12	8.99	1018.13
	14-Apr-06	1027.12	9.63	1017.49
	16-May-06	1027.12	7.70	1019.42
	13-Jun-06	1027.12	6.22	1020.90
	18-Jul-06	1027.12	5.85	1021.27
	14-Aug-06	1027.12	5.48	1021.64
	18-Sep-06	1027.12	3.08	1024.04
	19-Oct-06	1027.12	1.84	1025.28
	16-Nov-06	1027.12	5.60	1021.52
	05-Dec-06	1027.12	7.05	1020.07
	22-Jan-07	1027.12	8.79	1018.33
	10-Feb-07	1027.12	7.98	1019.14
	10-Mar-07	1027.12	8.75	1018.37
	10-Apr-07	1027.12	9.48	1017.64
	15-Aug-07	1027.12	6.95	1020.17
	20-Sep-07	1027.12	3.21	1023.91
	20-Oct-07	1027.12	3.71	1023.41
	07-Nov-07	1027.12	3.21	1023.91

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
P-3	17-Oct-04	1024.72	5.16	1019.56
	16-Jun-05	1024.72	9.60	1015.12
	14-Jul-05	1024.72	4.34	1020.38
	15-Aug-05	1024.72	10.59	1014.13
	24-Sep-05	1024.72	4.40	1020.32
	13-Oct-05	1024.72	7.44	1017.28
	07-Nov-05	1024.72	7.82	1016.90
	07-Dec-05	1024.72	10.50	1014.22
	12-Jan-06	1024.72	9.57	1015.15
	14-Feb-06	1024.72	11.61	1013.11
	08-Mar-06	1024.72	12.20	1012.52
	14-Apr-06	1024.72	12.88	1011.84
	16-May-06	1024.72	10.52	1014.20
	13-Jun-06	1024.72	8.73	1015.99
	18-Jul-06	1024.72	8.12	1016.60
	16-Aug-06	1024.72	6.30	1018.42
	18-Sep-06	1024.72	4.98	1019.74
	19-Oct-06	1024.72	3.79	1020.93
	16-Nov-06	1024.72	8.44	1016.28
	05-Dec-06	1024.72	10.40	1014.32
	22-Jan-07	1024.72	12.40	1012.32
	10-Feb-07	1024.72	11.24	1013.48
	10-Mar-07	1024.72	12.20	1012.52
	10-Apr-07	1024.72	13.08	1011.64
	08-May-07	1024.72	9.85	1014.87
	15-Jun-07	1024.72	1.59	1023.13
	11-Jul-07	1024.72	9.68	1015.04
	15-Aug-07	1024.72	10.13	1014.59
	20-Sep-07	1024.72	5.18	1019.54
	20-Oct-07	1024.72	6.29	1018.43
	07-Nov-07	1024.72	5.60	1019.12
10-Dec-07	1024.72	6.79	1017.93	
25-Jan-08	1024.72	11.79	1012.93	
21-Feb-08	1024.72	12.59	1012.13	
P-4 Mid	17-Oct-04	996.30	13.80	982.50
	21-Jan-05	996.30	15.58	980.72
	15-Feb-05	996.30	16.80	979.50
	19-Mar-05	996.30	17.21	979.09

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
P-4AD	16-Oct-04	1003.54	18.03	985.51
	21-Jan-05	1003.54	19.44	984.10
	15-Feb-05	1003.54	20.88	982.66
	19-Mar-05	1003.54	21.34	982.20
	12-Apr-05	1003.54	21.92	981.62
	14-May-05	1003.54	16.21	987.33
	16-Jun-05	1003.54	19.22	984.32
	15-Aug-05	1003.54	20.86	982.68
	22-Sep-05	1003.54	17.32	986.22
	13-Oct-05	1003.54	18.54	985.00
	08-Nov-05	1003.54	19.62	983.92
	07-Dec-05	1003.54	20.90	982.64
	12-Jan-06	1003.54	20.50	983.04
	14-Feb-06	1003.54	21.90	981.64
	08-Mar-06	1003.54	22.29	981.25
	13-Apr-06	1003.54	22.83	980.71
	16-May-06	1003.54	18.38	985.16
	12-Jun-06	1003.54	18.47	985.07
	18-Jul-06	1003.54	19.76	983.78
	14-Aug-06	1003.54	19.70	983.84
	18-Sep-06	1003.54	17.66	985.88
	19-Oct-06	1003.54	16.65	986.89
	17-Nov-06	1003.54	20.14	983.40
	05-Dec-06	1003.54	21.11	982.43
	22-Jan-07	1003.54	22.31	981.23
	10-Feb-07	1003.54	21.16	982.38
	09-Mar-07	1003.54	22.22	981.32
	10-Apr-07	1003.54	22.61	980.93
	08-May-07	1003.54	18.77	984.77
	15-Jun-07	1003.54	19.93	983.61
	11-Jul-07	1003.54	20.09	983.45
	15-Aug-07	1003.54	20.70	982.84
	20-Sep-07	1003.54	18.06	985.48
	20-Oct-07	1003.54	18.13	985.41
07-Nov-07	1003.54	17.95	985.59	
07-Dec-07	1003.54	18.28	985.26	
25-Jan-08	1003.54	21.51	982.03	
20-Feb-08	1003.54	22.22	981.32	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
P-4AS	16-Oct-04	1003.38	19.21	984.17
	21-Jan-05	1003.38	20.82	982.56
	15-Feb-05	1003.38	21.92	981.46
	19-Mar-05	1003.38	22.02	981.36
	12-Apr-05	1003.38	22.48	980.90
	14-May-05	1003.38	17.58	985.80
	16-Jun-05	1003.38	20.43	982.95
	15-Aug-05	1003.38	21.74	981.64
	22-Sep-05	1003.38	18.56	984.82
	13-Oct-05	1003.38	19.75	983.63
	08-Nov-05	1003.38	20.76	982.62
	07-Dec-05	1003.38	21.80	981.58
	12-Jan-06	1003.38	21.49	981.89
	14-Feb-06	1003.38	22.29	981.09
	08-Mar-06	1003.38	22.68	980.70
	13-Apr-06	1003.38	22.89	980.49
	16-May-06	1003.38	19.33	984.05
	12-Jun-06	1003.38	19.63	983.75
	18-Jul-06	1003.38	20.74	982.64
	14-Aug-06	1003.38	20.32	983.06
	18-Sep-06	1003.38	18.70	984.68
	19-Oct-06	1003.38	18.24	985.14
	17-Nov-06	1003.38	21.16	982.22
	05-Dec-06	1003.38	21.90	981.48
	22-Jan-07	1003.38	22.56	980.82
	10-Feb-07	1003.38	24.72	978.66
	09-Mar-07	1003.38	22.48	980.90
	10-Apr-07	1003.38	22.61	980.77
	08-May-07	1003.38	19.78	983.60
	15-Jun-07	1003.38	20.87	982.51
	11-Jul-07	1003.38	20.90	982.48
	15-Aug-07	1003.38	21.35	982.03
	20-Sep-07	1003.38	19.00	984.38
20-Oct-07	1003.38	19.36	984.02	
07-Nov-07	1003.38	18.94	984.44	
07-Dec-07	1003.38	19.42	983.96	
25-Jan-08	1003.38	22.04	981.34	
20-Feb-08	1003.38	22.46	980.92	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
P-6D	16-Oct-04	1000.82	14.31	986.51
	21-Jan-05	1000.82	15.18	985.64
	15-Feb-05	1000.82	16.39	984.43
	19-Mar-05	1000.82	16.81	984.01
	12-Apr-05	1000.82	17.31	983.51
	14-May-05	1000.82	12.87	987.95
	16-Jun-05	1000.82	15.13	985.69
	15-Aug-05	1000.82	16.46	984.36
	22-Sep-05	1000.82	13.78	987.04
	13-Oct-05	1000.82	14.63	986.19
	05-Nov-05	1000.82	15.23	985.59
	07-Dec-05	1000.82	16.29	984.53
	12-Jan-06	1000.82	16.13	984.69
	14-Feb-06	1000.82	17.25	983.57
	08-Mar-06	1000.82	17.62	983.20
	13-Apr-06	1000.82	17.99	982.83
	16-May-06	1000.82	14.92	985.90
	12-Jun-06	1000.82	14.65	986.17
	18-Jul-06	1000.82	15.61	985.21
	14-Aug-06	1000.82	15.52	985.30
	18-Sep-06	1000.82	14.30	986.52
	19-Oct-06	1000.82	14.35	986.47
	17-Nov-06	1000.82	15.64	985.18
	05-Dec-06	1000.82	16.42	984.40
	22-Jan-07	1000.82	17.53	983.29
	10-Feb-07	1000.82	16.72	984.10
	09-Mar-07	1000.82	17.56	983.26
	10-Apr-07	1000.82	17.86	982.96
	08-May-07	1000.82	15.08	985.74
	15-Jun-07	1000.82	15.62	985.20
	11-Jul-07	1000.82	15.96	984.86
	15-Aug-07	1000.82	16.40	984.42
	20-Sep-07	1000.82	14.42	986.40
20-Oct-07	1000.82	14.25	986.57	
07-Nov-07	1000.82	14.13	986.69	
07-Dec-07	1000.82	14.33	986.49	
19-Jan-08	1000.82	16.58	984.24	
20-Feb-08	1000.82	17.45	983.37	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
P-6M	16-Oct-04	1001.13	15.60	985.53
	21-Jan-05	1001.13	16.95	984.18
	15-Feb-05	1001.13	17.14	983.99
	19-Mar-05	1001.13	18.64	982.49
	12-Apr-05	1001.13	19.14	981.99
	14-May-05	1001.13	13.97	987.16
	16-Jun-05	1001.13	16.70	984.43
	15-Aug-05	1001.13	18.14	982.99
	22-Sep-05	1001.13	14.95	986.18
	13-Oct-05	1001.13	16.00	985.13
	05-Nov-05	1001.13	16.77	984.36
	07-Dec-05	1001.13	18.10	983.03
	12-Jan-06	1001.13	17.73	983.40
	14-Feb-06	1001.13	18.92	982.21
	08-Mar-06	1001.13	19.40	981.73
	13-Apr-06	1001.13	19.76	981.37
	16-May-06	1001.13	15.61	985.52
	12-Jun-06	1001.13	15.88	985.25
	18-Jul-06	1001.13	17.01	984.12
	14-Aug-06	1001.13	16.75	984.38
	18-Sep-06	1001.13	15.10	986.03
	19-Oct-06	1001.13	14.51	986.62
	17-Nov-06	1001.13	17.25	983.88
	05-Dec-06	1001.13	18.13	983.00
	22-Jan-07	1001.13	19.26	981.87
	10-Feb-07	1001.13	18.20	982.93
	09-Mar-07	1001.13	19.10	982.03
	10-Apr-07	1001.13	19.34	981.79
	08-May-07	1001.13	16.11	985.02
	15-Jun-07	1001.13	17.07	984.06
	11-Jul-07	1001.13	17.21	983.92
	15-Aug-07	1001.13	17.75	983.38
	20-Sep-07	1001.13	15.40	985.73
	20-Oct-07	1001.13	15.54	985.59
	07-Nov-07	1001.13	15.20	985.93
	07-Dec-07	1001.13	15.60	985.53
19-Jan-08	1001.13	18.20	982.93	
20-Feb-08	1001.13	19.04	982.09	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
P-6S	16-Oct-04	1001.31	16.56	984.75
	21-Jan-05	1001.31	17.49	983.82
	15-Feb-05	1001.31	18.07	983.24
	19-Mar-05	1001.31	18.00	983.31
	12-Apr-05	1001.31	18.33	982.98
	14-May-05	1001.31	15.13	986.18
	16-Jun-05	1001.31	17.29	984.02
	15-Aug-05	1001.31	17.99	983.32
	22-Sep-05	1001.31	16.07	985.24
	13-Oct-05	1001.31	16.85	984.46
	05-Nov-05	1001.31	17.33	983.98
	07-Dec-05	1001.31	17.70	983.61
	12-Jan-06	1001.31	18.86	982.45
	14-Feb-06	1001.31	18.35	982.96
	08-Mar-06	1001.31	18.47	982.84
	13-Apr-06	1001.31	18.59	982.72
	16-May-06	1001.31	16.86	984.45
	12-Jun-06	1001.31	16.68	984.63
	18-Jul-06	1001.31	17.44	983.87
	14-Aug-06	1001.31	16.80	984.51
	18-Sep-06	1001.31	16.05	985.26
	19-Oct-06	1001.31	15.61	985.70
	17-Nov-06	1001.31	17.56	983.75
	05-Dec-06	1001.31	17.97	983.34
	22-Jan-07	1001.31	18.59	982.72
	10-Feb-07	1001.31	17.91	983.40
	09-Mar-07	1001.31	18.48	982.83
	10-Apr-07	1001.31	18.27	983.04
	08-May-07	1001.31	17.04	984.27
	15-Jun-07	1001.31	17.42	983.89
	11-Jul-07	1001.31	17.50	983.81
	15-Aug-07	1001.31	17.71	983.60
	20-Sep-07	1001.31	16.09	985.22
	20-Oct-07	1001.31	16.56	984.75
07-Nov-07	1001.31	16.05	985.26	
07-Dec-07	1001.31	16.65	984.66	
19-Jan-08	1001.31	18.82	982.49	
20-Feb-08	1001.31	18.30	983.01	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
PQ-4	22-Sep-05	1288.70	32.66	1256.04
	13-Oct-05	1288.70	32.70	1256.00
	07-Nov-05	1288.70	32.16	1256.54
	07-Dec-05	1288.70	33.85	1254.85
	12-Jan-06	1288.70	36.44	1252.26
	14-Feb-06	1288.70	37.70	1251.00
	08-Mar-06	1288.70	39.00	1249.70
	14-Apr-06	1288.70	40.95	1247.75
	17-May-06	1288.70	41.90	1246.80
	12-Jun-06	1288.70	37.04	1251.66
	18-Jul-06	1288.70	34.42	1254.28
	14-Aug-06	1288.70	36.10	1252.60
	18-Sep-06	1288.70	32.05	1256.65
	19-Oct-06	1288.70	26.00	1262.70
	16-Nov-06	1288.70	29.62	1259.08
	05-Dec-06	1288.70	32.18	1256.52
	20-Jan-07	1288.70	37.21	1251.49
	10-Feb-07	1288.70	38.67	1250.03
	09-Mar-07	1288.70	40.30	1248.40
	10-Apr-07	1288.70	41.92	1246.78
	08-May-07	1288.70	41.68	1247.02
	15-Jun-07	1288.70	38.78	1249.92
	12-Jul-07	1288.70	38.04	1250.66
	14-Aug-07	1288.70	39.28	1249.42
	20-Sep-07	1288.70	38.53	1250.17
20-Oct-07	1288.70	31.20	1257.50	
07-Nov-07	1288.70	31.19	1257.51	
10-Dec-07	1288.70	30.39	1258.31	
25-Jan-08	1288.70	35.79	1252.91	
21-Feb-08	1288.70	37.82	1250.88	
PQ-8	16-May-05	1046.49	5.28	1041.21
	15-Jun-05	1046.49	3.81	1042.68
	15-Aug-05	1046.49	5.84	1040.65
	23-Sep-05	1046.49	1.86	1044.63
	13-Oct-05	1046.49	2.63	1043.86
	07-Nov-05	1046.49	2.90	1043.59
	07-Dec-05	1046.49	5.35	1041.14
	13-Jan-06	1046.49	5.23	1041.26
	14-Feb-06	1046.49	7.16	1039.33
	08-Mar-06	1046.49	8.09	1038.40
	13-Apr-06	1046.49	9.65	1036.84
	17-May-06	1046.49	6.08	1040.41
	12-Jun-06	1046.49	2.53	1043.96
	18-Jul-06	1046.49	5.08	1041.41
	14-Aug-06	1046.49	5.44	1041.05
	18-Sep-06	1046.49	2.94	1043.55
	15-Jun-07	1046.49	5.44	1041.05
12-Jul-07	1046.49	5.90	1040.59	
15-Aug-07	1046.49	7.19	1039.30	
20-Sep-07	1046.49	4.81	1041.68	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
PQ-9	16-May-05	1148.05	72.17	1075.88
	16-Aug-05	1148.05	71.23	1076.82
	24-Sep-05	1148.05	70.88	1077.17
	13-Oct-05	1148.05	70.72	1077.33
	07-Nov-05	1148.05	70.60	1077.45
	07-Dec-05	1148.05	70.31	1077.74
	12-Jan-06	1148.05	70.07	1077.98
	14-Feb-06	1148.05	69.82	1078.23
	08-Mar-06	1148.05	69.63	1078.42
	14-Apr-06	1148.05	69.43	1078.62
	17-May-06	1148.05	69.21	1078.84
	12-Jun-06	1148.05	69.04	1079.01
	18-Jul-06	1148.05	68.72	1079.33
	14-Aug-06	1148.05	68.56	1079.49
	18-Sep-06	1148.05	68.35	1079.70
	19-Oct-06	1148.05	68.14	1079.91
	16-Nov-06	1148.05	68.04	1080.01
	05-Dec-06	1148.05	67.93	1080.12
	20-Jan-07	1148.05	67.71	1080.34
	10-Feb-07	1148.05	67.64	1080.41
	09-Mar-07	1148.05	67.64	1080.41
	10-Apr-07	1148.05	67.41	1080.64
	08-May-07	1148.05	67.34	1080.71
	15-Jun-07	1148.05	67.17	1080.88
	12-Jul-07	1148.05	67.07	1080.98
	14-Aug-07	1148.05	67.01	1081.04
	20-Sep-07	1148.05	66.76	1081.29
	20-Oct-07	1148.05	66.83	1081.22
	07-Nov-07	1148.05	66.79	1081.26
	05-Dec-07	1148.05	66.73	1081.32
25-Jan-08	1148.05	66.61	1081.44	
21-Feb-08	1148.05	66.50	1081.55	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
SRK-2 (AKA 4251)	17-Oct-04	995.72	43.58	952.14
	21-Jan-05	995.72	42.22	953.50
	22-Mar-05	995.72	41.86	953.86
	13-Apr-05	995.72	42.40	953.32
	15-May-05	995.72	40.93	954.79
	17-Jun-05	995.72	41.21	954.51
	15-Aug-05	995.72	42.13	953.59
	23-Sep-05	995.72	41.25	954.47
	13-Oct-05	995.72	40.92	954.80
	07-Nov-05	995.72	40.93	954.79
	07-Dec-05	995.72	41.45	954.27
	13-Jan-06	995.72	41.83	953.89
	15-Feb-06	995.72	42.61	953.11
	08-Mar-06	995.72	42.75	952.97
	13-Apr-06	995.72	43.09	952.63
	16-May-06	995.72	42.97	952.75
	12-Jun-06	995.72	42.13	953.59
	18-Jul-06	995.72	42.00	953.72
	14-Aug-06	995.72	41.90	953.82
	18-Sep-06	995.72	41.00	954.72
	19-Oct-06	995.72	40.13	955.59
	16-Nov-06	995.72	40.77	954.95
	05-Dec-06	995.72	41.38	954.34
	22-Jan-07	995.72	42.63	953.09
	10-Feb-07	995.72	42.60	953.12
	09-Mar-07	995.72	42.02	953.70
	10-Apr-07	995.72	43.62	952.10
	08-May-07	995.72	42.98	952.74
	15-Jun-07	995.72	42.43	953.29
	12-Jul-07	995.72	42.30	953.42
	15-Aug-07	995.72	42.10	953.62
	20-Sep-07	995.72	41.48	954.24
	19-Oct-07	995.72	40.28	955.44
07-Nov-07	995.72	40.23	955.49	
08-Dec-07	995.72	41.15	954.57	
18-Jan-08	995.72	41.38	954.34	
21-Feb-08	995.72	41.93	953.79	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
SRK-2A	16-Oct-04	1001.07	54.95	946.12
	21-Jan-05	1001.07	53.47	947.60
	16-Feb-05	1001.07	53.52	947.55
	22-Mar-05	1001.07	53.58	947.49
	13-Apr-05	1001.07	53.61	947.46
	15-May-05	1001.07	54.28	946.79
	15-Jun-05	1001.07	54.15	946.92
	15-Aug-05	1001.07	54.40	946.67
	23-Sep-05	1001.07	54.46	946.61
	13-Oct-05	1001.07	53.90	947.17
	07-Nov-05	1001.07	53.99	947.08
	07-Dec-05	1001.07	54.01	947.06
	13-Jan-06	1001.07	54.04	947.03
	15-Feb-06	1001.07	54.09	946.98
	08-Mar-06	1001.07	54.12	946.95
	13-Apr-06	1001.07	55.37	945.70
	16-May-06	1001.07	55.47	945.60
	12-Jun-06	1001.07	55.46	945.61
	18-Jul-06	1001.07	55.32	945.75
	14-Aug-06	1001.07	55.33	945.74
	18-Sep-06	1001.07	54.35	946.72
	19-Oct-06	1001.07	53.25	947.82
	16-Nov-06	1001.07	53.25	947.82
	05-Dec-06	1001.07	53.30	947.77
	22-Jan-07	1001.07	55.04	946.03
	10-Feb-07	1001.07	55.10	945.97
	09-Mar-07	1001.07	55.25	945.82
	10-Apr-07	1001.07	55.77	945.30
	08-May-07	1001.07	55.87	945.20
	15-Jun-07	1001.07	55.53	945.54
	12-Jul-07	1001.07	55.27	945.80
	15-Aug-07	1001.07	55.50	945.57
	20-Sep-07	1001.07	55.38	945.69
19-Oct-07	1001.07	53.51	947.56	
07-Nov-07	1001.07	53.58	947.49	
08-Dec-07	1001.07	53.59	947.48	
21-Feb-08	1001.07	54.70	946.37	

Well	Date	PVC Elevation (ft)	DTW (ft)	Water Elevation (ft)
SRK-3 (AKA 4250)	17-Oct-04	1027.43	25.62	1001.81
	21-Jan-05	1027.43	27.06	1000.37
	19-Mar-05	1027.43	29.60	997.83
	13-Apr-05	1027.43	30.04	997.39
	10-May-05	1027.43	26.38	1001.05
	15-Jun-05	1027.43	25.68	1001.75
	15-Aug-05	1027.43	27.77	999.66
	23-Sep-05	1027.43	28.13	999.30
	13-Oct-05	1027.43	28.27	999.16
	07-Nov-05	1027.43	28.68	998.75
	07-Dec-05	1027.43	30.21	997.22
	13-Jan-06	1027.43	30.63	996.80
	15-Feb-06	1027.43	32.32	995.11
	08-Mar-06	1027.43	32.84	994.59
	13-Apr-06	1027.43	33.59	993.84
	16-May-06	1027.43	32.89	994.54
	12-Jun-06	1027.43	30.35	997.08
	18-Jul-06	1027.43	29.93	997.50
	14-Aug-06	1027.43	29.58	997.85
	18-Sep-06	1027.43	27.61	999.82
	19-Oct-06	1027.43	26.14	1001.29
	17-Nov-06	1027.43	28.00	999.43
	05-Dec-06	1027.43	29.40	998.03
	22-Jan-07	1027.43	31.92	995.51
	10-Feb-07	1027.43	31.70	995.73
	09-Mar-07	1027.43	32.58	994.85
	10-Apr-07	1027.43	33.70	993.73
	08-May-07	1027.43	32.30	995.13
	15-Jun-07	1027.43	31.41	996.02
	12-Jul-07	1027.43	31.28	996.15
	15-Aug-07	1027.43	31.48	995.95
	20-Sep-07	1027.43	28.74	998.69
	19-Oct-07	1027.43	27.49	999.94
07-Nov-07	1027.43	27.42	1000.01	
10-Dec-07	1027.43	27.49	999.94	
26-Jan-08	1027.43	30.98	996.45	
21-Feb-08	1027.43	31.80	995.63	

Note: 1. Water Monitoring during February 13-15, 2006 was entered into the database received as February 13-15, 2005. These dates have been corrected in this file.